

ANNEXURE-A

Quarterly Progress Report for quarter ending March 2020

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP14506-1/853/R-640/2019	Name of Project	R.B. TOWER
Name of Promoter	ADORN CONSTRUCTION AND INFRASTRUCTURE PVT. LTD.		
Name of Co-promoter	N/A	Project Address	BHUSAULA DANAPUR, PHULWARISHARIF, PATNA
Project Registration is valid up to	31/03/2023		
Starting date of Project	28/01/2019		
Type of Project	RESIDENCIAL CUM COMMERCIAL		
Period of validity of map by the Competent Authority			

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS						
S.No	Building/Block No.	Apartment Type	Carpet Area	Total No. of apartments	Total Number of Apartments	
1.	R.B. TOWER	1 BHK	427.54	1	1. Booked / Allotted	13
2.	R.B. TOWER	2 BHK	5378.60	8	2. Sold	
3.	R.B. TOWER	3 BHK	936.73	1		
4.	R.B. TOWER	SHOP	2647.46	11		

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES					
S.No	Building/Block No.	Total No. Of Garages	Total Number of Garages:		
			1. Booked / Allotted		
			2. Sold		

IV. Construction Progress of the Project		
S.No	Tasks / Activity	Percentage of Actual Work Done
1.	Excavation (if any)	100%
2.	Basements (if any)	100%
3.	Podiums (if any)	N/A
4.	Plinth	100%
5.	Stilt Floor	N/A
6.	Slabs of Super Structure	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats	5%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat	N/A
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	N/A
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building	N/A
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	N/A

11/11/2020

V. Amenities and Common Area and External Infrastructure Development Works)				
S.No	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
1.	Internal Roads & Footpaths		N/A	
2.	Water Supply			
3.	Sewerage (Chamber, Line, Septic Tank, STP)			
4.	Storm Water Drains			
5.	Landscaping & Tree Planting			
6.	Street Lighting			
7.	Community Buildings			
8.	Treatment and Disposal of Sewage and Sullage Water			
9.	Solid Waste Management & Disposal			
10.	Water Conservation / Rain Water Harvesting			
11.	Energy Management			
12.	Fire Protection and Fire Safety Requirements			
13.	Closed Parking			
14.	Open Parking			
15.	Electrical Meter Room, Sub- Station, Receiving Station			
16.	Others, if any			

VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING

S. No.	Particulars	Particulars
1.	Front Elevation	Attached
2.	Rear Elevation	Attached
3.	Side Elevation	Attached

VII. Financial Progress of the Project

S. No.	Particulars	Amount (In Rs.)
1.	Project Account No. & Other Bank	ICICI BANK_133305500349, 1467,1468,1469
2.	Estimated Cost of the Project including land cost at the start of the Quarter	115,000,000.00
3.	Amount received during the Quarter	3,069,307.50
4.	Actual Cost Incurred during the Quarter	1,839,021.00
5.	Net amount at end of the Quarter	1,680,401.45
6.	Total expenditure on Project upto -31/03/2020	11,406,139.90
7.	Details of Mortgage or Charge, if any, created on the Land and the projects	NA

VIII. MISCELLANEOUS

A	List of Legal Cases (if any)	
1.	Case No.	
2.	Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	

Undertaking:

I solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Place: Patna

Date:- 01/08/2022

MAZHER ALI

Director, DIN -03265086

Mazher Ali

Er. Sanjay Kr. Singh

B.E. (Civil), M.I.E., F.I.V.

Chartered Engineer

(Govt. Approved Valuer Cat-I, F- 25468)

U/s 34 AB of the Wealth Tax Act 1957

Reg. No. - 12(05)/2013-14/12

Formerly Sr. Project & Planning Engg. (LIBYA)

PMC Reg. No. - ER/18/2018

Surveyor- Loss Assessor

L/c No. SLA-47375 (Govt. of India)



Raj Associates

Regd. No.- P.T-76532

C-83, Police Colony,

Anisabad, Patna- 2

M- 98350-64551

Valuation, Surveyor, Residential & Industrial Building of Design & Drawing Work

ADORN CONSTRUCTION & INFRASTRUCTURE PVT. LTD.

"R. B TOWER"

Address of Project

Bhusaula , Phulwariharif, Danapur Patna

BRERA REG. NO. BREREAP14506-1/853/R-640/2019

Quarterly Report from 01.01.2020 to 31.03.2020

Quarterly updates of each Block/Wing Separately:-

Sl No.	Task (Activity)	Applicable (Y/N)	Percentage of work Done
A	Back Basement Below Ground Floor Area Approx 6000 Sft		
1	Foundation work	Y	100%
2	Water Pump for site work	Y	100%
3	Sand filling work	Y	100%
4	Roof casting work	Y	100%
5	Retaining Wall of basement	Y	100%
	Ground Floor		
1	Roof casting work	Y	100%
	First Floor		
1	Roof casting work	Y	100%
2	Brick work	Y	20%
	Second Floor		
1	Roof casting work	Y	100%
2	Brick work	Y	15%
	Third Floor		
1	Roof casting work	Y	100%



	Fourth Floor		
1	Roof casting work	Y	100%
B	Front Basement Below Ground Floor Area Approx 4500 Sft		
1	Foundation work	Y	100%
2	Retaining Wall of basement	Y	100%

Director

Signature of Engineer

[Handwritten Signature]
ER.SANJAY KUMAR SINGH
 Chartered Engineer
 Govt. Approved Valuer
 Reg No-12(05)/2013-14/12 Cat-1,F-25468
 PMC Reg.No-NO.-ER/18/2018



ANNEXURE-A

Quarterly Progress Report for quarter report for 01.01.2020 to 31.03.2020

I. PARTICULARS OF PROJECT			
Project Registration Number	BREARAP14506-1/853/R-640/2019	Name of Project	R.B. TOWER
Name of Promoter	ADORN CONSTRUCTION AND INFRASTRUCTURE PVT. LTD.	Project Address	BHUSAULA DANAPUR, PHULWARISHARIF, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	31/03/2023		
Starting date of Project	28/01/2019		
Type of Project	RESIDENCIAL CUM COMMERCIAL		
Period of validity of map by the Competent Authority			

IV. Construction Progress of the Project		
S.No	Tasks / Activity	Percentage of Actual Work Done
1.	Excavation (if any)	100%
2.	Basements (if any)	100%
3.	Podiums (if any)	N/A
4.	Plinth	100%
5.	Stilt Floor	N/A
6.	Slabs of Super Structure with column upto 40th Floor	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats	5%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat	N/A
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	N/A
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building	N/A
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	N/A

V. Amenities and Common Area and External Infrastructure Development Works)				
S.No	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
1.	Internal Roads & Footpaths		N/A	
2.	Water Supply			
3.	Sewerage (Chamber, Line, Septic Tank, STP)			
4.	Storm Water Drains			
5.	Landscaping & Tree Planting			
6.	Street Lighting			
7.	Community Buildings			
8.	Treatment and Disposal of Sewage and Sullage Water			
9.	Solid Waste Management & Disposal			
10.	Water Conservation / Rain Water Harvesting			
11.	Energy Management			
12.	Fire Protection and Fire Safety Requirements			
13.	Closed Parking			
14.	Open Parking			
15.	Electrical Meter Room, Sub- Station, Receiving Station			
16.	Others, if any			





ANNEXURE-A

Quarterly Progress Report for quarter ending March 2020

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP14506-1/853/R-640/2019	Name of Project	R.B. TOWER
Name of Promoter	ADORN CONSTRUCTION AND INFRASTRUCTURE PVT. LTD.		
Name of Co-promoter	N/A	Project Address	BHUSAULA DANAPUR, PHULWARISHARIF, PATNA
Project Registration is valid up to	31/03/2023		
Starting date of Project	28/01/2019		
Type of Project	RESIDENCIAL CUM COMMERCIAL		
VII. Financial Progress of the Project			
S. No.	Particulars	Amount (In Rs.)	
1.	Project Account No. & Other Bank	ICICI BANK_133305500349, 1467,1468,1469	
2.	Estimated Cost of the Project including land cost at the start of the Quarter	115,000,000.00	
3.	Amount received during the Quarter	3,069,307.50	
4.	Actual Cost Incurred during the Quarter	1,839,021.00	
5.	Net amount at end of the Quarter	1,680,401.45	
6.	Total expenditure on Project upto -31/03/2020	11,406,139.90	
7.	Details of Mortgage or Charge, if any, created on the Land and the projects	NA	

This is to Certify that details of Amount Received and Cost incurred on the Project during the quarter from 01.01.2020 to 31.03.2020 is on the basis of books of accounts maintained. The developer has been operating from designated Bank account (as per RERA Certificate) as Well as Other Bank Accounts. Developer uses these Bank Accounts for Both types of Transaction i.e, Project Expenditure & Administrative Expenditure.


MAZHER ALI
Director, DIN -03265086

Place: Patna
Date:- 01/08/2022



For Irfan Alam & Co.
Chartered Accountants
FRN - 033339C


(CA. Md Irfan Alam)
Proprietor
M.No: 460660
UDIN-22460660AOAIWN1418