


FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending September of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	PARTNERSHIP DEED NO. 82/19-8-21	Name of Firm	SHARDE CONSTRUCTION
Firm Address :	SHRI RAMCHANDRA NIWAS, ASHIYANA, FRIENDS COLONY, PATNA		
Total Experience of promoter in Real Estate sector	03 YEARS		
Total Experience in Real Estate after Implementation of RERA	03 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	N/A	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	N/A	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP01527-1/17/R-1540/2023	Name of Project/Phase of Registered Project	CHANDA ENCLAVE
Name of Promoter	SHARDE CONSTRUCTION	Project Address	KHAT ANO.- 214, 221, PLOT NO.- 972, 973, MAUZA-DANAPUR SHAHJADPUR, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	15/12/2027		
Starting date of Project or Phase of the Project	10/03/2023		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	07-09-2027		

For Sharde Construction

 Partner

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - FLAT-11	Total Number of Apartments in Landowner's share - FLAT-12
	1. 1 BHK			23	1. Booked / Allotted -04	3. Booked/ Allotted-NIL
	2. 2 BHK, -	10			2. Sold-NIL	Sold -NIL
	3. 3 BHK	13			Percentage of booking 36%	Percentage of booking 0%
	4. Shop					
	5. Bungalow					
	6. Plot etc.					

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------


IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- 04
	23	2. Sold	- NIL

V. DETAILS OF BUILDING APPROVALS


(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	DIRECTOR-CUM-STATE FIRE OFFICER, BIHAR, PATNA		02-07-2022	
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			

For Sharde Construction

 Partner

VI. CONSTRUCTION PROGRESS OF THE PROJECT**1. Plan Case No. 90/22-23**

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	NO	N/A
3.	Podiums (if any)	NO	N/A
4.	Plinth	100%	
5.	Stilt Floor	95%	
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100% 100% 80% 10%	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	80% 50%	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	60% 50% 55%	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	90% 90% 80% 55%	


For Sharde Construction
Partner

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale.	10%	
		100%	
		25%	
		20%	
		10%	
		10%	
	Any other activities		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy y) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	50%	
2.	Water Supply	YES	50%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	50%	
4.	Storm Water Drains	YES	60%	
5.	Landscaping & Tree Planting	YES	10%	
6.	Street Lighting	YES	0%	
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	NO		

For Sharde Construction


Partner

9.	Solid Waste Management & Disposal	YES	0%	
10.	Water Conservation / Rain Water Harvesting	YES	0%	
11.	Energy Management	YES	0%	
12.	Fire Protection and Fire Safety Requirements	YES	25%	
13.	Closed Parking	YES	90%	
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	10%	
16.	Others (Option to Add More)	NO		

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			

For Sharde Construction

 Partner

9.	Energy Management			
----	-------------------	--	--	--

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	


X. FINANCIAL PROGRESS OF THE PROJECT

S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	439005000694
2.	Estimated Cost of the Project including land cost at the start of the Project	5,00,09,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	3,00,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	32,21,625=00
6.	Actual Cost Incurred during the Quarter	32,18,247=00
7.	Net amount at end of the Quarter	3,377=40
8.	Total expenditure on Project till date	1,65,00,000=00
9.	Cumulative fund collected till the end of Quarter in question	1,12,47,682=00
10.	Cumulative expenditure done till the end of Quarter in question	1,65,00,000=00

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED


XII. MISCELLANEOUS

A	List of Legal Cases (if any) – On Project / Promoter
---	--

For Sharde Construction

 Partner

1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

XIV UNITS ALLOCATION DETAILS			
Total Number of sanctioned apartments 1 BHK- 2 BHK -10 3 BHK-13 4 BHK- Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc		Cancellation of flat allotment, If any with Flat number/ Bungalow - Plot etc
	FLAT NO.	FLAT TYPE	
	G-1	3BHK	
	106	3BHK	
	303	3BHK	
	304	3BHK	
XV. BROCHURE /Prospectus			

For Sharde Construction

 Partner

XVI Grievance Redressal Officer

Name : ABHINAV KUMAR

Contact No : 8252931086

Email id : abhi.sinha2728@gmail.com

Address : SRI RAMCHANDRA NIWAS, ROAD NO-2, FRIENDS COLONY, ASHIYANA NAGAR, PATNA

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Sharde Construction


Partner

Signature of Promoter

Name:

Date:

Chanda Enclave

