



GST No.: 10AAQCS9571B1ZB

NEXGEN INFRA HEIGHTS PRIVATE LIMITED

Ref. No.

Date.....

ANNEXURE-A

Quarterly Progress Report for quarter ending Sept of 2024.

I. PARTICULARS OF PROJECT

Project Registration Number	BRERAP94606-2/47/R-1570/2023	Name of Project	7 HORIZON
Name of Promoter	NEXGEN INFRA HEIGHTS PRIVATE LIMITED	Project Address	KHATA NO-161, PLOT NO-159, SAGUNA MORE, DANAPUR, PATNA
Name of Co-promoter			
Project Registration is valid up to	15/11/2027		
Starting date of Project or Phase of the Project	30/11/2022		
Type of Project or Phase of the Project	Commercial Project Residential Apartment		
Period of validity of map by the Competent Authority	Five Year from Date of Approval of MAP.		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments -
7 HORIZON	4.Shop-	28	2083.18	28 (Twenty Eight)	1. Booked/ Allotted- Nine 2.Sold-NIL

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
7 HORIZON	17	1. Booked/Allotted	-
		2. Sold	-

For Nexgen Infra Heights Pvt. Ltd.

HEAD OFFICE

H.O.: Flat No.202, R.J. Kutir, Sri Om Sai Group, Behind Curis Hospital, R.K. Puram, Khagaul Road, Danapur, Patna-801503

BRANCH OFFICE

Basement Ganpati Tower Apartment, Behind Prabhatam Mall, Lalit Vihar Colony, Dhैया, Dhanbad, Jharkhand - 826004

IV. Construction Progress of the Project**1. Building / Wing / Layout Number _____ (To beaded for each Building / Wing)**

S. No. (1)	Tasks / Activity(2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	Completed
2.	Basements (if any)	Completed
3.	Podiums (if any)	Completed
4.	Plinth	Completed
5.	Stilt Floor	Completed
6.	Slabs of Super Structure	90%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	50%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	25%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	25%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	10%
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	NO

For Nexgen Infra Heights Pvt. Ltd.

Ravi Kant Singh
Director

V. Amenities and Common Area and External Infrastructure Development Works)				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0	
2.	Water Supply	YES	20	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	80	
4.	Storm Water Drains	YES	20	
5.	Landscaping & Tree Planting	YES	0	
6.	Street Lighting	YES	10	
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	NO		
9.	Solid Waste Management & Disposal	NO		
10.	Water Conservation / Rain Water Harvesting	NO		
11.	Energy Management	NO		
12.	Fire Protection and Fire Safety Requirements	YES		
13.	Closed Parking	YES		
14.	Open Parking	YES		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES		
16.	Others (Option to Add More)	NA		

For Nexgen Infra Heights Pvt. Ltd.
Ravi Kant Singh
 Director

VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING	
S. No.	Particulars
1.	Front Elevation.
2.	Rear Elevation
3.	Side Elevation

VII. Financial Progress of the Project		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	7424363349.
2.	Estimated Cost of the Project including land cost at the start of the Quarter	1050.18 Lakhs
3.	Opening Amount at start of Quarter	2963155.00
4.	Amount received during the Quarter	9698353.00
5.	Loan Receipt from NIPL	00.00
5.	Actual Cost Incurred during the Quarter	12122165.00
6.	Other Expenses during the Quarter	00.00
	a. Project Related Expenses	11710449.00
	b. Mis Exp	96778.00
	c. Staff Salary & Welfare	314416.00
	d. Bank Charges	522.00
6.	Net amount at end of the Quarter	539343.00
7.	Total expenditure on Project till date	51541935.00
8.	Details of Mortgage or Charge, if any, created on the Land and the projects	NA

VIII. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	
2.	Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the

For Nexgen Infra Heights Pvt. Ltd.
Ram Kant Singh
 Director

best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

SIGN:

NAME:-RAVI KANT SINGH

DIRECTOR

ON AND BEHALF OF PROMOTER:-

M/S:-NEXGEN INFRA HEIGHTS PRIVATE LIMITED

Mob No: - 9334497137

Email ID: - singhnbaghel@gmail.com

For Nexgen Infra Heights Pvt. Ltd
Ravi Kant Singh
Director