

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending September of 2024 (year)**I. PARTICULARS OF PROMOTERS**

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN U45209BR2020PTC047353	Name of Firm	SAI ASHIRWAD CONSTRUCTION PVT. LTD.
Firm Address :	01B, 1st Floor, Kamta Ram Sakhi Enclave, Khagaul Road, Mithapur, Patna-800001		
Total Experience of promoter in Real Estate sector	02 Years		
Total Experience in Real Estate after Implementation of RERA	02 Years		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum ommercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum ommercial 4. Plotted project		

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP95525-3/90/R-1398/2022	Name of Project/Phase of Registered Project	SAI KIRAN ENCLAVE
Name of Promoter	SAI ASHIRWAD CONSTRUCTION PRIVATE LIMITED	Project Address	RANIPUR CHAK MILKI, POLICE STATION BYPASS, PATNA
Name of Co-promoter			
Project Registration is valid up to	15/05/2026		
Starting date of Project or Phase of the Project	27/5/2022		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum-Commercial 4, Plotted project	RESIDENTIAL	
Period of validity of map by the Competent Authority			



III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS						
Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - FLAT - 17 & SHOP-03	Total Number of Apartments in Landowner's share - FLAT - 17 & SHOP - 03
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.			FLATS : 34 SHOPS : 06	1. Booked/Alotted : 09 2. Sold : Percentage of booking 45%	1. Booked/Alotted : Sold : Percentage of booking


IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted	06
BLOCK No.: 01	34	2. Sold	

V. DETAILS OF BUILDING APPROVALS


(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				




VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To be filled for each Building / Wing)			
S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	100%	
3.	Podiums (if any)	n/a	
4.	Plinth	0	
5.	Stilt Floor	0	
6.	Slabs of Super Structure	80%	31/12/2024 ✓
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	WALL - 20%	31/03/2025 ✓
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0	30/06/2025 ✓
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0	31/07/2025 ✓
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0	31/08/2025 ✓
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0	30/09/2025 ✓
	requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.	0	




VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0	31/12/2025 /
2.	Water Supply	YES	0	31/01/2026
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES (SEPTIC TANK)	0	31/01/2026
4.	Storm Water Drains	YES	0	31/01/2026
5.	Landscaping & Tree Planting	YES	0	31/01/2026 /
6.	Street Lighting	NO		
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	NO		
9.	Solid Waste Management & Disposal	YES		
10.	Water Conservation / Rain Water Harvesting	YES		
11.	Energy Management	YES		



12.	Fire Protection and Fire Safety Requirements	YES	0	31/01/2026
13.	Closed Parking	YES	0	31/01/2026
14.	Open Parking	NO	0	31/01/2026
15.	Electrical Meter Room, Sub- Station, Receiving Station	YES	0	31/01/2026
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			




IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	ATTACHED
	2.	Rear Elevation	ATTACHED
	3.	Side Elevation	ATTACHED
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT

S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No. - HDFC BANK, Exh. Road, Patna A/c No. -	50200067850192
2.	Estimated Cost of the Project including land cost at the start of the Project	110100000.00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	110000000.00
4.	Any Variation in Development Cost which is declared at the start of the Project.	0.00
5.	Amount received during the Quarter	1550284.00
6.	Actual Cost Incurred during the Quarter	870021.00
7.	Net amount at end of the Quarter	78941.00
8.	Total expenditure on Project till date	4225418.00
9.	Cumulative fund collected till the end of Quarter in question	25256103.00
10.	Cumulative expenditure done till the end of Quarter in question	29513426.00

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED


XII. MISCELLANEOUS		
A	List of Legal Cases (if any) - On Project / Promoter	
1.	Case No.	
2.	Name of Parties	
3.	No of Execution Cases against this project Case No. Name of Parties	
4.	No of Suo - Moto cases against this project Case No. Name of Parties	
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	1. Mr. ALOK RANJAN
		2. Mr.s. BABITA KUMARI
		3. Mrs. DIVYA KUMARI
		4. Mrs. PRIYA KUMARI
		5. MrS. KRISHNA KUMAR AGARWAL
		6. Mr. RAJ RANJAN
		7. Mr. RANJEET KUMAR
		8. Mr. BASHISHTH NARAYAN SINGH
		9. Mrs. BABITA KUMARI
3.	No. of possessions given to allottees	
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

SAI ASHIRWAD CONSTRUCTION PRIVATE LIMITED

AR. Umashankar Kumar
AR. Umashankar Kumar
 Registered Architect
 Reg. No.-CA/2011/54023



Mithilesh Kumar
DIRECTOR

Signature of Promoter

Name : Mithilesh Kumar

Date: 12/10/2024



SAI ASHIRWAD CONSTRUCTION PVT. LTD.

☎ +91 7079100000, 7004925020
✉ saiashirwadconstructionpvtltd@gmail.com

GSTIN/UIN : 10ABECS1465K1ZH

CIN : U45209BR2020PTC047353

Ref:.....

Date.....12/10/2024.....

To

The Secretary,
RERA, Patna
Bihar.

Sub.: Regarding formation of allottees association.

Ref.: Your Office Order dtd.30/09/2024 – Article 4.
Reg. No.: BRERAP95525-3/90/R-1398/2022 dt.27/05/2022

Sir,

We would like to state that we are not eligible to furnish the **Annexure I** because we have not sold or booked 50% of total units. But we ensure that we furnish the same after sale or book 50% the units of our project.

Promotor's Unit	Land Lord's Unit	Total Units	Booked/ Soled	Booked /Soled (%)
20	20	40	9	22.50

Kindly look into the matter and accept our QPR – Sep 2024.

Thanking you.

Yours truly
for SAI ASHIRWAD CONSTRUCTION PVT. LTD.

DIRECTOR.



Regd.Office: Flat No.- 1B, First Floor, Kamta Ram Sakhi Enclave, Khagaul Road, Mithapur Patna- 800001

Site Office 1: Sai Mahadev Enclave, WALMI, Near Kali Mandir, AIIMS- Phulwari Sharif Road, Patna- 801507

Site Office 2: Sai Kiran Enclave, Mauza- Ranipur chak Milky Near Bypass Police Station Marcha Marchi Road, Patna- 800008

Site Office 3: Sai Samrat Complex, Simali Murarpur, Near Toll Plaza, Patna - Bakhtiyarpur Four lane, Malsalamai, Patna- 800009

www.saiashirwadconstruction.in