

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending September of 2024 (year)

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN NO. U00500BR1999PTC008744	Name of Firm	SURYA BUILDCONS PRIVATE LIMITED
Firm Address :	O/28 ASHINA NAGAR COLONY , PHASE-1 ASHIANA , PATNA, BIHAR, INDIA - 800025		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA	05 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP84609- 2/1064/R- 806/2019	Name of Project/Phase of Registered Project	PRITHVI TOWER
Name of Promoter	SURYA BUILDCONS PRIVATE LIMITED	Project Address	VIJAY SINGH YADAV ROAD, KHAGAUL, PATNA(PLOT NO.- 209(P), KHATA NO.- 239, MAUZA- MUSTAFAPUR
Name of Co-promoter	N/A		
Project Registration is valid up to	15/05/2024		
Starting date of Project or Phase of the Project	31/10/2019		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	25/08/2024		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

SURYA BUILDCONS PVT. LTD.

Akshay K. Singh

MANAGING DIRECTOR

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - FLAT-15	Total Number of Apartments in Landowner's share - FLAT-14
	1. 1 BHK					
	2. 2 BHK, -	11	7822.00		1. Booked / Allotted -03	3. Booked/ Allotted-NIL
	3. 3 BHK	18	16452.00	29	2. Sold-NIL	Sold -NIL
	4. Shop					
	5. Bungalow					
	6. Plot etc.				Percentage of booking 20%	Percentage of booking 0%

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- 03
	29	2. Sold	- NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	DIG HG & FS CUM STATE FIRE OFFICER, BIHAR, PATNA		22-05-2019	
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			

VI. CONSTRUCTION PROGRESS OF THE PROJECT

SURYA BUILDCONS PVT. LTD.

Akshay Kumar

MANAGING DIRECTOR

1. Plan Case No. PMAA/PRN/MUSTAFAPUR/KHAGAUL/B+G+6/34/2019			
S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	100%	
3.	Podiums (if any)	N/A	
4.	Plinth	100%	
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100% 100% 50%	30-12-2024
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	50% 70%	30-01-2025 30-01-2025
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	80% 90% 50%	30-01-2025 30-01-2025 30-01-2025
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	60% 100% 100%	15-02-2025 30-12-2024
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection,	50% 100% 40%	28-02-2024 30-12-2024 28-02-2025 28-12-2025

SURYA BUILDCONS PVT. LTD.

Akhilendra P. R.
MANAGING DIRECTOR

	<p>paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per Specifications in Agreement of Sale.</p> <p>Any other activities</p>		
--	--	--	--

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	20%	
2.	Water Supply	YES	100%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	50%	28-02-2025
4.	Storm Water Drains	YES	50%	28-02-2025
5.	Landscaping & Tree Planting	YES	0%	31-01-2025
6.	Street Lighting	YES	0%	28-02-2025
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	28-02-2025
9.	Solid Waste Management & Disposal	YES	0%	28-02-2025
10.	Water Conservation / Rain Water Harvesting	YES	0%	28-02-2025

SURYA BUILDCONS PVT. LTD.

Akhilendra Singh
MANAGING DIRECTOR

11.	Energy Management	YES	0%	28-02-2025
12.	Fire Protection and Fire Safety Requirements	YES	50%	28-02-2025
13.	Closed Parking	YES	100%	
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

SURYA BUILDCONS PVT. LTD.

Ahmed Ali
MANAGING DIRECTOR

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	



SURYA BUILDCONS PVT. LTD.

Akshay K. Singh
MANAGING DIRECTOR



SURYA BUILDCONS PVT. LTD.
Akhilendra Kumar
 MANAGING DIRECTOR

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	31210200000445
2.	Estimated Cost of the Project including land cost at the start of the Project	5,96,00,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	5,00,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	NIL
6.	Actual Cost Incurred during the Quarter	11,51,000
7.	Net amount at end of the Quarter	1,87,239=00
8.	Total expenditure on Project till date	2,99,67,322=00
9.	Cumulative fund collected till the end of Quarter in question	68,83,251=00
10.	Cumulative expenditure done till the end of Quarter in question	2,99,67,322=00

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	

SURYA BUILDCONS PVT. LTD.

Abhishek Singh
MANAGING DIRECTOR

1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

XIV UNITS ALLOCATION DETAILS		
Total Number of sanctioned apartments 1 BHK- 2 BHK -11 3 BHK-18 4 BHK- Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc	
	FLAT NO.	FLAT TYPE
	201	2BHK
	205	3BHK
	402	3BHK
Cancellation of flat allotment, If any with Flat number/ Bungalow - Plot etc		
XV. BROCHURE /Prospectus		
XVI Grievance Redressal Officer Name : AKHILESH PRASAD SINGH Contact No : 9431016623 Email id : suryabuildcons@gmail.com Address : AT+P.O.- SURYA VIHAR COLONY, ASHIANA NAGAR, PATNA.800025		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

SURYA BUILDCONS PVT. LTD.

(Handwritten Signature)

MANAGING DIRECTOR

Signature of Promoter

Name:

Date: