

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending June of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	135/2010	Name of Firm	DURGA HOME CONSTRUCTION
Firm Address :	Nirmal Sritee Apartment, Flat No-202, Road No-5, Gardanibagh, Patna-800001.		
Total Experience of promoter in Real Estate sector	17 Year's		
Total Experience in Real Estate after Implementation of RERA	7 Year's		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	5 Projects Residential	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	2 Project Residential	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP65704-003/97/R-1604/2023	Name of Project/Phase of Registered Project	MURLI NIWAS
Name of Promoter	DURGA HOME CONSTRUCTION	Project Address	Mithapur "B" Area, Near Dayanand Kanya Uchya Vidyalay, Patna-800001
Name of Co-promoter	-		
Project Registration is valid up to	31-12-2027		
Starting date of Project or Phase of the Project	31-10-2023		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum-Commercial 4. Plotted project	Single Unit Residential Apartments.	
Period of validity of map by the Competent Authority	04-07-2028 (from PMC)		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS						
Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - (9 Flat)	Total Number of Apartments in Landowner's share - (9 Flat)
	1. 1 BHK 2. 2 BHK 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.	18	17,211 Sq.ft	1 Block	1. Booked / Allotted -1. 2. Sold-	3. Booked/ Allotted- 0 Sold - 0
					Percentag e of booking 11%	Percentage of booking 0%

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES				
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:		
		1. Booked/Allotted	-	1.
MURLI NIWAS	18	2. Sold	-	0

V. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To be filled for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	-
2.	Basements (if any)	100%	-
3.	Podiums (if any)	100%	-
4.	Plinth	100%	-
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	85%	30-09-2024
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	15%	30-09-2025
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0	31-12-2025
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	10%	31-03-2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0	30-06-2026
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	15%	13-12-2026

	requirements as me be required to complete project as per Specifications in Agreement of Sale.	0	31-03-2027
	Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	NO	-	-
2.	Water Supply	YES	15%	31-12-2026
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0	31-12-2026
4.	Storm Water Drains	NO	0	-
5.	Landscaping & Tree Planting	YES	0	-
6.	Street Lighting	YES	0	-
7.	Community Buildings	NO	-	-
8.	Treatment and Disposal of Sewage and Sullage Water	NO	-	-
9.	Solid Waste Management & Disposal	NO	-	-
10.	Water Conservation / Rain Water Harvesting	YES	0	-
11.	Energy Management	NO	-	-

12.	Fire Protection and Fire Safety Requirements	YES	0	-
13.	Closed Parking	No	-	-
14.	Open Parking	YES	50%	30-06-2027
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0	-
16.	Others (Option to Add More)	No	-	-

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT

S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	50240200000487
2.	Estimated Cost of the Project including land cost at the start of the Project	5,03,04,000
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	Land Acquired with 50% Share Basis.
4.	Any Variation in Development Cost which is declared at the start of the Project .	-
5.	Amount received during the Quarter	15,00,000
6.	Actual Cost Incurred during the Quarter	0
7.	Net amount received at end of the Quarter	15,00,000
8.	Total expenditure on Project till date	87,88,401
9.	Cumulative fund collected till the end of Quarter in question	-
10.	Cumulative expenditure done till the end of Quarter in question	-


XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

No Inventory or Project Mortgage In any Banking or Financial Institution.
-

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	0
2.	Name of Parties	0
3.	No of Execution Cases against this project Case No. Name of Parties	0 0
4.	No of Suo - Moto cases against this project Case No. Name of Parties	0 0
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	0 0
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	0
2.	Agreement for Sale	0
3.	No. of possessions given to allottees	0
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

JURGA HOME CONSTRUCTION
(MURLI NIWAS)

(PARTNER)

Signature of Promoter

Name:-Bachcha Lal

Date:-21-08-2024.