

FORM-7
[REGULATION-9]

Quarterly progress report for quarter ending **March of 2023**(year)

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP93651-2/50/R-1383/2022	Name of Project/Phase of Registered Project	ALPHA PARK
Name of Promoter	ADITYA BUILDMAX PRIVATE LIMITED	Project Address	PLOT NO-3238, 3245,OPP-CARE NURSING HOME, BAIRIYA TO MIT ROAD, AHIYAPUR, MUZAFFARPUR
Name of Co-promoter	NA		
Project Registration is valid up to	28/02/2027		
Starting date of Project or Phase of the Project	25/04/2022		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	RESIDENTIAL	
Period of validity of map by the Competent Authority	25/02/2025		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments -
	1. 1 BHK -				1. Booked/ Allotted-08
	2. 2 BHK, -				
	3. 3 BHK -	40	47816	48 Flats/Duplex	
	4. Shop -				2. Sold -
	5. Duplex -	08	15748		
	6. Plot etc. -				

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES				
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:		
		1. Booked/Allotted	-	08
	58	2. Sold	-	

IV. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	NA			
2.	Fire N.O.C.	Office of the State Fire Officer, Bihar		09-10-2020	

Aditya Buildmax Pvt. Ltd.

[Signature]

DIRECTOR


3.	Water Supply Permission				
4.	NOC from Airport Authority of India	NA			
5.	Other Approval(s), if any, required for the Project.				

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To be filled for each Building / Wing)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100%
2.	Basements (if any)	85%
3.	Podiums (if any)	-
4.	Plinth	80%
5.	Stilt Floor	100%
6.	Slabs of Super Structure	45%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	15%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	-
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	30%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	-
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	-

Aditya Buildmax Pvt. Ltd.



DIRECTOR

	requirements as me be required to complete project as per Specifications in Agreement of Sale.	
	Any other activities.	

VI. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths			
2.	Water Supply	YES	25%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)			
4.	Storm Water Drains			
5.	Landscaping & Tree Planting			
6.	Street Lighting			
7.	Community Buildings			
8.	Treatment and Disposal of Sewage and Sullage Water			
9.	Solid Waste Management & Disposal			
10.	Water Conservation / Rain Water Harvesting			
11.	Energy Management			
12.	Fire Protection and Fire Safety Requirements			
13.	Closed Parking	YES	20%	

Aditya Buildmax Pvt. Ltd.

D. Agasthi

DIRECTOR

14.	Open Parking			
15.	Electrical Meter Room, Sub-Station, Receiving Station			
16.	Others (Option to Add More)			

VI A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUALWORK DONE (As on date of certificate)	Details
1.	Internal Roads and foot paths	NA		
2.	Water Supply	NA		
3.	Sewerage Chambers Septic Tank	NA		
4.	Drains	NA		
5.	Parks, Land Scaping and Tree Planting	NA		
6.	Street Lighting	NA		
7.	Disposal of sewage & sullage water	NA		
8.	Water conservation/Rain Water Harvesting	NA		
9.	Energy Management	NA		

VII. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	ATTACHED
	2.	Rear Elevation	ATTACHED

Aditya Buildmax Pvt. Ltd.

D. Aggarwal

DIRECTOR

	3.	Side Elevation	ATTACHED
(B)		Photograph of each floor	

VIII. FINANCIAL PROGRESS OF THE PROJECT

S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	43100200000651
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Amount received during the Quarter	62,75,713/-
4.	Actual Cost Incurred during the Quarter	1,09,54,223/-
5.	Net amount at end of the Quarter	
6.	Total expenditure on Project till date	4,61,43,391/-
7.	Cumulative fund collected till the end of Quarter in question	
8.	Cumulative expenditure done till the end of Quarter in question	

IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

X. MISCELLANEOUS

A	List of Legal Cases (if any)	
1.	Case No.	
2.	Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	

XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?
--

Aditya Buildmax Pvt. Ltd.



DIRECTOR

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Aditya Buildmax Pvt. Ltd.

D. Agarwal

DIRECTOR

Signature of Promoter

Name: DEEPAK AGARWAL

Date: 14-04-2023