

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending Sep of 2024 (year)**I. PARTICULARS OF PROMOTERS**

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN NO. U45200BR2004PTC010653	Name of Firm	MAA TARA CHANDI HOMES PRIVATE LIMITED
Firm Address :	ISHWARI BHAWAN, GD. FLOOR, INDIRA LANE NEW JAKKANPUR, PATNA, BIHAR, INDIA - 800001		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA			
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP41125-3/148/R-1471/2022	Name of Project/Phase of Registered Project	RAJ MUNI ENCLAVE
Name of Promoter	MAA TARA CHANDI HOMES PRIVATE LIMITED	Project Address	B.V COLLEGE, DHANAUT, MAHUABAGH, DANAPUR, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	24/12/2025		
Starting date of Project or Phase of the Project	07/10/2022		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	3 YEARS		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK	01	667.32	16	1. Booked / Allotted -03	3. Booked/ Allotted-NIL
	2. 2 BHK, -	09	17415.81		2. Sold-NIL	Sold -NIL
	3. 3 BHK	06	12947.40			
	4. Shop					
	5. Bungalow					
	6. Plot etc.				Percentage of booking	Percentage of booking

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	03
	16	2. Sold	NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	N/A	
3.	Podiums (if any)	N/A	
4.	Plinth	100%	
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100% 100% 50% 10%	30-04-2025 27-03-2025
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	50% 50%	01-01-2025 07-02-2025
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100% 50% 50%	28-03-2025 10-12-2025
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	25% 0% 50% 0%	25-12-2025 05-01-2025 12-01-2025 09-01-2025

Maa Tara Chandi Homes Pvt. Ltd.

बलीराम यादव

Director

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale.	50%	05-02-2025
		100%	
		10%	28-03-2025
		10%	30-05-2025
	Any other activities	0%	02-02-2025

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	27-12-2025
2.	Water Supply	YES	50%	13-01-2025
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	
4.	Storm Water Drains	NO	N/A	
5.	Landscaping & Tree Planting	YES	0%	30-05-2025
6.	Street Lighting	YES	0%	
7.	Community Buildings	NO		

8.	Treatment and Disposal of Sewage and Sullage Water	NO		
9.	Solid Waste Management & Disposal	YES	0%	03-01-2025
10.	Water Conservation / Rain Water Harvesting	YES	0%	06-01-2025
11.	Energy Management	YES	0%	08-02-2025
12.	Fire Protection and Fire Safety Requirements	NO	N/A	
13.	Closed Parking	YES	100%	
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	NO		
16.	Others (Option to Add More)	NO		

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			

8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	50200069459818
2.	Estimated Cost of the Project including land cost at the start of the Project	3,32,31,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	2,10,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	1,95,300=00
6.	Actual Cost Incurred during the Quarter	00=00
7.	Net amount at end of the Quarter	1,95,300=00
8.	Total expenditure on Project till date	30,41,937=00
9.	Cumulative fund collected till the end of Quarter in question	31,37,000=00
10.	Cumulative expenditure done till the end of Quarter in question	

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

Maa Tara Chandi Homes Pvt. Ltd.

ଶ୍ରୀମତୀ ଶ୍ରୀମତୀ
Director

XII. MISCELLANEOUS

A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

XIV UNITS ALLOCATION DETAILS

Total Number of sanctioned apartments 1 BHK-01 2 BHK -09 3 BHK-06 4 BHK- Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc		Cancellation of flat allotment, If any with Flat number/ Bungalow - Plot etc
	FLAT NO.	FLAT TYPE	
	203	2 BHK	
	202	3 BHK	
	302	3 BHK	

XV. BROCHURE /Prospectus**XVI Grievance Redressal Officer****Name :** BALIRAM YADAV**Contact No :** 7765944479**Email id :** shriramyadav9304@gmail.com**Address :** BALIRAM YADAV ,VILL.+PO.-ODAR,P.S -SONHAN,DIST.-KAIMUR

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Maa Tara Chandi Homes Pvt. Ltd.
ପ୍ରଶାନ୍ତ କୁମାର
Director

Signature of Promoter

Name:

Date:



Maa Tara Chandi Homes Pvt. Ltd.

बसिंरम चांदी