



FORM E

To,
MATRI HOMES PRIVATE LIMITED,
208, NILAMBER APARTMENT,
EAST BORING ROAD, PATNA - 800001

Bihar RERA Registration No.- **BRERAP00158-2/77/R-143/2018** located at **DANAPUR,**

Subject: Report on Statement of Accounts on project fund utilization and withdrawal by **MATRI HOMES PRIVATE LIMITED** (CIN - U70102BR2012PTC018121) for the period **ending as on 31/03/2020** with respect to Bihar RERA Registration No. - **BRERAP00158-2/77/R-143/2018.**

1. This certificate is issued in accordance with the provisions of the Real Estate (Regulation and Development) Act, 2016 read along with the Bihar Real Estate (Regulation and Development) (Registration of Real Estate Projects, Registration of Real Estate Agents, Rates of Interest and Disclosures on website) Rules, 2017.
2. We have obtained all necessary information for the purpose of this certificate.
3. We hereby confirm that I have examined the prescribed registers, books and documents, and the relevant records of **MATRI HOMES PRIVATE LIMITED** for the period ended on 31/03/2020 and hereby certify that:
 - i. **MATRI HOMES PRIVATE LIMITED** has completed 88.67% of the project titled **KUSUM HOMES** Bihar RERA Registration No. - **BRERAP00158-2/77/R-143/2018** located at **DANAPUR, DISTRICT-PATNA.**
 - ii. Amount collected during the period from 01/01/2020 till 31/03/2020 for this project is ₹ 3,15,000.00 and amounts collected till 31/03/2020 is ₹ **2,28,18,970.50**. This Amount is including GST and Service Tax.
4. Amount withdrawn during the period from 01/01/2020 till 31/03/2020 for this project is 3,24,650/- and withdrawn till 31/03/2020 is ₹ 2,60,66,137.50/-
5. We certify that **MATRI HOMES PRIVATE LIMITED** has utilized the amounts collected for **KUSUM HOMES** project only for that project and the withdrawal from the designated bank accounts of the said project has been in accordance with the proportion to the percentage of completion of the project.
The developer has been operating from same current accounts for two projects and has not opened bank account exclusively for this project.

For Matri Homes Pvt. Ltd.
Avinash K. Srivastava
.....
Managing Director

For S S Quadri & Co.
Chartered Accountants
FRN - 014432C

Place: Patna
Date: 12/10/2020



[Signature]
CA. S S Quadri
(Proprietor)

M. No.401009

UDIN- 20401009AAAAJU6175

FORM C

Chartered Accountants Certificate

(For Registration of a project and Subsequent Withdrawal of Money)

Cost of Real Estate Project: - KUSUM HOMES OF MATRI HOMES PRIVATE LIMITED

Cost of Real Estate Project Bihar RERA Registration Number - BRERAP00158-2/77/R-143/2018

As on 31/03/2020

S.N o.	Particulars	Total Cost Estimated	Amount incurred
(I)	(II)	(III)	(IV)
(i)	Land Cost		
	(a) Acquisition cost of Land, Development Rights, lease Premium, lease Rent, Interest cost incurred or payable on land cost and legal costs		1,300,000.00
	(b) Amount of premium payable to obtain developments, FSI, additional FSI, Fungible area, and any other incentive under DCR from Local Authority or State Government, or any Statutory Authority.	-	-
	(c) Amount cost of TDR (Transfer of Developments Rights), If any ;	-	-
	(d) Amount payable to State Government or Compitent Authority or Any other Statutory authority of the state or Central Government towards Stamp duty, Registration fee or Transfer charges etc; and	-	-
	(e) Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities.	-	-
	(f) Under Rehabilitation Scheme:	-	-
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-	-
	(ii) Actual Cost of construction of rehab building incurred as per the books of accounts as verified by C.A.	-	-
	Note: (for total cost of onstruction incurred, Minimum of (i) or (ii) is to be considered)		-
	(iii) Cost towards clearance of land of all or any encumbrances including cost or removal of legal / illegal occupants, cost of providing Transit Accomodation, overhead cost,	-	-
	(iv) Cost of ASR linked premium fees charges and security deposits or maintenance deposits, or any amount whatsoever payable to any authorities towards and in project of rehabilitation:	-	-
	SUBTOTAL LAND COST	-	1,300,000.00

For Matri Homes Pvt. Ltd.

*Avinash K. Srivastava*AVINASH SRIVASTAVA
DIRECTOR, DIN - 05191253

Place: Patna

Date: 12/10/2020

For Matri Homes Pvt. Ltd.
*Puja S. Srivastava*PUJA SRIVASTAVA
DIRECTOR, DIN - 08001503For S S Quadri & Co.
Chartered Accountants
FRN - 014432CCA S S Quadri
(Proprietor)
M No. 401009
UDIN:-20401009AAAAJU6175

S.N.	Particulars	Total Cost Estimated	Amount Incurred
(I)	(II)	(III)	(IV)
(ii) Cost of Development / Cost of Construction			
A.	(i) Estimated Cost of Construction as certified by Engineer.	26,232,000.00	
	(ii) Actual Cost of Construction incurred as per books of accounts as Verified by C.A.		21,959,273.00
Note: [For adding to total cost of Construction incurred, minimum of (i) or (ii) is to be considered.			21,959,273.00
B.	Payment of Taxes, Cess, Fees, Charges, premium, interest etc to any Statutory Authority.	-	-
C.	Principal sum and Interest payable to Financial institution, Scheduled bank, Non-banking Financial institution (NBFC) or Money	-	-
SUBTOTAL DEVELOPMENT COST RS			
2	Total Estimated Cost of the Real Estate Project [1(i) + 1(ii)] of Estimated Column.	26,232,000.00	21,959,273.00
3	Total incurred Cost of the Real Estate Project [1(i) + 1(ii)] of incurred Column.	26,232,000.00	23,259,273.00
4	% of Completion of Construction Work (As per Project Architects Certificates)		90.00%
5	Portion of Cost the incurred on Land Cost & Construction Cost to The Estimated Cost (3/2%)		88.67%
6	Amount can be withdrawn from the Designated Account		23,259,273.00
7	Less: Amount Withdrawn till date of this certificate as per the books of Accounts and Bank Statement .		26,066,137.50
8	Net Amount Which can be Withdrawn from the Designated Bank Account under this Certificate.		(2,806,864.50)

This Certificate is being issued for KUSUM HOMES Project of the Matri Homes Private limited & is based on the records and documents produced before me and explanations provided to me by the management of the Company .

Your Faithfully,

For Matri Homes Pvt. Ltd.
Puja Srivastava
PUJA SRIVASTAVA Director
DIRECTOR, DIN - 08001503

For Matri Homes Pvt. Ltd.
Avinash K Srivastava
AVINASH SRIVASTAVA
DIRECTOR, DIN - 05191253

Place: Patna
Date: 12/10/2020

UDIN:-20401009AAAAJU6175

For S S Quadri & Co.
Chartered Accountants
FRN - 014432C
SS Quadri
CA S S Quadri
(Proprietor)
M No. 401009



Cost of Real Estate Project: - KUSUM HOMES of MATRI HOMES PRIVATE LIMITED
Cost of Real Estate Project Bihar RERA Registration Number - BRERAP00158-2/77/R-143/2018
Additional Information for Ongoing Projects.

I.	Estimated Balance Cost to Complete the Real Estate Project [Difference of Total Estimated Project cost less Cost Incurred] (Calculated as per the Form IV)	2,972,727.00
II.	Balance amount of Receivable from Sold/Booked apartments as per Annexure A of this certificate (as certified by Chartered Accountants as verified from the records and books of Accounts)	8,265,862.50
	(a) Balance Unsold area (to be certified by Management and to be Verified by CA from the records and books of accounts)	0
III.	(b) Estimated amount of sales proceeds in respect of Unsold apartments (calculated as per ASR multipalied to Unsold area as on the date of Certificates, to be calculated and Certified by CA) as per Annexure A of this Certificate.	-
IV.	Estimated Receivables of Ongoing Project [SUM of I + II of (b)]	8,265,862.50
	Amount to be deposited in Designated Account -70% or 100% . If IV is greater than I , then 70% of the balance receivable of Ongoing project will be deposited in the Designated Account . If IV is less than I, then 100% of the balance receivables of Ongoing project will be deposited in Designated Account.	5,786,103.75
V.		

This Certificate is being issued for RERA compliance for KUSUM HOMES Project of the MATRI HOMES PRIVATE LIMITED and this is based on the records and documents produced before me and Explanations provided to me by the management of the company.

For Matri Homes Pvt. Ltd.
Puja Srivastava
Puja Srivastava
 Director
 DIN - 08001503

PUJA SRIVASTAVA
 DIRECTOR, DIN - 08001503

For Matri Homes Pvt. Ltd.
Avinash Srivastava
Avinash Srivastava
 Director
 DIN - 05191253

AVINASH SRIVASTAVA
 DIRECTOR, DIN - 05191253

Place: Patna
 Date: 12/10/2020



For S S Quadri & Co.
 Chartered Accountants
 FRN - 014432C

S S Quadri
S S Quadri
 (Proprietor)

CA S S Quadri
 M No. 401009
 UDIN:-20401009AAAAJU6175

ANNEXURE

Statement for Calculation of Receivables from the Sale of Ongoing Real Estate Project

SR No.	Flat No.	Built Up Area (in Sq. mts.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivable
1	K.H 201	1249.32	4,100,000.00	2,500,000.00	1,600,000.00
2	K.H 304	1262.58	4,937,833.00	4,600,000.00	337,833.00
3	K.H 204	1262.58	4,800,000.00	4,585,000.00	215,000.00
4	K.H 203	1279.27	4,363,000.00	4,009,000.00	354,000.00
5	K.H 401	1249.32	4,100,000.00	2,624,970.50	1,475,029.50
6	K.H 202	1260.76	4,392,000.00	700,000.00	3,692,000.00
7	K.H 402	1260.76	4,392,000.00	3,800,000.00	592,000.00
Total		8824.59	31,084,833.00	22,818,970.50	8,265,862.50

(Unsold Inventory Valuation)
Ready Reckoner Rate as on the date of Certificate
Of the Residential / Commercial premises Rs. 0 / - per sm

SR. No.	Flat No.	Build Up Area (in sq. mts.)	Unit Consideration as per Read Reckoner Rate (ASR)	REMARKS
1			-	NO
Total		0	-	

For Matri Homes Pvt. Ltd.
Puja Srivastava
PUJA SRIVASTAVA
DIRECTOR, DIN - 08061503

For Matri Homes Pvt. Ltd.
Avinash Srivastava
AVINASH SRIVASTAVA
DIRECTOR, DIN - 05191253

