

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending September of 2024

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U45200BR2016PTC025660	Name of Firm	TRISHUL CLASSICON PRIVATE LIMITED
Firm Address :	H/O SRI MANOJ KUMAR S/O LATE BINDESHWARI PD SINHA, I A S COLONY MORE, NEAR EXCEL BAJAJ P.O-DANAPUR PATNA BR 801503 IN		
Total Experience of promoter in Real Estate sector	8 Years		
Total Experience in Real Estate after Implementation of RERA	6 Years		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	NIL	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	2. Commercial	One

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00622-002/180/R-1671/2024	Name of Project/Phase of Registered Project	YAMUNA RESIDENCY
Name of Promoter	TRISHUL CLASSICON PRIVATE LIMITED	Project Address	Mauza - Khalilpura, Thana - Danapur, Thana No-54, Khata-168, 156, Plot No-219, 220, Dist-Patna
Name of Co-promoter			
Project Registration is valid up to	25-10-2028		
Starting date of Project or Phase of the Project	09-04-2024		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority		5 Years	

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
YAMUNA RESIDENCY - 1	1. 1 BHK	3BHK	928.29	32	16	16
	2. 2 BHK, -		SQM		1. Booked / Allotted -	3. Booked/ Allotted -
	3. 3 BHK				2	0
	4. Shop				2. Sold-	Sold -
	5. Bungalow -				0	0
	6. Plot etc.				Percentage of booking-	Percentage of booking-
					12.50%	0%

If the booking percentage exceeds 50% of the total booking then Information about formation of Association of allottees.

Association of allottees Name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	-
YAMUNA RESIDENCY-1	32	2. Sold	-
			0

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____(To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	N/A	
3.	Podiums (if any)		
4.	Plinth	100%	
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	30%	25-10-2024
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	Upcoming Work in Progress	25-10-2025
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Upcoming Work in Progress	25-10-2025
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	Upcoming Work in Progress	25-10-2025
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	Upcoming Work in Progress	25-10-2025
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other Requirements as me be required to complete project	Upcoming Work in Progress	25-10-2025

	as per Specifications in Agreement of Sale.		
	Any other activities		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	Upcoming Work in Progress	25-10-2028
2.	Water Supply	Yes	Upcoming Work in Progress	25-10-2028
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	Upcoming Work in Progress	25-10-2028
4.	Storm Water Drains	Yes	Upcoming Work in Progress	25-10-2028
5.	Landscaping & Tree Planting	N/A		
6.	Street Lighting	N/A		
7.	Community Buildings	N/A		
8.	Treatment and Disposal of Sewage and Sullage Water	N/A		
9.	Solid Waste Management & Disposal	Yes	Upcoming Work in Progress	25-10-2028
10.	Water Conservation / Rain Water Harvesting	N/A		
11.	Energy Management	N/A		

12.	Fire Protection and Fire Safety Requirements	Yes	Upcoming Work in Progress	25-10-2028
13.	Closed Parking	Yes	Upcoming Work in Progress	25-10-2028
14.	Open Parking	Yes	Upcoming Work in Progress	25-10-2028
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	Upcoming Work in Progress	25-10-2028
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	Attached
	2.	Rear Elevation	Attached
	3.	Side Elevation	Attached
(B)		Photograph of each floor	Attached

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	50200092606303
2.	Estimated Cost of the Project including land cost at the start of the Project	46196070/-
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	23921070/-
4.	Any Variation in Development Cost which is declared at the start of the Project .	-----
5.	Amount received during the Quarter	700000/ (From Booking)
6.	Actual Cost Incurred during the Quarter	21,76,400/- (seed fund)
7.	Net amount at end of the Quarter	NIL/-
8.	Total expenditure on Project till date	At annual report
9.	Cumulative fund collected till the end of Quarter in question	In annual report
10.	Cumulative expenditure done till the end of Quarter in question	In annual report

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED/DETAILS OF LOAN TAKEN BY PROMOTERS AGAINST THE PROJECT, if any	

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	N/A
2.	Name of Parties	N/A

3.	No of Execution Cases against this project Case No. Name of Parties	N/A
4.	No of Suo - Moto cases against this project Case No. Name of Parties	N/A
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	N/A
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	
3.	No. of possessions given to allottees	
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

XIV UNITS ALLOCATION DETAILS		
Total Number of sanctioned apartments 1BHK - 2 BHK, - 3 BHK- 16 4 BHK - Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc 1. Neeraj Kumar S/o Ramashish Sharma, Bhensasue, Ward - 19. Mithikuan, BiharSherif 803101. Flat No-208 2. Deepak Kumar S/o Ramu Prasad Keshri, Gola Road, Near Imambara, Gondapur, Nawada 805110 Flat No-302	Cancellation of flat allotment, If any with Flat number/ Bungalow – Plot etc

XV. BROCHURE /Prospectus**XVI Grievance Redressal Officer**

Name : Kundan Sharma
Contact No : 9431012573
Email id : kundan.infra@gmail.com
Address :C/O:
Rajendra Kumar,
Rukanpura, Opp:
Old central Bank
Of India, Bailey
Road,
PO:B.V.College,
Patna-800014,
Bihar, India.

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

TRISHUL CLASSICON PVT. LTD.
Ram Kushar Singh
Director

Signature of Promoter

Name:

Date: