

FORM-7

[REGULATION-9]

Quarterly Progress Report for quarter ending DECEMBER of 2024 (Year)

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP01047-1/732/R-692/2019	Name of Project/Phase of Registered Project	GANPATI MANSION
Name of Promoter	Syrus Business Solution Ltd	Project Address	
Name of Co-promoter			
Project Registration is valid up to			
Starting date of Project or Phase of the Project			
Type of Project or Phase of the Project	1. Residential		
Period of validity of map by the Competent Authority			

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments -
	-				1. Booked/ Allotted - 31 2. Sold - Four
	1. 2 BHK, - 05 2. 3 BHK - 30				

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	-
		2. Sold	-

IV. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of Further filing)					
S.NO.	Name of the Approval / N.O.C. / Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.

1.	NOC for Environment				
2.	Fire N.O.C				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval (S), if any, required for the Project				

V. Construction Progress of the Project

1. Building / Wing / Layout Number _____ (To be filled for each Building / Wing)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100%
2.	Basements (if any)	100%
3.	Podiums (if any)	N/A
4.	Plinth	100%
5.	Stilt Floor	100%
6.	Slabs of Super Structure	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	98%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	98%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100%

11.	<p>Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale.</p> <p>Any other activities.</p>	85%
-----	--	-----

VI. Amenities and Common Area and External Infrastructure Development Works)				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES		
2.	Water Supply	YES		
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES		
4.	Storm Water Drains	YES		
5.	Landscaping & Tree Planting	YES		
6.	Street Lighting	YES		
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	NO		
9.	Solid Waste Management & Disposal	NO		
10.	Water Conservation / Rain Water Harvesting	NO		
11.	Energy Management	NO		

12.	Fire Protection and Fire Safety Requirements	YES		
13.	Closed Parking	YES		
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES		
16.	Others (Option to Add More)			

VI. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
1.	Internal Roads & Footpaths	YES		
2.	Water Supply	YES		
3.	Sewerage Chambers Septic Tank	YES		
4.	Drains	YES		
5.	Parks, Landscaping and Tree Planning	YES		
6.	Street Lighting	YES		
7.	Disposal of sewage & Sullage Water	NO		
8.	Water conservation/ Rain Water Harvesting	NO		
9.	Energy Management	NO		

VII. GEO TAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation.	
	2.	Rear Elevation	
	3.	Side Elevation	

(B)		Photograph of each floor	
------------	--	--------------------------	--

VIII. Financial Progress of the Project		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	37878039322
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Amount received during the Quarter	15,70,315.00
4.	Actual Cost Incurred during the Quarter	19,88,353.64
5.	Net amount at end of the Quarter	1,20,452.39
6.	Total expenditure on Project till date	12,48,64,626.54
7.	Cumulative fund Collected till the end of Quarter in question	
8.	Cumulative expenditure done till the end of Quarter in question	

IX. Details of Mortgage or Charge if any created

X. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	
2.	Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Syrus Business Solution Pvt. Ltd.

Director

Signature of Promoter

Name:

Date:



 **GPS Map Camera**

Ektapuram, Bihar, India


H43W+F6V, Ramkrishna Nagar Main Rd, Kamta Chak, Ektapuram, Bihar

804453, India

Lat 25.552743°

Long 85.145143°

16/01/25 04:11 PM GMT +05:30

 **Google**



GPS Map Camera



Ektapuram, Bihar, India

H43W+F6V, Ramkrishna Nagar Main Rd, Kamta Chak, Ektapuram, Bihar
804453, India

Lat 25.552743°

Long 85.145143°

16/01/25 04:10 PM GMT +05:30



 **GPS Map Camera**



Ektapuram, Bihar, India

H43W+F6V, Ramkrishna Nagar Main Rd, Kamta Chak, Ektapuram, Bihar

804453, India

Lat 25.552743°

Long 85.145143°

16/01/25 04:11 PM GMT +05:30



GPS Map Camera



Ektapuram, Bihar, India

H43W+F6V, Ramkrishna Nagar Main Rd, Kamta Chak, Ektapuram, Bihar

804453, India

Lat 25.552743°

Long 85.145143°

16/01/25 04:10 PM GMT +05:30