



KUMAR CONSTRUCTIONS & DEVELOPERS

BUILDERS & DEVELOPERS

GST No : 10AAWFK9979N1Z6

PAN No : AAWFK9979N

HEAD OFFICE : L-3/2, Sri Krishnapuri, Boring Road, Patna – 800001, MOB NO : 7909000017.

E-MAIL ID : kumarconstruction9979@gmail.com

REF : _____

DATE : _____

To,

Real Estate Regulatory Authority

Patna, Bihar

Sub:- Submitting quarter ended 30th June 2024 report of **Bishundeo Saraswati Apartment**, Kanhauli, Bishundutt, Muzaffarpur, RERA Reg no.- **BRERAP01453-1/226/R-1522/2023**.

This is to state that hereby I am submitting quarter ended 30th June 2024 report certified by Engineer and photographs of above mentioned project.

1. Quarterly Report- 1 Page.


Thanking you,

Kumar Constructions And Developers

Quarterly progress report for quarter ending **JUNE of 2024** (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	Partnership Deed No -56, Serial No -735, Dated 22/01/2021	Name of Firm	KUMAR CONSTRUCTIONS AND DEVELOPERS
Firm Address :	House no L-3/2, Srikrishnapuri, Patna -800001		
Total Experience of promoter in Real Estate sector	1 Years		
Total Experience in Real Estate after Implementation of RERA	1 Years		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	NIL	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP01453-1/226/R-1522/2023	Name of Project/Phase of Registered Project	BISHUNDEO SARSWATI APARTMENT
Name of Promoter	Kumar Constructions and Developers	Project Address	Kanhauli, Bishundutt, Muzaffarpur
Name of Co-promoter			
Project Registration is valid up to	15/01/2028		
Starting date of Project or Phase of the Project	06/03/2023		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority			



III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.	08 12	35520 109488	08 12	1. Booked / Allotted -1 2. Sold-	3. Booked/ Allotted - Sold -
					Percentage of booking	Percentage of booking


IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- 1
1	20	2. Sold	-

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	N/A			
3.	Water Supply Permission	Self Boring			100%
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			



VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To be filled for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	N/A	
3.	Podiums (if any)		
4.	Plinth	100%	
5.	Stilt Floor	Completed - 100%.	
6.	Slabs of Super Structure	All Slab Work Completed Brick Work Upto 2nd Floor Completed 100%.	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	Ground Floor (Partially Completed)	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	NO - 0%.	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	NO - 0%.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	NO - 0%.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	NO - 0%.	

Sanjay Kumar

requirements as me be required to complete project as per Specifications in Agreement of Sale.	NO	
Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	yes.		
2.	Water Supply	yes		
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	01.	
4.	Storm Water Drains	YES	01.	
5.	Landscaping & Tree Planting	yes	01.	
6.	Street Lighting	yes	01.	
7.	Community Buildings	N/A		
8.	Treatment and Disposal of Sewage and Sullage Water	N/A		
9.	Solid Waste Management & Disposal	yes	01.	
10.	Water Conservation / Rain Water Harvesting	YES	01.	
11.	Energy Management	yes -	01.	

Sanyal Kumar

12.	Fire Protection and Fire Safety Requirements	N/A		
13.	Closed Parking	NO		
14.	Open Parking	YES		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES		
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

Somyaj Kumar

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	922020063642338
2.	Estimated Cost of the Project including land cost at the start of the Project	Rs.3,82,73,000.00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	Rs. 2,12,23,000.00
4.	Any Variation in Development Cost which is declared at the start of the Project .	
5.	Amount received during the Quarter(Excluding GST)	Rs. 09,90,099.01
6.	Actual Cost Incurred during the Quarter(RERA+Current)	Rs.28,45,653.00
7.	Net amount at end of the Quarter(RERA)	Rs. 02,92,921.10
8.	Total expenditure on Project till 30/06/2024	Rs. 95,18,710.00
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarter in question	


XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	

Sandeep Kumar

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	
2.	Name of Parties	
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NO
2.	Agreement for Sale	NO
3.	No. of possessions given to allottees	NO
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.



Signature of Promoter

Name:

Date:

