

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending September of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN NO. U45200BR2011PTC016875	Name of Firm	MAURYA VIHAR CONSTRUCTIONS PRIVATE LIMITED
Firm Address :	BACHPAN HOUSE, HANUMAN PATH, DR B. BHATTACHARYA ROAD WEST PATEL NAGAR, POPS SHASTRI NAGAR, PATNA, BIHAR, INDIA - 800023		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA			
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP12102-1/1349/R-1182/2021	Name of Project/Phase of Registered Project	NARENDRA VILLA
Name of Promoter	MAURYA VIHAR CONSTRUCTIONS PRIVATE LIMITED	Project Address	NEAR ST.KARENS SCHOOL, GOLA ROAD, DANAPUR, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	05/12/2023		
Starting date of Project or Phase of the Project	17/08/2021		
Type of Project or Phase of the Project	Residential-cum-Commercial		
Period of validity of map by the Competent Authority	05/12/2023		

MAURYA VIHAR CONSTRUCTIONS PVT. LTD.

 DIRECTOR

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - Flat-12, Shop-06	Total Number of Apartments in Landowner's share - Flat-12, Shop-06
	1. 1 BHK					
	2. 2 BHK, -	12	8040.00	FLAT-24	1. Booked / Allotted -07	3. Booked/ Allotted-NIL
	3. 3 BHK	12	11040.00	SHOP-12		
	4. Shop	12	2576.00		2. Sold-NIL	Sold -NIL
	5. Bungalow					
	6. Plot etc.				Percentage of booking 38%	Percentage of booking 0%

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- 06
	24	2. Sold	- NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	DIG HG & FS Cum State Fire Officer, Bihar, Patna		28-02-2020	
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			

MAURYA VIHAR CONSTRUCTIONS PVT. LTD.

Signature

DIRECTOR

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. 32/20-21

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	100%	
3.	Podiums (if any)	N/A	
4.	Plinth	100%	
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100% 100% 90% 80%	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	80% 80%	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100% 100% 100%	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	90% 100%	

MAHATMA VIHAR CONSTRUCTIONS PVT. LTD.

B. K. SINGH
DIRECTOR

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale.	90%	
		90%	
		80%	
		80%	
		50%	
	Any other activities		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy y) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	60%	05-12-2025
2.	Water Supply	YES	90%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	90%	
4.	Storm Water Drains	NO		
5.	Landscaping & Tree Planting	YES	0%	
6.	Street Lighting	YES		
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	NO		

MAURYA VIHAR CONSTRUCTIONS PVT. LTD.

BTAC
DIRECTOR

9.	Solid Waste Management & Disposal	YES		
10.	Water Conservation / Rain Water Harvesting	YES	95%	
11.	Energy Management	YES		
12.	Fire Protection and Fire Safety Requirements	YES	80%	
13.	Closed Parking	YES	100%	
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	
16.	Others (Option to Add More)	NO		

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			

MAHESH KUMAR CONSTRUCTIONS PVT. LTD.

Signature

DIRECTOR

9.	Energy Management			
----	-------------------	--	--	--

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	



MAHARAJA VIHAR CONSTRUCTIONS PVT. LTD.

Signature
DIRECTOR



MAURYA VIHAR CONSTRUCTIONS PVT. LTD.

बिहार ग्रुप
 DIRECTOR

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	39933920576
2.	Estimated Cost of the Project including land cost at the start of the Project	7,85,00,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	3,85,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	3,60,500=00
6.	Actual Cost Incurred during the Quarter	4,11,140=88
7.	Net amount at end of the Quarter	2,72,042=00
8.	Total expenditure on Project till date	3,29,11, 276 =00
9.	Cumulative fund collected till the end of Quarter in question	3,31,83,319 =00
10.	Cumulative expenditure done till the end of Quarter in question	3,29,11, 276 =00

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL

MAHATMA VIKAR CONSTRUCTIONS PVT. LTD.

37AC 547C
DIRECTOR

2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

XIV UNITS ALLOCATION DETAILS		
Total Number of sanctioned apartments 1 BHK - 2 BHK - 12 3 BHK - 12 4 BHK - Shop- 12 Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc 404 - 2 BHK 604 - 2 BHK 303 - 2 BHK 201 - 3 BHK 502 - 3 BHK 401 - 3 BHK 302 - 3 BHK.	Cancellation of flat allotment, If any with Flat number/ Bungalow - Plot etc N/A
XV. BROCHURE /Prospectus		
XVI Grievance Redressal Officer Name : AMAR KUMAR Contact No :9113381463 Email id : sonal8256@gmail.com Address : Bachpan House, Hanuman Path, Dr. B Bhattacharya, West Patel Nagar, Shastri Nagar, Patna		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

SONAL KUMAR CONSTRUCTIONS PVT. LTD.

(Handwritten Signature)

Signature of Promoter

Name:

Date: