

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending December of 2024 (year)

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN NO. U45200BR2008PTC014149	Name of Firm	SRISATYA SAI HOMES PRIVATE LIMITED
Firm Address :	SAKET BHAWAN, JAY PRAKASH NAGAR, NALA PAR, P.O - RAJEEV NAGAR, P.S. - RAJEEV NAGAR, DISTRICT - PATNA, BIHAR		
Total Experience of promoter in Real Estate sector	10 YEARS		
Total Experience in Real Estate after Implementation of RERA	05 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	02	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	02	

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP00396-3/228/R-1524/2023	Name of Project/Phase of Registered Project	UPREM APARTMENT
Name of Promoter	SRISATYA SAI HOMES PRIVATE LIMITED	Project Address	PLOT NO.- 808, KHATA NO.- 1869, MAUZA-VAJIDPUR DIGHA, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	25/12/2027		
Starting date of Project or Phase of the Project	25/01/2023		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	12/11/2027		

Srisatya Sai Homes (P) Ltd.


 Director

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - FLAT-16	Total Number of Apartments in Landowner's share - FLAT-16
	1. 1 BHK			Flat-32	1. Booked / Allotted -11	3. Booked/ Allotted-NIL
	2. 2 BHK, -	8			2. Sold-NIL	Sold -NIL
	3. 3 BHK	24				
	4. Shop					
	5. Bungalow					
	6. Plot etc.				Percentage of booking 68.75%	Percentage of booking 0%

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	11
	32	2. Sold	NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	DIRECTOR-CUM-STATE FIRE OFFICER, BIHAR, PATNA		12-09-2022	
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			

ABH 

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. 115/22-23

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	80%	31-12-2025
2.	Basements (if any)	70%	31-12-2025
3.	Podiums (if any)	N/A	
4.	Plinth	70%	31-12-2025
5.	Stilt Floor	90%	31-12-2025
6.	Slabs of Super Structure	90%	31-12-2025
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	80% 70% 20% 20%	31-12-2025 31-12-2025 31-12-2025 31-12-2025
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	40% 40%	31-12-2025 31-12-2025
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	80% 80% 50%	31-12-2025 31-12-2025 31-12-2025
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0% 80% 80% 10%	31-12-2025 31-12-2025 31-12-2025 31-12-2025
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s,	5% 5% 0% 0%	31-12-2025 31-12-2025 31-12-2025 31-12-2025

Sri Lanka State Housing Corporation (P) Ltd.

Ash K. J.
Director

	paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale.	0%	
	Any other activities	0%	

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy y) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	31-12-2025
2.	Water Supply	YES	45%	31-12-2025
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	31-12-2025
4.	Storm Water Drains	NO		
5.	Landscaping & Tree Planting	YES	0%	31-12-2025
6.	Street Lighting	YES	0%	31-12-2025
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	NO		
9.	Solid Waste Management & Disposal	YES	0%	31-12-2025
10.	Water Conservation / Rain Water Harvesting	YES	0%	31-12-2025
11.	Energy Management	YES	0%	31-12-2025

Srisatya Sai Homes (P) Ltd.

Abh *in S*
Director

12.	Fire Protection and Fire Safety Requirements	YES	0%	31-12-2025
13.	Closed Parking	YES	0%	31-12-2025
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station			
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE

PROJECT
Srisatya Sai Homes (II) Ltd.

Abh K S
Director

(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	52570200000378
2.	Estimated Cost of the Project including land cost at the start of the Project	8,23,51,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	5,61,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	17,84,895=76
6.	Actual Cost Incurred during the Quarter	30,71,953=31
7.	Net amount at end of the Quarter	16,75,853=03
8.	Total expenditure on Project till date	2,73,91,336=47
9.	Cumulative fund collected till the end of Quarter in question	2,86,72,011=00
10.	Cumulative expenditure done till the end of Quarter in question	2,73,91,336=47

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project	NO
	Case No.	
	Name of Parties	

Srisatya Sai Homes (P) Ltd.

Abh L S

Director

4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

XIV UNITS ALLOCATION DETAILS		
Total Number of sanctioned apartments 1 BHK- 2 BHK -08 3 BHK-24 4 BHK- Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc	
	FLAT NO.	FLAT TYPE
	207	2 BHK
	308	2 BHK
	201	3 BHK
	202	3 BHK
	205	3 BHK
	206	3 BHK
	301	3 BHK
	302	3 BHK
	304	3 BHK
	305	3 BHK
	306	3 BHK
		N/A
XV. BROCHURE /Prospectus		
XVI Grievance Redressal Officer		
Name : Abhay Kumar Singh		
Contact No : 9334101229		
Email id : abhaykumarsingh9334@gmail.com		
Address : Shashi Con Home near Makrana MarblesGujral Path, Keshri Nagar (Rajeev Nagar) PATNA 800024		

ASH 
Director

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Srisatya Sai Homes (P) Ltd.
ASH 
Director

Signature of Promoter

Name:

Date:

UPREM APARTMENT



Srisatya Sai Homes (P) Ltd

Adh Directus