

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending December of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN NO. U45200BR2008PTC014149	Name of Firm	SRISATYA SAI HOMES PRIVATE LIMITED
Firm Address :	SAKET BHAWAN, JAY PRAKASH NAGAR, NALA PAR, P.O - RAJEEV NAGAR, P.S. - RAJEEV NAGAR, DISTRICT - PATNA, BIHAR		
Total Experience of promoter in Real Estate sector	10 YEARS		
Total Experience in Real Estate after Implementation of RERA	05 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	02	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	02	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00396-4/109/R-1758/2024	Name of Project/Phase of Registered Project	MALTI MAHESHWARI ENCLAVE
Name of Promoter	SRISATYA SAI HOMES PRIVATE LIMITED	Project Address	MAHUABAGH, DHANAUT, RUPASPUR, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	09/05/2029		
Starting date of Project or Phase of the Project	03/09/2024		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	09/05/2029		

Srisatya Sai Homes (P) Ltd.

Abhy L S

Director

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS						
Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - FLAT-06	Total Number of Apartments in Landowner's share - FLAT-06
	1. 1 BHK	12		Flat-12	1. Booked / Allotted -02	3. Booked/ Allotted-NIL
	2. 2 BHK, -				2. Sold-NIL	Sold -NIL
	3. 3 BHK					
	4. Shop					
	5. Bungalow					
	6. Plot etc.				Percentage of booking 33.33%	Percentage of booking 0%

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES				
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:		
		1. Booked/Allotted	-	02
	12	2. Sold	-	NIL

V. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	N/A			
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	AAI		30-03-2023	
5.	Other Approval(s), if any, required for the Project.	N/A			

Srisatya Sai Homes (P) Ltd.

Abh
Director

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. P/DHANAUT MAHUABAG/PRN-G+3/725/2023

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	40%	31-12-2025
2.	Basements (if any)	N/A	
3.	Podiums (if any)	N/A	
4.	Plinth	80%	31-12-2025
5.	Stilt Floor	60%	31-12-2026
6.	Slabs of Super Structure	20%	31-12-2026
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0% 0% 0% 0%	31-12-2026 31-12-2027 31-12-2027 31-12-2027
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0% 0%	31-12-2028 31-12-2028
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0% 0% 0%	31-12-2027 31-12-2027 31-12-2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0% 0% 0% 0%	31-12-2027 31-12-2027 31-12-2027 31-12-2027
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s,	0% 0% 0% 0% 0%	31-12-2028 31-12-2028 31-12-2028 31-12-2028 31-12-2028

Abh K S
Director

	plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale.	0%	31-12-2028
	Any other activities	0%	31-12-2028

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy y) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	
2.	Water Supply	YES	0%	31-12-2027
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	
4.	Storm Water Drains	YES	0%	
5.	Landscaping & Tree Planting	YES	0%	
6.	Street Lighting	YES	0%	
7.	Community Buildings	NO	N/A	
8.	Treatment and Disposal of Sewage and Sullage Water	NO	N/A	
9.	Solid Waste Management & Disposal	YES	0%	
10.	Water Conservation / Rain Water Harvesting	YES	0%	
11.	Energy Management	YES	0%	

Srisatya Sai Homes (P) Ltd.

Abh In S
Director

12.	Fire Protection and Fire Safety Requirements	NO	N/A	
13.	Closed Parking	YES	0%	
14.	Open Parking	NO	N/A	
15.	Electrical Meter Room, Sub-Station, Receiving Station			
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

Srisatya Sai Homes (P) Ltd.

Abh L S
Director

(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	529405000059
2.	Estimated Cost of the Project including land cost at the start of the Project	8,23,51,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	5,61,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	00=00
6.	Actual Cost Incurred during the Quarter	00=00
7.	Net amount at end of the Quarter	00=00
8.	Total expenditure on Project till date	9,50,368=00
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarter in question	9,50,368=00

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project	NO
	Case No.	
	Name of Parties	

Srisatya Sai Homes (P) Ltd.

Ash

20/05/2024

4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

XIV UNITS ALLOCATION DETAILS		
Total Number of sanctioned apartments 1 BHK- 2 BHK - 3 BHK-12 4 BHK- Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc	
	FLAT NO.	FLAT TYPE
	104	3 BHK
	203	3 BHK
		Cancellation of flat allotment, If any with Flat number/ Bungalow - Plot etc N/A
XV. BROCHURE /Prospectus		
XVI Grievance Redressal Officer Name : Abhay Kumar Singh Contact No : 9334101229 Email id : abhaykumarsingh9334@gmail.com Address : Shashi Complex, Near Makrana MarblesGujral Path, Keshri Nagar (Rajeev Nagar) PATNA 800024		

Srisatya Sai Homes (P) Ltd.

ASH
Director

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Srisatya Sai Homes (P) Ltd.



Director

Signature of Promoter

Name:

Date:

U



प्रोजेक्ट
साईट डिस्प्ले बोर्ड

1. प्रोजेक्ट का नाम : मालती माहेश्वरी एंक्लेव
2. सर्वेक्षण संख्या : BREDAP00008-4/1918-1730/2014
3. प्लॉट नंबर : 01 (Ch-I)
4. जमिनी का क्षेत्र : 64-3
5. नोडल ऑफिस : 3334/01/220, 9971066473
6. Contact Number : 9027086.67
7. Location & Landmark : Project - 1027086.67



GPS Map Camera

Patna, Bihar, India

H3xc+m67, Murlichack, Dhanaut, Patna, Bihar 800014, India

Lat 25.599175° Long 85.07046°

24/01/2025 03:15 PM GMT +05:30



Google



GPS Map Camera



Google

Patna, Bihar, India

H3xc+m67, Murlichack, Dhanaut, Patna, Bihar 800014,
India

Lat 25.599171° Long 85.070461°

24/01/2025 03:15 PM GMT +05:30