

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending **MARCH of 2024-2025 (01-01-2025 TO 31-03-2025 (year)**

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U45200BR2001PTC009630	Name of Firm	Shreeya Construction Pvt. Ltd.
Firm Address :	BALAJEE SHYAM & SUNDER COMPLEX 'A' BLOCK 1ST FLOOR, JAGDEOPATH MORE, PS- SHASTRI NAGAR		
Total Experience of promoter in Real Estate sector	22		
Total Experience in Real Estate after Implementation of RERA	06		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	-----	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	01	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00495-3/109/R-1432/2022	Name of Project/Phase of Registered Project	SHAKUNTALABUSINESS ARCADE
Name of Promoter	SHREEYA CONSTRUCTION PVT. LTD.	Project Address	BANK COLONY, GOLA ROAD, PLOT NO-1026 (P) 1027(P), KHATA NO-814, 816, THANS NO.- 21, MAUZA- DANAPUR SHAHJADPUR, DIST-PATNA
Name of Co-promoter			
Project Registration is valid up to	31/12/2026		
Starting date of Project or Phase of the Project	13/07/2022		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum- Commercial 4, Plotted project	COMMERCIAL	
Period of validity of map by the Competent Authority			

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.	SHOP		26	1. Booked / Allotted- NIL Previous-17 TOTAL BOOKING-21 2. Sold-	3. Booked/ Allotted - Sold -
					Percentage of booking	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- NIL
	20	2. Sold	- NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	COMPLETED
2.	Basements (if any)	100%	COMPLETED
3.	Podiums (if any)	100%	COMPLETED
4.	Plinth	100%	COMPLETED
5.	Stilt Floor	90%	COMPLETED BEFORE 31/12/2026
6.	Slabs of Super Structure	95%	COMPLETED BEFORE 31/12/2026
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	90%	COMPLETED BEFORE 31/12/2026
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	85%	COMPLETED BEFORE 31/12/2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	85%	COMPLETED BEFORE 31/12/2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	70%	COMPLETED BEFORE 31/12/2026
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZNOC, Finishing to entrance lobby/s, plinth protection, paving of areas Appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	WATER PIMP INSTALLED	COMPLETED BEFORE 31/12/2026

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S.No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in Dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	65%	COMPLETED BEFORE 31/12/2026
2.	Water Supply	YES	70%	COMPLETED BEFORE 31/12/2026
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	60%	COMPLETED BEFORE 31/12/2026
4.	Storm Water Drains	YES	45%	COMPLETED BEFORE 31/12/2026
5.	Landscaping & Tree Planting	YES	40%	COMPLETED BEFORE 31/12/2026
6.	Street Lighting	YES	40%	COMPLETED BEFORE 31/12/2026
7.	Community Buildings	NO	-	
8.	Treatment and Disposal of Sewage and Sullage Water	NO	-	
9.	Solid Waste Management & Disposal	YES	65%	COMPLETED BEFORE 31/12/2026
10.	Water Conservation / Rain Water Harvesting	NO	-	
11.	Energy Management	YES	85%	COMPLETED BEFORE 31/12/2026

12.	Fire Protection and Fire Safety Requirements	YES	90%	COMPLETED BEFORE 31/12/2026
13.	Closed Parking	YES	100%	COMPLETED
14.	Open Parking	NO	-	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	80%	COMPLETED BEFORE 31/12/2026
16.	Others (Option to Add More)	-	-	

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and footpaths	NOT APPLICABLE		
2.	Water Supply	NOT APPLICABLE		
3.	Sewerage Chambers Septic Tank	NOT APPLICABLE		
4.	Drains	NOT APPLICABLE		
5.	Parks, Land Scaping and Tree Planting	NOT APPLICABLE		
6.	Street Lighting	NOT APPLICABLE		
7.	Disposal of sewage & sullage water	NOT APPLICABLE		
8.	Water conservation/Rain Water Harvesting	NOT APPLICABLE		
9.	Energy Management	NOT APPLICABLE		

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	ATTACHED
	2.	Rear Elevation	ATTACHED
	3.	Side Elevation	ATTACHED
(B)		Photograph of each floor	ATTACHED

X. FINANCIAL PROGRESS OF THE PROJECT


S. No. (1)	Partic ulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	65102000043722 65102000043704 65102000043713
2.	Estimated Cost of the Project including land cost atthe start of the Project	EST. LAND COST – 25,00,000/- EST. DEV. COST – 3,00,00,000/-
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	EST. DEV. COST – 3,00,00,000/-
4.	Any Variation in Development Cost which is declaredat the start of the Project.	
5.	Amount received during the Quarter	53,60,320.00/-
6.	Actual Cost Incurred during the Quarter	13,53,355.00 /-
7.	Net amount at end of the Quarter	35,55,321.33/-
8.	Total expenditure on Project till date	2,44,35,091.00/-
9.	Cumulative fund collected till the end of Quarter in question	Adv. From Customer – 36,70,720+53,60,320= 90,31,040.00/- Unsecured Loan – 88,37,020.69/- = 1,78,68,060.69/-
10.	Cumulative expenditure done till the end of Quarterin question	2,44,35,091.00/-

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO ANY
2.	Name of Parties	NO ANY
3.	No of Execution Cases against this project Case No. Name of Parties	NO ANY
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO ANY
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO ANY
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NO ANY
2.	Agreement for Sale	PREVIOUS- 17
3.	No. of possessions given to allottees	-
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Shreeya Construction Pvt. Ltd.

Director

Signature of Promoter

Name: SANJAY KUMAR

Date: 15-04-2025