

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March/June/sept/December of
2024-25 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN -U45200BR2010PTC016208	Name of Firm	DDL Infratech Pvt. Ltd.
Firm Address :	19, IAS Colony, Kidwaipuri, Patna - 800001.		
Total Experience of promoter in Real Estate sector	1.ALPHA SQUARE - Apartment 2.Residential Plotted cum-commercial Project.		
Total Experience in Real Estate after Implementation of RERA	1.AGRANI WOODS	Residential Plotted cum-commercial Project.	
No of Project done Before Implementation of RERA	✓ 1. Residential 2. Commercial 3. Residential- cum Commercial 4. ✓ Plotted project	Two Project Started which is in continuity and beyond the planning area.	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. ✓ Plotted project	The ablove two project is still in continuity	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00496-4/676/R-369/209	Name of Project/Phase of Registered Project	AGRANI WOODS
Name of Promoter	DDL Infratech Pvt. Ltd.	Project Address	Mouza-Akhtiyarpur P.S.- Bihta, Patna.
Name of Co-promoter			
Project Registration is valid up to	31.12.2025		
Starting date of Project or Phase of the Project	25.01.2019		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum-Commercial 4. ✓ Plotted project	Plotted Project	
Period of validity of map by the Competent Authority		Beyond planning area.	

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.	N/A		1. Booked / Allotted - 2. Sold-	3. Booked/ Allotted - Sold -
				Percentage of booking	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
	N/A	1. Booked/Allotted	-
		2. Sold	-

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.	N/A			
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)		
2.	Basements (if any)		
3.	Podiums (if any)		
4.	Plinth		
5.	Stilt Floor		
6.	Slabs of Super Structure		
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.		
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises		
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.		
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.		
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other		

requirements as me be required to complete project as per Specifications in Agreement of Sale.	NA	
Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths			
2.	Water Supply			
3.	Sewerage (Chamber, Line, Septic Tank, STP)			
4.	Storm Water Drains			
5.	Landscaping & Tree Planting			
6.	Street Lighting			
7.	Community Buildings			
8.	Treatment and Disposal of Sewage and Sullage Water			
9.	Solid Waste Management & Disposal			
10.	Water Conservation / Rain Water Harvesting			
11.	Energy Management			

12.	Fire Protection and Fire Safety Requirements			
13.	Closed Parking			
14.	Open Parking			
15.	Electrical Meter Room, Sub-Station, Receiving Station			
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	Yes	74%	
2.	Water Supply	Yes	56%	
3.	Sewerage Chambers Septic Tank	Yes	79%	
4	Drains	Yes	79%	
5.	Parks, Land Scaping and Tree Planting	Yes	81%	
6.	Street Lighting	Yes	71%	
7.	Disposal of sewage & sullage water	NA		
8.	Water conservation/Rain Water Harvesting	Yes		
9.	Energy Management	NA		

IX. GEO TAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT

S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	ICICI A/c- 431705000105
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Estimated Development Cost of the Project at the start of the Project. (Excluding Land Cost)	
4.	Any Variation in Development Cost which is declared at the start of the Project.	
5.	Amount received during the Quarter	1,44,98,000/-
6.	Actual Cost Incurred during the Quarter	1,37,28,000/-
7.	Net amount at end of the Quarter	7,70,000/-
8.	Total expenditure on Project till date	
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarter in question	

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS	
A	List of Legal Cases (if any) - On Project / Promoter
1.	Case No. 107
2.	Name of Parties
3.	No. of Execution Cases against this project Case No. 31 Name of Parties.
4.	No. of Suo - Moto cases against this project Case No. NIL Name of Parties.
5.	No. of Certificate cases /PDR cases against this project Case No. NIL Name of Parties.
B	Sale/Agreement for Sale during the Quarter
1.	Sale Deed
2.	Agreement for Sale.
3.	No. of possessions given to allottees. 15
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART	
Weather the project in progress is as per time schedule or lagging behind?	

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

DDL INFRA TECH PRIVATE LIMITED

 Authorised Signatory

Signature of Promoter

Name: J. S. D. S. / cr.

Date: 15/4/25