



KANISHKA BUILDCON PRIVATE LIMITED.

PROJECT NAME :- KAMINI JAGANNATH MAHESHWARI PALACE
(Paswan Chowk, Rajput Colony, Hajipur, Vaishali)

RERA REGISTRATION NO.:-BRERAP00631-2/54/R-1154/2021

QUARTERLY PROGRESS REPORT FOR RERA, BIHAR
PERIOD: JAN . To. MAR. (FY-2024-2025)

2024



FORM-7
(REGULATION-9)

Quarterly Progress Report for quarter ending December of 2023

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00631-2/54/R-1154/2021	Name of Project/Phase of Registered Project	Kamini Jagannath Maheshwari Palace
Name of Promoter	Kanishka Buildcon Pvt. Ltd.	Project Address	Paswan Chowk Rajput Colony, Hajipur, Vaishali
Name of Co-promoter	N/A		
Project Registration is valid up to	25 th JUNE.2021		
Starting date of Project or Phase of the Project	1 st DEC.2021		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial4. Plotted project	1. Residential	
Period of validity of map by the Competent Authority	11 th April.2024		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type			Total Number of sanctioned apartments (Developer)	Total Number of Apartments
Block-A	1. 1 BHK	-	0	69	1. Booked/ Allotted-31 2. Sold-0
Block-B	2. 2 BHK,	-	27		
Block-C	3. 3 BHK	-	42		
	4. Shop	-	0		
	5. Bungalow	-	0		
	6. Plot etc.	-	0		

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
Block- (A, B, C)	69	1. Booked/Allotted	- 32
		2. Sold	- NIL

IV. Construction Progress of the Project		
1. Building / Wing / Layout Number -Block- A,B,C (To beaded for each Building / Wing)		
S. No. (1)	Tasks / Activity(2)	Percentage of Actual Work Done(As on date of the Certificate) (3)
1.	Excavation (if any)	Block-A,B,C Complete
2.	Basements (if any)	80%



3.	Podiums (if any)	NIL
4.	Plinth	Block- A Complete.
5.	Stilt Floor	Block-A Complete.
6.	Slabs of Super Structure	Block-A Slab- Completed + Block-B GF Completed First Floor -40%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	Block-A 90%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings:within the Flat/Premises	10%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	Block-A 20%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	NIL
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	NIL

V. Amenities and Common Area and External Infrastructure Development Works)				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes.	5%	
2.	Water Supply	Yes.	15%	



3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES.	0%	
4.	Storm Water Drains	YES.	0%	
5.	Landscaping & Tree Planting	YES.	10%	
6.	Street Lighting	YES.	50%	
7.	Community Buildings	N/A		
8.	Treatment and Disposal of Sewage and Sullage Water	N/A		
9.	Solid Waste Management & Disposal	N/A		
10.	Water Conservation / Rain Water Harvesting	YES.	0%	
11.	Energy Management	YES.	0%	
12.	Fire Protection and Fire Safety Requirements	YES.	0%	
13.	Closed Parking	YES.	5%	
14.	Open Parking	No.		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES.	0%	
16.	Others (Option to Add More)			

VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING

S. No.	Particulars
1.	Front Elevation. - Attached
2.	Rear Elevation - Attached
3.	Side Elevation - Attached

VII. Financial Progress of the Project

S. No.	Particulars	Amount (In Rs.)
--------	-------------	-----------------



(1)	(2)	(3)
1.	Project Account No.	922020003582254
2.	Estimated Cost of the Project including land cost at the start of the Quarter	₹ 1652 LACS
3.	Amount received during the Quarter	₹ 40,50,000.00
4.	Actual Cost Incurred during the Quarter	₹ 80,500,50.00
5.	Net amount at end of the Quarter	₹ 80,500,50.00
6.	Total expenditure on Project till date	₹ 5,20,08,902.04
7.	Details of Mortgage or Charge, if any, created on the Land and the projects	

VIII. MISCELLANEOUS

A	List of Legal Cases (if any)	
1.	Case No.	No
2.	Name of Parties	RAMESH KUMAR JHA
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	Deed No.-9097 Dated. -21.09.2021 Flat No.-201
2.	Agreement for Sale for cancellation Reason.	Dues to Delay Payment, No Communication, No Any Response, No Reply of Demand Letter & Notice.

VIII. MISCELLANEOUS

A	List of Legal Cases (if any)	
1.	Case No.	No
2.	Name of Parties	DEEPAK KUMAR MISHRA Flat No.-202 & 203
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	Deed No.-7867 Dated. -30.09.2021 Deed No.-7869 Dated. -30.09.2021
2.	Agreement for Sale for cancellation Reason.	Dues to Delay Payment, No Communication, No Any Response, No Reply of Demand Letter & Notice.

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

FOR KANISHKA BUILDCON PVT. LTD.

Signature of Promoter
Authorised Signatory

Place: PATNA
Date: 21/04/2025



For BASANT SINGH AND COMPANY
Chartered accountants
FIRM Reg.No-036805C

Basant Singh

(CA. Basant Kr Singh)
(Proprietor)

Membership NO-479010

UDIN:- 25479010BMHXZH8306