

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending December of 2024

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	PARTNERSHIP DEED NO.- 631 DATED 19/07/2023	Name of Firm	MAHESHWARI DEVELOPER
Firm Address :	G-9, SHIVKUNJ APARTMENT, GANDHI NAGAR, WEST BORING CANAL ROAD, PATNA		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA			
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP12806-2/202/R-1783/2024	Name of Project/Phase of Registered Project	MUKESH HERITAGE
Name of Promoter	MAHESHWARI DEVELOPER	Project Address	NEAR ARENA MARUTI SHOWROOM, OPPOSITE HDNA AAROGYAM HOSPITAL, IAS COLONY, RUPASPUR, DANAPUR, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	09-01-2029		
Starting date of Project or Phase of the Project	03-12-2024		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	09-01-2029		

MAHESHWARI DEVELOPER

Bheshant Kumar

Partner

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - FLAT-8	Total Number of Apartments in Landowner's share - FLAT-8
	1. 1 BHK	02		FLAT-16	1. Booked / Allotted - NIL	3. Booked/ Allotted-NIL
	2. 2 BHK, -	04			2. Sold-NIL	Sold -NIL
	3. 3 BHK	10				
	4. Shop					
	5. Bungalow					
	-					
	6. Plot etc.				Percentage of booking 0%	Percentage of booking 0%

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- NIL
	16	2. Sold	- NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	N/A			
3.	Water Supply Permission	N/A			

MAHESHWARI DEVELOPER

Prashant Kumar
Partner

4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. 86/23-24

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	50%	15-4-2025
3.	Podiums (if any)	N/A	
4.	Plinth	0%	15-4-2025
5.	Stilt Floor	0%	15-4-2025
6.	Slabs of Super Structure	0%	15-12-2025
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0% 0% 0% 0%	15-06-2026 15-06-2026 30-12-2026 15-04-2026
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0% 0%	15-06-2025 15-06-2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0% 0% 0%	30-12-2026 15-03-2027 30-12-2028
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0% 0% 0% 0%	30-12-2028 30-12-2028 30-12-2028 30-12-2028

MAHESHWARI DEVELOPER

Prashant Kumar

Partner

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale.	0%	30-12-2028
		100%	
		N/A	
		0%	30-12-2028
		0%	30-12-2028
	Any other activities	N/A	

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy y) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	
2.	Water Supply	YES	0%	30-12-2028
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	30-12-2028
4.	Storm Water Drains	YES	0%	30-12-2028
5.	Landscaping & Tree Planting	YES	0%	
6.	Street Lighting	YES	10%	
7.	Community Buildings	NO	N/A	

MAHESHWARI DEVELOPER

Prashant Kumar

Partner

8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	
9.	Solid Waste Management & Disposal	YES	0%	
10.	Water Conservation / Rain Water Harvesting	YES	0%	30-12-2028
11.	Energy Management	YES	0%	
12.	Fire Protection and Fire Safety Requirements	YES	0%	
13.	Closed Parking	YES	0%	
14.	Open Parking	NO	N/A	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			

MAHESHWARI DEVELOPER

Rashmi Kumari

Partner

8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	ATTACH
	2.	Rear Elevation	ATTACH
	3.	Side Elevation	ATTACH
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT

S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	120027560435
2.	Estimated Cost of the Project including land cost at the start of the Project	3,13,03,004=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	2,44,06,004=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	00=00
6.	Actual Cost Incurred during the Quarter	3,02,400=00
7.	Net amount at end of the Quarter	14,648=00
8.	Total expenditure on Project till date	16,66,342=00
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarter in question	16,66,342=00

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS

MAHESHWARI DEVELOPER

Prashant Kumar
Partner

A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

XIV UNITS ALLOCATION DETAILS		
Total Number of sanctioned apartments 1 BHK-02 2 BHK -04 3 BHK-10 4 BHK- Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc NO BOOKING	Cancellation of flat allotment, If any with Flat number/ Bungalow – Plot etc N/A
XV. BROCHURE /Prospectus		
XVI Grievance Redressal Officer Name : Contact No : 9673521518 Email id : maheshwari.developer2023@gmail.com Address : G-9, SHIVKUNJ APARTMENT, GANDHI NAGAR, WEST BORING CANAL ROAD, PATNA		


MAHESHWARI DEVELOPER

Prashant Kumar

Partner

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.




Signature of Promoter

Name: *Rashant Kumar*

Date:

Mukesh Heritage



Patna, Bihar, भारत


Flat No-03,ias Colony,besides Devi Care Hospital, Near Maruti Alankar Showroom,gola Road, Bailey Rd, Rupaspur, Ias Colony, Danapur, Patna, Bihar 801503, भारत

Lat 25.608361° Long 85.060111°
13/01/25 01:10 PM GMT +05:30

GPS Map Camera

MAHESHWARI DEVELOPER

Prashant Kumar
Partner



Patna, Bihar, भारत

Flat No-03,ias Colony,besides Devi Care Hospital, Near Maruti Alankar Showroom,gola Road, Bailey Rd, Rupaspur, Ias Colony, Danapur, Patna, Bihar 801503, भारत

Lat 25.608366° Long 85.060094°
13/01/25 01:10 PM GMT +05:30

GPS Map Camera