

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending September of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	PARTNERSHIP DEED NO. 1070 DATED 15-12-2023	Name of Firm	GLOBAL INFRA
Firm Address :	B-6, SHAIL VILLA APARTMENT, BUDDHA COLONY, PATNA-800001		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA	02 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP12480-001/164/R-1623/2023	Name of Project/Phase of Registered Project	BABA DHAM GLOBAL INFRA
Name of Promoter	GLOBAL INFRA	Project Address	NH-31, TEJPRATAP NAGAR, BEUR, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	10.09.2028		
Starting date of Project or Phase of the Project	06.12.2023		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	11.09.2028		

GLOBAL INFRA

Shival Vats

Partner

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - FLAT-06	Total Number of Apartments in Landowner's share - FLAT-06
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.	08 04		FLATS-12	Booked / Allotted -04 1. Sold-NIL	3. Booked/ Allotted-NIL Sold -NIL
					Percentage of booking 66%	Percentage of booking 0%

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	04
	12	2. Sold	NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	N/A			
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			

GLOBAL INFRA

Kunal Vats

Partner

VI. CONSTRUCTION PROGRESS OF THE PROJECT**1. Plan Case No. 49-17/2023**

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	N/A	
3.	Podiums (if any)	N/A	
4.	Plinth	100%	S
5.	Stilt Floor	0%	
6.	Slabs of Super Structure	60%	03-01-2025
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0% 0% 0% 0%	15-11-2025 19-03-2026 20-12-2026 10-04-2027
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0% 0%	20-07-2027 11-11-2027
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	60% 0% 0%	14-12-2027 22-08-2028 20-04-2028
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0% 0% 0% 0%	21-05-2028 23-07-2028 25-08-2028 21-09-2028

GLOBAL INFRA**Partner**

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale.	0%	21-10-2028
		0%	25-06-2028
		0%	11-11-2027
		0%	20-11-2028
	Any other activities	0%	10-10-2028

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy y) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	25-07-2027
2.	Water Supply	YES	0%	25-08-2028
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	25-08-2028
4.	Storm Water Drains	YES	0%	25-07-2028
5.	Landscaping & Tree Planting	YES	0%	10-07-2028
6.	Street Lighting	YES	0%	10-07-2028
7.	Community Buildings	NO	N/A	

Shival Vats
Partner

Partner

GLOBAL INFRA

8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	05-04-2028
9.	Solid Waste Management & Disposal	YES	0%	30-08-2028
10.	Water Conservation / Rain Water Harvesting	YES	0%	24-08-2028
11.	Energy Management	YES	0%	24-09-2028
12.	Fire Protection and Fire Safety Requirements	NO		
13.	Closed Parking	YES	0%	25-10-2028
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	12-05-2028
16.	Others (Option to Add More)	NO		

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			

GLOBAL INFRA

Humal Vats
Partner

8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	



Hemal Vats

31

Partner

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	2031902000007771
2.	Estimated Cost of the Project including land cost at the start of the Project	2,59,35,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	1,50,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	11,20,000=00
6.	Actual Cost Incurred during the Quarter	7,68,850=89
7.	Net amount at end of the Quarter	5,56,772=73
8.	Total expenditure on Project till date	14,55,852=67
9.	Cumulative fund collected till the end of Quarter in question	20,12,625=40
10.	Cumulative expenditure done till the end of Quarter in question	14,55,852=67
XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED		

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	GLOBAL INFRA  Partner

2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?

XIV UNITS ALLOCATION DETAILS

Total Number of sanctioned apartments 1 BHK- 2 BHK, -08 3 BHK-04 4 BHK - Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc FLAT NO.- 101- 3BHK FLAT NO.- 202- 2BHK FLAT NO.- 203- 2BHK FLAT NO.- 301- 3BHK	Cancellation of flat allotment, If any with Flat number/ Bungalow - Plot etc
---	--	--

XV. BROCHURE /Prospectus

XVI Grievance Redressal Officer

Name : KUNAL VATS

Contact No : 9334855845

Email id : globalinfra1962@gmail.com

Address : SHAIL VILLA APARTMENT,B-6, BUDHA COLONY, PATNA

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

GLOBAL INFRA

Kunal Vats

Partner

Signature of Promoter

Name:

Date: