

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



FORM-7[REGULATION-9]

Ref No. :

Date :

Quarterly progress report for quarter ending September of 2024(year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies		Name of Firm	Deepsheetal Engineers Private Limited
Firm Address:	C/O Uttam Kumar, S. S. Furniture Mall, Near Ganesh Timber, Danapur, Patna Bihar- 801503.		
Total Experience of promoter in Real Estate sector	15 Years		
Total Experience in Real Estate After Implementation of RERA			
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential-cum Commercial 4. Plotted project	3 Block Dream Jewel	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential-cum Commercial 4. Plotted project	Dream Jewel, 4 Block Park West	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00527-4/64/R-1190/2021	Name of Project/Phase of Registered Project	MERIDIAN SQUARE
Name of Promoter	Deepsheetal Engineers Private Limited	Project Address	New A.G. Colony, Balaji Nagar, New Tarachak, Danapur, Patna, (Khesra/Plot No.2108,2109, 2106, Khata No.73,19, 33, Thana No. 30, Mauza- Jamsaut, Patna))
Name of Co-promoter			
Project Registration is valid upto	26/02/2025		
Starting date of Project or Phase Of the Project	02/09/2021		

Deep Sheetal Engineers Pvt. Ltd.

Nirghoshna
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No.	Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	1. Residential	Date :
	Period of validity of map by the Competent Authority	3 Years		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
Block-3	1. 1BHK 2. 2BHK,- 3. 3BHK 4. Shop 5. Bungalow 6. Plot etc.	N/A	157 Flats	78 Flat 1. Booked /Allotted-72 2. Sold- Nil	79 Flat 3. Booked/ Allotted - Nil Sold - Nil
				Percentage of booking	Percentage of booking

IV. DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES

Building/Block Number	Total Number of Sanctioned Garages	Total Number of Garages:
Block-3	157 Nos.	1. Booked/Allotted - 72 2. Sold - N/A

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A	N/A	N/A	N/A
2.	Fire N.O.C.	N/A	N/A	N/A	N/A
3.	Water Supply Permission	N/A	N/A	N/A	N/A
4.	NOC from Airport Authority of India	N/A	N/A	N/A	N/A
5.	Other Approval(s), if any, required for the Project.	N/A	N/A	N/A	N/A

Deep Sheetal Engineers Pvt. Ltd.

Neeraj Kumar
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No.

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. 55/20-214 To be added for each Building/Wing)

Date :

S.No. (1)	Tasks/Activity(2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation(if any)	100%	xx/xx/2021
2.	Basements(if any)	100%	xx/xx/2021
3.	Podiums(if any)	Nil	Xx/xx/xxxx
4.	Plinth	100 %	Xx/xx/2022
5.	Stilt Floor	100%	xx/xx/2022
6.	Slabs of Super Structure	100%	xx/xx/2023
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	90%	25/02/2026
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	75%	25/02/2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Over head and Underground Water Tanks.	75%	25/02/2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	60%	25/02/2026

Deep Sheetal Engineers Pvt. Ltd.

Niraj Kumar
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No.	11. Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas Appurtenat to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities	60%	25/02/2026 Date :
--------------	--	-----	----------------------------

VII.AMENITIESAND COMMONAREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed(Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	45%	25/02/2026
2.	Water Supply	Yes	45%	25/02/2026
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	45%	25/02/2026
4.	Storm Water Drains	Yes	45%	25/02/2026
5.	Land scaping & Tree Planting	Yes	35%	25/02/2026
6.	Street Lighting	Yes	35%	25/02/2026

Deep Sheetal Engineers Pvt. Ltd.

Neeraj Kumar
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No.				Date :
7.	Community Buildings	Nil	Nil	25/02/2026
8.	Treatment and Disposal of Sewage and Sullage Water	Nil	Nil	25/02/2026
9.	Solid Waste Management & Disposal	Nil	Nil	25/02/2026
10.	Water Conservation/Rain Water Harvesting	Yes	25%	25/02/2026
11.	Energy Management	Yes	15%	25/02/2026
12.	Fire Protection and Fire Safety Requirements	Yes	25%	25/02/2026
13.	Closed Parking	Yes	75%	25/02/2026
14.	Open Parking	Yes	75%	25/02/2026
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	45%	25/02/2026
16.	Others (Option to Add More)	Nil	Nil	xx/xx/xxxx

VIII.A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT				
		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As On date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Road and foot paths	No.	N/A	N/A
2.	Water Supply	No.	N/A	N/A
3.	Sewerage Chambers Septic Tank	No.	N/A	N/A

Deep Sheetal Engineers Pvt. Ltd.

Niraj Kumar
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No.		No.	N/A	N/A
4	Drains	No.	N/A	N/A
5.	Parks, Land Scaping and Tree Planting	No.	N/A	N/A
6.	Street Lighting	No.	N/A	N/A
7.	Disposal of sewage & sullage water	No.	N/A	N/A
8.	Water conservation /Rain Water Harvesting	No.	N/A	N/A
9.	Energy Management	No.	N/A	N/A

IX. GEOTAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT

(A)	Sr.No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photo graph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT

S.No.	Particulars	Amount(InRs.)
(1)	(2)	(3)
1.	Project Account No.	238105000764
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Estimated Development Cost of the Project at the Start of the Project. (Excluding Land Cost)	
4.	Any Variation in Development Cost which is declared at the start of the Project.	

Deep Sheetal Engineers Pvt. Ltd.

Neeraj Kumar
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No.	5.	Amount received during the Quarter	1,49,49,248.00
	6.	Actual Cost Incurred during the Quarter	1,11,61,942.92
	7.	Net amount at end of the Quarter	37,98,653.26
	8.	Total expenditure on Project till date	19,82,94,377.59
	9.	Cumulative fund collected till the end of Quarter in question	
	10.	Cumulative expenditure done till the end of Quarter in question	

XI. DETAILSOFMORTGAGEORCHARGEIFANYCREATED

XII.MISCELLANEOUS

A List of Legal Cases(if any) -On Project/Promoter		
1.	Case No.	N/A
2.	Name of Parties	N/A
3.	No of Execution Cases against this project Case No. Name of Parties	N/A
4.	No of Suo-Moto cases against this project Case No. Name of Parties	N/A
5.	No of Certificate cases/PDR cases against this project Case No. Name of Parties	N/A
B Sale/Agreement for Sale during the Quarter		
1.	Sale Deed	Nil
2.	Agreement for Sale	Nil
3.	No. of possessions given to allottees	

Deep Sheetal Engineers Pvt. Ltd.

Narvghand
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Ref No. : We at her the project in progress is as per time schedule or lagging behind? *Deep behind?*

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Deep Sheetal Engineers Pvt. Ltd.

Neeraj Kumar
Director

Signature of Promoter

Name: Neeraj Kumar

Date: 14-10-2024