

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No. : GS/RERA/5A

Date : 14-07-2024

FORM-7[REGULATION-9]

Quarterly progress report for quarter ending June of 2024 (Year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details /Any other registration with MSME Or Govt. Bodies	U45200BR2008PTC013914	Name of Firm	Deep Sheetal Engineers Private Limited
Firm Address:	C/O Uttam Kumar, S. S. Furniture Mall, Near Ganesh Timber, Danapur, Patna Bihar - 801503.		
Total Experience of promoter in Real Estate sector	15 Years		
Total Experience in Real Estate After Implementation of RERA	7 Years		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential-cum 4. Plotted Project	3 Blocks in Dream Jewel	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential-cum 4. Plotted Project	1. DREAM JEWEL (Extension E- Block):- BRERAP00527-1/389/R-282/2018 2. DREAM JEWEL (Block A,B,C,D):- BRERAP00527-2/413/R-397/2019 3. PARK WEST:- BRERAP00527-3/1111/R-868/2019 4. MERIDIAN SQUARE:- BRERAP00527-4/64/R-1190/2021	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00527-005/22/R-1680/2024	Name of Project/ Phase of Registered Project	GRAND SAPPHIRE
Name of Promoter	Deep Sheetal Engineers Private Limited	Project Address	Jamsaut, R.K. Puram, Danapur, Patna (Khesra/ Plot No.-2243, Khata No.- 180, Thana No.- 30, Mauza- Jamsaut)
Name of Co-promoter	N/A		
Project Registration is valid upto	13-11-2028		
Starting date of Project or Phase Of the Project	24-04-2024		

Deep Sheetal Engineers Pvt. Ltd.

Ravi Singh
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No. : GS/RERA/5B

Date : 14-07-2024

Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted Project	Residential- cum- Commercial
Period of validity of map by the Competent Authority	5 Years	

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - 20 Flat & 3 Shops Booked /Allotted-03 Sold-Nil	Total Number of Apartments in Landowner's share - 25 Flat & 2 Shops 1. Booked / Allotted- N/A 2. Sold -N/A
Block-1	1. 1BHK 2. 2BHK,- 3. 3BHK 4. Shop 5. Bungalow 6. Plot etc.	3 BHK, 4 BHK & Shop	N/A	01	Percentage of Booking : 13%	Percentage of Booking : N/A

IV. DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES

Building/Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
Block-1	51	1. Booked/Allotted	03
		2. Sold	N/A

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application ,then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A	N/A	N/A	N/A
2.	Fire N.O.C.	N/A	N/A	N/A	N/A
3.	Water Supply Permission	N/A	N/A	N/A	N/A
4.	NOC from Airport Authority of India	N/A	N/A	N/A	N/A

Deep Sheetal Engineers Pvt. Ltd.

Ravi Singh
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No. : GIS/RERA/5C

Date : 14-07-2024

5.	Other Approval(s), if any, required for the Project.	N/A	N/A	N/A	N/A
----	--	-----	-----	-----	-----

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. **71/23-24** (To be added for each Building/Wing)

S.No. (1)	Tasks/Activity(2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation(if any)	100%	10/06/2024
2.	Basements(if any)	25%	xx/xx/2024
3.	Podiums(if any)	Nil	xx/xx/2024
4.	Plinth	Nil	xx/xx/2024
5.	Stilt Floor	Nil	xx/xx/2024
6.	Slabs of Super Structure	Nil	xx/xx/2025
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	Nil	xx/xx/2025
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Nil	xx/xx/2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Over head and Underground Water Tanks.	Nil	xx/xx/2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	Nil	xx/xx/2027

Deep Sheetal Engineers Pvt. Ltd.

Ravi Singh
Director

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No. : GS/RERA/5D

Date : 14-07-2024

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas Appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities	Nil	13/11/2028
-----	---	-----	------------

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed(Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Nil	Nil	13/11/2028
2.	Water Supply	Nil	Nil	13/11/2028
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Nil	Nil	13/11/2028
4.	Storm Water Drains	Nil	Nil	13/11/2028
5.	Land scaping & Tree Planting	Nil	Nil	13/11/2028
6.	Street Lighting	Nil	Nil	13/11/2028

Deep Sheetal Engineers Pvt. Ltd.

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

Ram Singh
Director

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No. : GS/RERA/5E

Date : 14-07-2024

7.	Community Buildings	Nil	Nil	13/11/2028
8.	Treatment and Disposal of Sewage and Sullage Water	Nil	Nil	13/11/2028
9.	Solid Waste Management & Disposal	Nil	Nil	13/11/2028
10.	Water Conservation/Rain Water Harvesting	Nil	Nil	13/11/2028
11.	Energy Management	Nil	Nil	13/11/2028
12.	Fire Protection and Fire Safety Requirements	Nil	Nil	13/11/2028
13.	Closed Parking	Nil	Nil	13/11/2028
14.	Open Parking	Nil	Nil	13/11/2028
15.	Electrical Meter Room, Sub-Station, Receiving Station	Nil	Nil	13/11/2028
16.	Others(Option to Add More)	Nil	Nil	13/11/2028

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As On date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	No.	N/A	N/A
2.	Water Supply	No.	N/A	N/A

Deep Sheetal Engineers Pvt. Ltd.

Ravi Singh
Director

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No. : GS/RERA/5F

Date : 14-07-2024

3.	Sewerage Chambers Septic Tank	No.	N/A	N/A
4.	Drains	No.	N/A	N/A
5.	Parks, Land Scaping and Tree Planting	No.	N/A	N/A
6.	Street Lighting	No.	N/A	N/A
7.	Disposal of sewage & sullage water	No.	N/A	N/A
8.	Water conservation/Rain Water Harvesting	No.	N/A	N/A
9.	Energy Management	No.	N/A	N/A

IX. GEO TAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	N/A

X. FINANCIAL PROGRESS OF THE PROJECT

S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	238105001230
2.	Estimated Cost of the Project including land cost at the start of the Project	14,95,49,000.00

Deep Sheetal Engineers Pvt. Ltd.

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

Ravi Singh
Director

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No. : GS/RERA/56

Date : 14-07-2024

3.	Estimated Development Cost of the Project at the Start of the Project. (Excluding Land Cost)	14,88,92,000.00
4.	Any Variation in Development Cost which is declared at the start of the Project.	N/A
5.	Amount received during the Quarter	22,00,000.00
6.	Actual Cost Incurred during the Quarter	47,19,499.14
7.	Net amount at end of the Quarter	5,40,000.00
8.	Total expenditure on Project till date	96,88,854.14
9.	Cumulative fund collected till the end of Quarter in question	N/A
10.	Cumulative expenditure done till the end of Quarter in question	N/A

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

N/A

XII. MISCELLANEOUS

A	List of Legal Cases(if any)-On Project/Promoter
1.	Case No. N/A
2.	Name of Parties N/A
3.	No of Execution Cases against this project Case No. N/A Name of Parties
4.	No of Suo-Moto cases against this project Case No. N/A Name of Parties
5.	No of Certificate cases/PDR cases against this project Case No. N/A Name of Parties
B	Sale/Agreement for Sale during the Quarter

Deep Sheetal Engineers Pvt. Ltd.

Email : deepsheetalengineers@gmail.com
Visit us : deepsheetal.com

Ravi Singh
Director

DEEP SHEETAL ENGINEERS PVT. LTD.

Office : 3rd Floor, S.S. Furniture Mall,
Near RPS More, Bailey Road, Danapur
Patna-801503.
Mob. : 7488041647/8

TAN No. : PTND02532F
GSTIN : 10AADCD0580G2Z9
CIN No. : U45200BR2008PTC013914



Ref No. : GS/RERA/5H

Date : 14-07-2024

1.	Sale Deed	Nil
2.	Agreement for Sale	Nil
3.	No. of possessions given to allottees	Nil

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

The project is as per time schedule.

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter

Name: Deep Sheetal Engineers Pvt. Ltd.

Date: 14-07-2024

Deep Sheetal Engineers Pvt. Ltd.

Ravi Singh
Director