FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending December of 2024 (year)

I. PARTICULARS OF PROMO	OTERS		
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	PT-76514	Name of Firm	KANTYAN DEVELOPERS
Firm Address:	Kantyan Bhawan, Link Road,	Budha Colony,Patna	-
Total Experience of promoter in Real Estate sector	08 YEARS		
Total Experience in Real Estate after Implementation of RERA	06 YEARS		
No of Project done Before Implementation of RERA	Residential Commercial Residential-cum Commercial Plotted project	01	RESIDENTIAL
No of Project done After Implementation of RERA	Residential Commercial Residential-cum Commercial Plotted project	02	RESIDENTIAL

II. PARTICULARS OF PROJEC	CT		
Project Registration Number	BRERAP00407- 2/184/R- 1479/2022	Name of Project/Phase of Registered Project	RAMA HERITAGE, BLOCK B
Name of Promoter	KANTYAN DEVELOPERS	Project Address	MOHALLA- KARORICHAK, MAUZA-PHULWARI SHARIF, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	10/10/2027		
Starting date of Project or Phase of the Project	21/10/2022		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	05-04-2025		



Building /Block Number	Apartment	Туре	Carpet Area	Total Number of sanctioned	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
RAMA	1. 1 BHK			apartments	Flat-08	Flat-08
HERITAGE	2. 2 ВНК, -	04		Flat-16	1. Booked / Allotted -06	3. Booked/ Allotted-NIL
BLOCK-B	3. 3 BHK	12		1.00 10	,	
	4. Shop				2. Sold-NIL	Sold -NIL
	5. Bungalow				Percentage of	D
	6. Plot etc.				booking 75%	Percentage of booking 0%

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name

Address contact number

Email id (If any)

Building / Block Number	Total Number of Sanctioned	Total Number of Garages:		0.5
	Garages	1. Booked/Allotted	~	06
RAMA HERITAGE	16	2. Sold	-	NIL
BLOCK-B				

	ETAILS OF BUILDING APP already filed along with Registrat	AND THE REAL PROPERTY AND THE PARTY AND THE	ere is no	need of furth	er filing)
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	DIRECTOR-CUM- STATE FIRE OFFICER, BIHAR, PATNA		02-08-2016	
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			



1. Plan Case No. 22/2021-22					
S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format		
1.	Excavation (if any)	100%			
2.	Basements (if any)	N/A			
3.	Podiums (if any)	N/A			
4.	Plinth	100%			
5.	Stilt Floor	100%			
6.	Slabs of Super Structure	100%			
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	30%	12-05-2025		
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	10%	02-07-2026		
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	25%	20-02-2025		
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	20-06-2025		
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in	0%	10-06-2026		




Agreeme	ent of Sale.	
Any othe	r activities	

VII.	AMENITIES AND COMMON A INFRASTRUCTURE DEVELO			
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy y) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	
2.	Water Supply	YES	11%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	03-04-2025
4.	Storm Water Drains	YES	0%	04-06-2025
5.	Landscaping & Tree Planting	YES	0%	12-12-2026
6.	Street Lighting	YES	0%	
7.	Community Buildings	NO	N/A	
8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	
9.	Solid Waste Management & Disposal	YES	0%	10-06-2025
10.	Water Conservation / Rain Water Harvesting	YES	0%	
11.	Energy Management	YES	0%	
12.	Fire Protection and Fire Safety Requirements	YES	0%	10-12-2026

For Kantyan Developers
Partner

13.	Closed Parking	YES	100%	
14.	Open Parking	NO	N/A	
15.	Electrical Meter Room, Sub- Station, Receiving Station	NO		
16.	Others (Option to Add More)			
VIII	. A EXTERNAL AND INTERN PLOTTED DEVELOPMENT		PMENT WORKS IN	CASE OF
		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX.	GEO TA	AGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE
	PROJE	СТ
(A)	Sr. No.	



	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	









ζ. F	INANCIAL PROGRESS OF THE PROJECT	
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	922020009106690
2.	Estimated Cost of the Project including land cost at the start of the Project	2,73,47,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	2,25,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project.	N/A
5.	Amount received during the Quarter	8,13,070=00
6.	Actual Cost Incurred during the Quarter	14,18,132=00
7.	Net amount at end of the Quarter	22,80,185=40
8.	Total expenditure on Project till date	
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarter in question	



XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

A	List of Legal Cases (if any) - On Project / Promoter				
1.	Case No.	NO			
2.	Name of Parties	NO			
3.	No of Execution Cases against this project Case No. Name of Parties	NO			
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO			
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO			
В	Sale/Agreement for Sale during the Quarter				
1.	Sale Deed	NIL			
2.	Agreement for Sale	NIL			
3.	No. of possessions given to allottees	NIL			
	II. PERCENTAGE OF WORK ALONG WI' Weather the project in progress is as per				

XIV UNITS ALLOCATION DETAILS



Total Number	Details of allotment made so far with Flat number/ Bungalow - Plot etc		Cancellation of flat allotment, If any with Flat number/ Bungalow – Plot etc
of sanctioned			
apartments			
1BHK-			
2 BHK -04	FLAT NO.	FLAT TYPE	
3 BHK-12	103	3 ВНК	Ī
4 BHK-	202	3 ВНК	
Shop- Bungalow -	203	3 ВНК	
	303	3 ВНК	
Plot etc	304	3 ВНК	
	401	2 BHK	1

XV. BROCHURE / Prospectus

XVI Grievance Redressal Officer

Name: Nikhil Kumar Contact No: 8407830376

Email id: nikhilpuppul@gmail.com

Address: Kantyan Bhawan, Link Road, Budha Colony, Patna

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Kantyan Developers

Signature of Promoter

Name:

Date: