

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending June of 2024 (year)


I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN NO. U45201BR2011PTC017683	Name of Firm	NEXGEN DREAM HOMES PVT. LTD
Firm Address :	B-3, VINITA VILLA SIDDHARTHA NAGAR NALA PAR, JAGDEO PATH , PATNA, BIHAR, INDIA - 800014		
Total Experience of promoter in Real Estate sector	13 YERAS 8 MONTHS		
Total Experience in Real Estate after Implementation of RERA	06 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	03	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	03	

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP00531-4/1045/R-1128/2021	Name of Project/Phase of Registered Project	M/S DWARIKA SURYANSHU PALACE
Name of Promoter	NEXGEN DREAM HOMES PVT. LTD	Project Address	MAUZA- JALALPUR, THANA NO- 22 DIST-PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	27/08/2024		
Starting date of Project or Phase of the Project	08/02/2021		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	3 YEARS		

For M/s Nexgen Dream Homes Pvt. Ltd.


 Managing Director

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK			31	1. Booked / Allotted -11	15
	2. 2 BHK, -	12			2. Sold-NIL	3. Booked/ Allotted-
	3. 3 BHK	19				Sold -NIL
	4. Shop				Percentage of booking	Percentage of booking
	5. Bungalow					
	6. Plot etc.					

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- 11
	31	2. Sold	- NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	


For M/s Nexgen Dream Homes Pvt. Ltd.


Managing Director

2.	Basements (if any)	N/A	
3.	Podiums (if any)	N/A	
4.	Plinth	N/A	
5.	Stilt Floor	N/A	
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100%	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	50%	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	55%	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	External Plaster 90% Completed	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities	Moter pump install. 0%	

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS


For M/s Nexgen Dream Homes Pvt. Ltd.


Managing Director

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy y) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	
2.	Water Supply	YES	0%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	
4.	Storm Water Drains	YES	0%	
5.	Landscaping & Tree Planting	NO		
6.	Street Lighting	YES	0%	
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	
9.	Solid Waste Management & Disposal	YES	0%	
10.	Water Conservation / Rain Water Harvesting	YES	0%	
11.	Energy Management	YES	0%	
12.	Fire Protection and Fire Safety Requirements	YES	0%	
13.	Closed Parking	YES	0%	
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	
16.	Others (Option to Add More)	NO		

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

For M/s Nexgen Dream Homes Pvt. Ltd.


Managing Director


		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT

For M/s Nexgen Dream Homes Pvt. Ltd.


Managing Director


S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	50486567406
2.	Estimated Cost of the Project including land cost at the start of the Project	6,00,00,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	
4.	Any Variation in Development Cost which is declared at the start of the Project .	NO
5.	Amount received during the Quarter	1,00,000=00
6.	Actual Cost Incurred during the Quarter	12,62,348=00
7.	Net amount at end of the Quarter	1,01,432=65
8.	Total expenditure on Project till date	3,85,89,637=05
9.	Cumulative fund collected till the end of Quarter in question	3,94,66,973=05
10.	Cumulative expenditure done till the end of Quarter in question	3,85,89,637=05

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS

A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	

For M/s Nexgen Dream Homes Pvt. Ltd.



Managing Director

1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind? Due to Covid project is delayed.		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For M/s Nexgen Dream Homes Pvt. Ltd.


Managing Director

Signature of Promoter

Name: 

Date: 12/07/2024



 **GPS Map**
Camera Lite

J342+M2R, RPS Nagar, Kaliket Nagar, Mainpura, Patna, Bihar 801503,
India

Latitude

25.606821666666665°

Longitude

85.050665°

Local 12:48:21 PM

GMT 07:18:21 AM

Altitude 52 meters

Thursday, 11.07.2024



J352+4H9, Rd Number 4, Kaliket Nagar, Danapur, Patna, Bihar 801503,
India

Latitude

25.607120000000002°

Longitude

85.051470000000001°

Local 12:50:41 PM

GMT 07:20:41 AM

Altitude 51 meters

Thursday, 11.07.2024



 **GPS Map**
Camera Lite

J352+437, RPS Nagar, Kaliket Nagar, Mainpura, Patna, Bihar 801503,
India

Latitude

25.607096666666667°

Longitude

85.050570000000001°

Local 12:45:08 PM

GMT 07:15:08 AM

Altitude 52 meters

Thursday, 11.07.2024



 **GPS Map**
Camera Lite

J352+437, RPS Nagar, Kaliket Nagar, Mainpura, Patna, Bihar 801503,
India

Latitude

25.607096666666667°

Longitude

85.050570000000001°

Local 12:45:08 PM

GMT 07:15:08 AM

Altitude 52 meters

Thursday, 11.07.2024