

No.SCPL-RERA/IIIQR/2021 – 22/A-3

Date: 07-01-2022
11

To,

The Chairman,
Real Estate Regulatory Authority,
6th Floor, Bihar State Building Construction Corporation Campus,
Hospital Road, Shastri Nagar, Patna-800023

Subject: Report of the Project SAAKAAR'S AQUA CITY for 4th Quarter ended on 31-12-2021.
Reference: RERA Registration No: - BRERAP00027-2/233/R-96/2018.

Dear Sir,

With reference to above subject and reference, and as per REAL ESTATE REGULATORY AUTHORITY, BIHAR REAL ESTATE (REGULATION AND DEVELOPMENT) RULES,2017 CHAPTER IV RULE 16 (D), 3rd Quarter Report of SAAKAAR'S AQUA CITY, Usari, Makdhumpur Road, Sandalpur, Khagaul, Danapur, District Patna State Bihar, for the period: 01.10.2021 to 31.12.2021 is submitted as mentioned below:-

- Quarterly up to date status of the project (Physical and Financial).
 - Status of Construction of each building is mentioned below and photographs are attached in RERA website.

Project: SAAKAAR AQUA CITY, DANAPUR		
Site Progress Status		
Sl. No	Tower	Progress Status
1	Tower – 1	EXCAVATION100%, PILING & SAND CUSHION100%, PCC100%, RAFT100%, RETAINING WALL LOWER BASEMENT100%, LOWER BASEMENT COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, UPPER BASEMENT COLUMNS100%, RETAINING WALL UPPER BASEMENT90%, FORM WORK100%, REBAR WORK100%, CASTING100%, GROUND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, FIRST FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, SECOND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, THIRD FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, FOURTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, FIFTH FLOOR COLUMNS100%, FORM WORK30%, REBAR WORK0%, CASTING0%, BRICKWORK0%, SIXTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, SEVENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, Eighth FLOOR




Saakaar Constructions Pvt. Ltd.

CIN No. : U00502BR1996PTC007493

5th Floor, Sone Bhawan, Near Hotel Chankaya, R Block Golamber, Patna-800 001

Ph.: 0612-2506506, M : 6202750747

e-mail : info@saakaar.com, website : www.saakaar.com



		COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, NINTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, TENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, ELEVENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, TWELVETH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, THIRTEENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%,
2	Tower - 2,3,4 & 5	EXCAVATION100%, PILING & SAND CUSHION100%, PCC100%, RAFT100%, RETAINING WALL LOWER BASEMENT100%, LOWER BASEMENT COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, UPPER BASEMENT COLUMNS100%, RETAINING WALL UPPER BASEMENT90%, FORM WORK100%, REBAR WORK100%, CASTING100%, GROUND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK5%, FIRST FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, SECOND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, THIRD FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, FOURTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK50%, CASTING50%, BRICKWORK0%, FIFTH FLOOR COLUMNS50%, FORM WORK50%, REBAR WORK50%, CASTING50%, BRICKWORK0%, SIXTH FLOOR COLUMNS50%, FORM WORK50%, REBAR WORK50%, CASTING50%, BRICKWORK0%, SEVENTH FLOOR COLUMNS50%, FORM WORK50%, REBAR WORK50%, CASTING50%, BRICKWORK0%, Eighth FLOOR COLUMNS50%, FORM WORK50%, REBAR WORK50%, CASTING50%, BRICKWORK0%, NINTH FLOOR COLUMNS50%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, TENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, ELEVENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, TWELVETH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, THIRTEENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%,
3	Tower - 6,7,8 & 9	EXCAVATION100%, PILING & SAND CUSHION100%, PCC100%, RAFT100%, RETAINING WALL LOWER BASEMENTLOWER BASEMENT COLUMNSFORM WORKREBAR WORK0%, CASTING0%, UPPER BASEMENT COLUMNS100%, RETAINING WALL UPPER BASEMENT100%, FORM WORK100%, REBAR WORK100%, CASTING100%, GROUND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FIRST FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, SECOND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, THIRD FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FOURTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FIFTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%,




		BRICKWORK95%, SIXTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, SEVENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, Eighth FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, NINTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, TENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK20%, ELEVENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, TWELVETH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, THIRTEENTH FLOOR COLUMNS100%, FORM WORK10%, REBAR WORK0%, CASTING0%, BRICKWORK0%,
4	Tower - 11A &11B	EXCAVATION100%, PILING & SAND CUSHION100%, PCC100%, RAFT100%, RETAINING WALL LOWER BASEMENTLOWER BASEMENT COLUMNSFORM WORKREBAR WORK0%, CASTING0%, UPPER BASEMENT COLUMNS100%, RETAINING WALL UPPER BASEMENT100%, FORM WORK100%, REBAR WORK100%, CASTING100%, GROUND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, FIRST FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, SECOND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, THIRD FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FOURTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FIFTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, SIXTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, SEVENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, Eighth FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, NINTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, TENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, ELEVENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, TWELVETH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK50%, CASTING50%, BRICKWORK0%, THIRTEENTH FLOOR COLUMNS60%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%,
5	Tower - 13	EXCAVATION100%, PILING & SAND CUSHION100%, PCC100%, RAFT100%, RETAINING WALL LOWER BASEMENTLOWER BASEMENT COLUMNSFORM WORKREBAR WORK0%, CASTING0%, UPPER BASEMENT COLUMNS100%, RETAINING WALL UPPER BASEMENT100%, FORM WORK100%, REBAR WORK100%, CASTING100%, GROUND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK25%, FIRST FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, SECOND FLOOR



		COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, THIRD FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FOURTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FIFTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, SIXTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, SEVENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, Eighth FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, NINTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, TENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, ELEVENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK60%, CASTING60%, BRICKWORK0%, TWELVETH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, THIRTEENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%,
6	Tower - 14,15 & 16	EXCAVATION100%, PILING & SAND CUSHION100%, PCC100%, RAFT100%, RETAINING WALL LOWER BASEMENT100%, LOWER BASEMENT COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, UPPER BASEMENT COLUMNS100%, RETAINING WALL UPPER BASEMENT100%, FORM WORK100%, REBAR WORK100%, CASTING100%, GROUND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, FIRST FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK50%, SECOND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, THIRD FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FOURTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FIFTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, SIXTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK80%, SEVENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK50%, Eighth FLOOR COLUMNS100%, FORM WORK50%, REBAR WORK50%, CASTING50%, BRICKWORK0%, NINTH FLOOR COLUMNS50%, FORM WORK50%, REBAR WORK50%, CASTING50%, BRICKWORK0%, TENTH FLOOR COLUMNS50%, FORM WORK50%, REBAR WORK0%, CASTING0%, BRICKWORK0%, ELEVENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, TWELVETH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, THIRTEENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%,
7	Tower - 17	EXCAVATION100%, PILING & SAND CUSHION100%, PCC100%, RAFT100%, RETAINING WALL LOWER BASEMENT100%, LOWER BASEMENT COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, UPPER BASEMENT COLUMNS100%, RETAINING WALL UPPER BASEMENT100%, FORM WORK100%,



		REBAR WORK100%, CASTING100%, GROUND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, FIRST FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, SECOND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, THIRD FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK90%, FOURTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FIFTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK5%, SIXTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, SEVENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK70%, CASTING50%, BRICKWORK0%, Eighth FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, NINTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, TENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, ELEVENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, TWELVETH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%, THIRTEENTH FLOOR COLUMNS0%, FORM WORK0%, REBAR WORK0%, CASTING0%, BRICKWORK0%,
8	Tower - 18,19 & 20	EXCAVATION100%, PILING & SAND CUSHION100%, PCC100%, RAFT100%, RETAINING WALL LOWER BASEMENT LOWER BASEMENT COLUMNS FORM WORK REBAR WORK0%, CASTING0%, UPPER BASEMENT COLUMNS100%, RETAINING WALL UPPER BASEMENT100%, FORM WORK100%, REBAR WORK100%, CASTING100%, GROUND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK0%, FIRST FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, SECOND FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, THIRD FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FOURTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK95%, FIFTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK67%, SIXTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK67%, SEVENTH FLOOR COLUMNS100%, FORM WORK100%, REBAR WORK100%, CASTING100%, BRICKWORK67%, Eighth FLOOR COLUMNS70%, FORM WORK70%, REBAR WORK70%, CASTING70%, BRICKWORK67%, NINTH FLOOR COLUMNS70%, FORM WORK70%, REBAR WORK70%, CASTING70%, BRICKWORK67%, TENTH FLOOR COLUMNS70%, FORM WORK70%, REBAR WORK70%, CASTING70%, BRICKWORK67%, ELEVENTH FLOOR COLUMNS70%, FORM WORK70%, REBAR WORK70%, CASTING70%, BRICKWORK0%, TWELVETH FLOOR COLUMNS70%, FORM WORK70%, REBAR WORK70%, CASTING70%, BRICKWORK0%, THIRTEENTH FLOOR COLUMNS35%, FORM WORK30%, REBAR WORK0%, CASTING0%, BRICKWORK0%,
9	Tower - 21	EXCAVATION100%, PILING & SAND CUSHION100%, PCC100%, RAFT100%,



	RETAINING WALL LOWER BASEMENT LOWER BASEMENT COLUMNS FORM WORK REBAR WORK 0%, CASTING 0%, UPPER BASEMENT COLUMNS 100%, RETAINING WALL UPPER BASEMENT 100%, FORM WORK 100%, REBAR WORK 100%, CASTING 100%, GROUND FLOOR COLUMNS 100%, FORM WORK 100%, REBAR WORK 100%, CASTING 100%, BRICKWORK 0%, FIRST FLOOR COLUMNS 100%, FORM WORK 100%, REBAR WORK 100%, CASTING 100%, BRICKWORK 0%, SECOND FLOOR COLUMNS 100%, FORM WORK 100%, REBAR WORK 100%, CASTING 100%, BRICKWORK 0%, THIRD FLOOR COLUMNS 100%, FORM WORK 100%, REBAR WORK 100%, CASTING 35%, BRICKWORK 0%, FOURTH FLOOR COLUMNS 35%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%, FIFTH FLOOR COLUMNS 0%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%, SIXTH FLOOR COLUMNS 0%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%, SEVENTH FLOOR COLUMNS 0%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%, EIGHTH FLOOR COLUMNS 0%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%, NINTH FLOOR COLUMNS 0%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%, TENTH FLOOR COLUMNS 0%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%, ELEVENTH FLOOR COLUMNS 0%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%, TWELVETH FLOOR COLUMNS 0%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%, THIRTEENTH FLOOR COLUMNS 0%, FORM WORK 0%, REBAR WORK 0%, CASTING 0%, BRICKWORK 0%,
--	--

- B) Status of Constructions of each floor that the project is on the RAFT and basement Roof level and photograph are uploaded on RERA website.
- C) Status of construction of internal infrastructure and common area that the project is on the RAFT and basement Roof level and photograph are uploaded on RERA website.
- D) Details of fund receiving through booking and other means are details mentioned below.

Opening Balance (INR)	Amount Received through booking.	Equity	Loan	Money Spent	Balance Amount	Sourcing of Fund
29,68,34,864.21	34,19,78,899.19	NIL	NIL	18,85,49,763.00	45,02,64,000.40	Bookings and Own funds.

2. List of number and type of apartments.

Residential/ Commercial	Type of Apartment	Opening	Booked	Closing Balance	Total No of garages (Covered)	Opening	Booked	Closing balance
Residential	EWS	160	6	154	196	160	6	154
	LIG	25	11	14	182	25	11	14
	2 BHK	71	3	68	1266	491	19	472
	2.5 BHK	60	4	56				
	3 BHK	251	9	242				
4 BHK	55	1	54					



Commercial	Studio	75	0	75	84				
	Shop	34	0	34					
	Poly Clinic	1	0	1					
	Coaching	1	0	1					
	Bank	1	0	1					
	Food Court	1	0	1					
	Play School	1	0	1					
	Assisted Living	10	0	10					
	Club House	1	0	1					

3. List of approvals taken and the approvals which are pending subsequent to commencement certificate.

A. Approvals list during the quarter— Nil

B. Approval applied and expected date of receipt — Nil

C. Approval to be applied and date planned for application — Nil

D. Modifications, amendment or revision ,if any, issued by the competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project — Nil



Thanks & Regards.

Yours faithfully,

For Saakaar Constructions Pvt. Ltd.

For Saakaar Constructions Pvt. Ltd.

V. S. 3.01.22
 Authorised Signatory
 (Authorised Signatory)

Encl.: Photographs.

PROGRESS REPORT

REPORT AS ON: 31.12.2021

CLUSTER NO - 1 (Tower No. 1)

CLUSTER NAME: - ATLANTIS




Cluster No. 1		
Cluster – Atlantis		
Tower - 1		
Structure	Slab	PART-A (North Side): 5 th Floor Roof slab shuttering in progress. PART-B (South Side): - 4 th Floor Roof slab casted.
	Column	5 th Floor column casting 50 % completed and balance Column work shuttering & reinforcement in progress.


Current Structure Status and Elevation (Column Casting and Slab Casting Visible)

Atlantis
31.12.2021





Atlantis
31.12.2021



Atlantis
31.12.2021



PROGRESS REPORT

REPORT AS ON: 31.12.2021


CLUSTER NO - 2 (Tower No. 2, 3, 4 and 5)

CLUSTER NAME: - PACIFIC



Cluster No. 2					
Cluster - Pacific					
		Tower-2	Tower-3	Tower-4	Tower-5
Structure	Slab	4 th Floor Roof slab shuttering work in progress.	4 th Floor Roof slab shuttering work in progress.	8 th floor roof slab casted.	8 th floor roof slab shuttering & reinforcement in progress.
	Column	4 th Floor column casting completed.	4 th Floor column casting completed.	9 th Floor column shuttering & reinforcement in progress.	8 th Floor column casting completed.
Brickwork		Ground Floor Brickwork in progress.			

Current Structure Status and Elevation (Column Casting and Slab Casting Visible)



Pacific
31.12.2021

Pacific
31.12.2021



Pacific
31.12.2021



PROGRESS REPORT

REPORT AS ON: 31.12.2021

CLUSTER NO - 3 (Tower No. 6, 7, 8 and 9)

CLUSTER NAME: - AMAZON

Cluster No. 3					
Cluster - Amazon					
		Tower - 6	Tower - 7	Tower - 8	Tower - 9
Structure	Slab	13 th Floor roof slab Shuttering & reinforcement in progress.	12 th Floor roof slab casting completed.	Terrace Floor (11 th floor roof) slab casting completed & Above terrace work in progress	Terrace Floor(11 th floor roof) slab casting completed & Above terrace work in progress
	Column	13 th floor column casting completed.	13 th floor column shuttering & reinforcement in progress.	12 th floor column shuttering & reinforcement in progress.	12 th Floor column shuttering & reinforcement in progress.
Brickwork		1 st , 2 nd , 3 rd , 4 th , 5 th , 6 th , 7 th , 8 th , 9 th , 10 th Floor – Brickwork 95% complete. 11 th floor- Layout started.			

Current Structure Status and Elevation (Column Casting and Slab Casting Visible)






Amazon
31.12.2021




Amazon
31.12.2021





Amazon
31.12.2021



Amazon
31.12.2021

PROGRESS REPORT

REPORT AS ON: 31.12.2021

CLUSTER NO - 4 (Tower No. 11A, 11B & 12)

CLUSTER NAME: - NEPTUNE

Cluster No. 4				
Cluster - NEPTUNE				
		Tower – 11A	Tower – 11B	Tower - 12
Structure	Slab	12 th Floor roof slab casting completed.	12 th Floor roof slab casting 50% completed & balance slab shuttering & reinforcement in progress.	12 th floor roof slab shuttering & reinforcement in progress.
	Column	13 th floor column 50% casted & balance work in progress.	12 th floor column casting completed.	12 th floor column casting completed.
Brickwork	3 rd , 4 th , 5 th , 6 th , 7 th , 8 th , 9 th , 10 th Floor - 95% complete.			


Current Structure Status and Elevation (Column Casting and Slab Casting Visible)



Neptune
31.12.2021



Neptune
31.12.2021



PROGRESS REPORT

REPORT AS ON: 31.12.2021

CLUSTER NO - 5 (Tower No. 13)

CLUSTER NAME: - AQUARIOUS



Cluster No. 5

Cluster - AQUARIOUS

Tower - 13

Structure	Slab	11 th floor roof slab 60% casting completed and balance shuttering & reinforcement is also in progress.
	Column	11 th Floor Column casting complete & 12 th column shuttering & reinforcement in progress.
Brickwork		Ground floor- 25% Brickwork complete. 2 nd to 7 th Floor - 95% Brickwork complete.

Current Structure Status and Elevation (Column Casting and Slab Casting Visible)



Aquarius
31.12.2021



Aquarius
31.12.2021



Aquarius
31.12.2021



Aquarius
31.12.2021



PROGRESS REPORT

REPORT AS ON: 31.12.2021

CLUSTER NO - 6 (Tower No. 14, 15 and 16)

CLUSTER NAME: - VICTORIA

		Cluster No. 6	
		Cluster - VICTORIA	
		Tower – 14 & 15(Half)	Tower – 16 & 15(Half)
Structure	Slab	10 th Floor roof slab shuttering in progress.	7 th Floor roof slab casted.
	Column	10 th floor column 60% casting completed and & balance column shuttering & reinforcement in progress .	8 th floor column shuttering & reinforcement in progress.
Brickwork		1 st , 2 nd , 3 rd , 4 th , 5 th Floor - 95% complete. 6 th Floor-80% Completed & 7 th Floor – 50% Completed.	


Current Structure Status and Elevation (Column Casting and Slab Casting Visible)

Victoria
31.12.2021






Victoria
31.12.2021



Victoria
31.12.2021





Victoria
31.12.2021



Victoria
31.12.2021

PROGRESS REPORT

REPORT AS ON: 31.12.2021

CLUSTER NO - 7 (Tower No. 17)

CLUSTER NAME: - NEPTUNE



Cluster No. 7		
Cluster - NIAGRA		
Tower - 17		
Structure	Slab	7 th Floor Roof slab 50% casted & balance work shuttering & reinforcement in progress.
	Column	8th floor column shuttering & reinforcement in progress.
Brickwork		1 st , 2 nd , 3 rd , 4 th Floor – 95% complete. 5 th Floor - Layout in progress.

Current Structure Status and Elevation (Column Casting and Slab Casting Visible)



Niagra
31.12.2021



Niagra
31.12.2021



Niagra
31.12.2021

PROGRESS REPORT

REPORT AS ON: 31.12.2021

CLUSTER NO - 8 (Tower No. 18, 19 and 20)

CLUSTER NAME: - THAMES

Cluster No. 8				
Cluster - Thames				
		Tower - 18	Tower - 19	Tower - 20
Structure	Slab	7 th Floor roof slab shuttering and Reinforcement work in progress.	12 th floor roof slab casting completed.	13 th floor roof slab shuttering and Reinforcement work in progress.
	Column	7 th floor column casting completed.	13 th floor column shuttering and Reinforcement work in progress.	13 th floor column casting completed.
Brickwork		1 st to 4 th Floor – 95% complete. 5 th Floor – layout started.	1 st Floor to 10 th Floor - 95% complete.	

Current Structure Status and Elevation (Column Casting and Slab Casting Visible)

Thames
31.12.2021





Thames
31.12.2021



Thames
31.12.2021

PROGRESS REPORT

REPORT AS ON: 31.12.2021

CLUSTER NO - 9 (Tower No. 21)

CLUSTER NAME: - SAAKAAR RAINBOW

Cluster No. 9

Cluster - SAAKAAR RAINBOW(EWS/LIG)

Tower - 21

Structure	Slab	3 rd floor roof slab 30% casted & balance Slab work shuttering & reinforcement work completed & casting scheduled on 03.01.2022
	Column	4 th Floor shuttering & Reinforcement work in progress.
Brickwork		Brickwork not started

Current Structure Status and Elevation (Column Casting and Slab Casting Visible)

Saakaar Rainbow
31.12.2021





Saakaar Rainbow
31.12.2021



Saakaar Rainbow
31.12.2021

