

Additional Information :

A. PARTICULARS OF PROMOTERS

1. Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies :- U45200BR2008PTC013921
2. Total Experience of promoter in Real Estate sector :- 16 Years
3. Total Experience in Real Estate after Implementation of RERA :- 7 Years
No of Project done Before and after Implementation of RERA Residential :- 8 Nos.
Commercial :- 0
Residential- cum Commercial :- 1 No.
Plotted project :- NA

B. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Total Number of Apartments in Promoter's share – 21 Nos.

- | | | |
|---------------------|----------|--|
| 1. Booked/ Allotted | - 4 Nos. | Note:- Flat No.- 604 have shares of Landowners & |
| Sold- | - 0 | Promoter with one Car Parking. |

Percentage of booking- 19.04 %

Total Number of Apartments in Landowner's share – 29 Nos.

- | | |
|-----------------------|-----|
| 2. Booked/ Allotted | - 0 |
| Sold - | 0 |
| Percentage of booking | 0 |

C. CONSTRUCTION PROGRESS OF THE PROJECT

: The construction progress must include the Expected Completion date in (dd/mm/yyyy) Format :- 04/10/2026

D. FINANCIAL PROGRESS OF THE PROJECT

: Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost) :- 997.30 Lakhs

Any Variation in Development Cost which is declared at the start of the Project. :- 0

E. MISCELLANEOUS

- | | |
|--|--------------------|
| 1. List of Legal Cases (if any) – On Project / Promoter | |
| Case No. | Name of Parties No |
| 2. No of Execution Cases against this project | |
| Case No. | Name of Parties No |
| 3. No of Suo - Moto cases against this project | |
| Case No. | Name of Parties No |
| 4. No of Certificate cases /PDR cases against this project | |
| Case No. | Name of Parties No |

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending ~~March~~[✓]/~~June~~/~~sept~~/~~December~~ of 2025
(year)

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U45200BR2008PTC013921	Name of Firm	Sunrise Sai Developers Pvt. Ltd.
Firm Address :	Maurya Path, Khajpura, Off Bailey Road, Patna-14.		
Total Experience of promoter in Real Estate sector	16 Years		
Total Experience in Real Estate after Implementation of RERA	7 Years		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	2 x x x x	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	6 x 1 x	

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP00029-9/155/R-1457/2022	Name of Project/Phase of Registered Project	Sunrise Ashoka Complex
Name of Promoter	Sunrise Sai Developers Pvt. Ltd.	Project Address	Digha-AIIMS Road, Danapur, Patna.
Name of Co-promoter	NA		
Project Registration is valid up to	04/10/2026		
Starting date of Project or Phase of the Project	05/10/2022		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential cum Commercial	
Period of validity of map by the Competent Authority	DNP	21/07/2022	20/07/2027

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS						
Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - 21 Nos.	Total Number of Apartments in Landowner's share - 29 Nos.
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.			51 Nos.	1. Booked / Allotted - 4 Nos. 2. Sold-	3. Booked/ Allotted - 0 Sold - 0
					Percentage of booking :- 19.04%	Percentage of booking

Note:- Flat No.- 604 have shares of Landowners & Promoter with one Car Parking.

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES				
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:		
		1. Booked/Allotted	-	3 Nos.
	51	2. Sold	-	

V. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	NA	NA	NA	NA
2.	Fire N.O.C.	State Fire Office	03/02/2022	04/06/2022	
3.	Water Supply Permission	NA	NA	NA	NA
4.	NOC from Airport Authority of India	AAI		04/02/2022	
5.	Other Approval(s), if any, required for the Project.	NA	NA	NA	NA

VI. CONSTRUCTION PROGRESS OF THE PROJECT			
1. Plan Case No. _____(To beaded for each Building / Wing)			
S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100% Complete	04/10/2026
2.	Basements (if any)	70%	04/10/2026
3.	Podiums (if any)	NA	04/10/2026
4.	Plinth	55%	04/10/2026
5.	Stilt Floor	80%	04/10/2026
6.	Slabs of Super Structure	95%	04/10/2026
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	15%	04/10/2026
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	04/10/2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	04/10/2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	04/10/2026
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0%	04/10/2026

	requirements as me be required to complete project as per Specifications in Agreement of Sale.		
	Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	0%	04/10/2026
2.	Water Supply	Yes	0%	04/10/2026
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	0%	04/10/2026
4.	Storm Water Drains	Yes	0%	04/10/2026
5.	Landscaping & Tree Planting	Yes	0%	04/10/2026
6.	Street Lighting	Yes	0%	04/10/2026
7.	Community Buildings	No	NA	x
8.	Treatment and Disposal of Sewage and Sullage Water	No	NA	x
9.	Solid Waste Management & Disposal	No	NA	x
10.	Water Conservation / Rain Water Harvesting	Yes	0%	04/10/2026
11.	Energy Management	No	NA	X

12.	Fire Protection and Fire Safety Requirements	Yes	0%	04/10/2026
13.	Closed Parking	Yes	0%	04/10/2026
14.	Open Parking	No	NA	x
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	0%	04/10/2026
16.	Others (Option to Add More)	-	-	-

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	NA	NA	NA
2.	Water Supply	NA	NA	NA
3.	Sewerage Chambers Septic Tank	NA	NA	NA
4.	Drains	NA	NA	NA
5.	Parks, Land Scaping and Tree Planting	NA	NA	NA
6.	Street Lighting	NA	NA	NA
7.	Disposal of sewage & sullage water	NA	NA	NA
8.	Water conservation/Rain Water Harvesting	NA	NA	NA
9.	Energy Management	NA	NA	NA

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	Yes

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	1125102000010663
2.	Estimated Cost of the Project including land cost at the start of the Project	15,69,80,000/-
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	997.30 Lakhs
4.	Any Variation in Development Cost which is declared at the start of the Project.	0
5.	Amount received during the Quarter	14,68,571/-
6.	Actual Cost Incurred during the Quarter	35,75,029/-
7.	Net amount at end of the Quarter	35,75,029/-
8.	Total expenditure on Project till date	5,19,37,514/-
9.	Cumulative fund collected till the end of Quarter in question	-
10.	Cumulative expenditure done till the end of Quarter in question	-

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	
	NA
	NA

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NA
2.	Name of Parties	NA
3.	No of Execution Cases against this project Case No. Name of Parties	No
4.	No of Suo - Moto cases against this project Case No. Name of Parties	No
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	No
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	0
2.	Agreement for Sale	0
3.	No. of possessions given to allottees	0
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Sunrise Sai Developers Pvt. Ltd

Paraskumar

Director

Signature of Promoter

Name: **PARASKUMAR**

Date: **11/04/2025**



B R K & Co.


Chartered Accountants

Form No. 3
(Regulation 3)

CHARTERED ACCOUNTANTS CERTIFICATE

Cost of Real Estate Project RERA Registration Number BRERA P00029-9/155/R-1457/2022
Project-Sunrise Ashoka Complex Of Sunrise Sai Developers Private Limited (Till 31/03/2025)
for the quarter ended on 31st March, 2025

Sr. No	Particulars	Amount (in Rs.)	
		Estimated (Column - A)	Incurred & Paid (Column - B)
1			
i	Land Cost:		
a	Acquisition Cost of Land or Development Rights, lease Premium, lease rent, interest cost incurred or payable on Land Cost and legal cost	-	-
b	Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR from Local Authority or State Government or any Statutory Authority		
c	Acquisition cost of TDR (if any)		
d	Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc.		
e	Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by Public Authorities.		
f	Under Rehabilitation Scheme:		
(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer (in Column-A)		
(ii)	Actual Cost of construction of rehab building incurred as per the books of accounts as verified by the CA (in Column-B) Note: (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		
(iii)	Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost.		
(iv)	Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.		
	Sub-Total of Land Cost	-	-
ii	Development Cost/Cost of Construction:		
a (i)	Estimated Cost of Construction as certified by Engineer	9,97,30,000	5,19,37,514
a (ii)	Actual Cost of Construction incurred as per the books of accounts as verified by the CA (Column - B) Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		5,19,37,514
a (iii)	On-site expenditure for development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.		
b	Payment of Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority.		
c	Principal sum and Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.		
	Sub-Total of Development Cost	9,97,30,000	5,19,37,514



Patna : 202 Shanti Complex, S.P. Verma Road, Patna-01

Mob. : 8210132867, 9771411261. Email : brkandco@gmail.com, barunptn@gmail.com

2		Total Estimated Cost of the Real Estate Project (I (i) + I (ii) of Estimated Column -A	9,97,30,000
3		Total Cost Incurred and Paid of the Real Estate Project (I (i) + I (ii) of Incurred Column - B	5,19,37,514
4		Percentage of completion of Construction Work (as per Project Architect's Certificate on completion of project)	52.08%
5		Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost.(Sr. Number 3/Sr. Number 2)%	52.08%
6		Amount which can be withdrawn from the Designated Account Total Estimated Cost *Proportion of cost incurred and paid (Sr. number 2 *Sr. number 5)	5,19,37,514
7	Less:	Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement - (70%) RERA Account	51,13,720
8		Net Amount which can be withdrawn from the Designated Bank Account under this certificate.	4,68,23,794

This Certificate is being issued for RERA compliance for M/s Sunrise Sai Developers Private Limited (Promotor's Name- Paras Kumar and is based on the records and documents produced before me and explanations provided to me by the management of the company.

For, B R K & CO.
Chartered Accountants
FRN - 025078C



(Barun Kumar)
M.No. 432289
Partner
Patna, 12th April, 2025
UDIN : 25432289BMLZUF9650



(ADDITIONAL INFORMATION FOR ONGOING PROJECTS)

1		Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	4,77,92,486
2		Balance amount of receivables from sold apartments as per Annexure-A to this certificate (as certified by Chartered Accountant as verified from the records And books of Accounts)	1,74,95,142
3	(i)	Balance Unsold area to be certified by Management and to be verified by CA from the records and books of accounts)	No of Flat 17
	(ii)	Estimated amount of sales proceeds in respect of unsold apartments (Calculated as per ASR multiplied to unsold area as on dated of certificate to be calculated and certified by CA) as per Annexure-A to this certificate.	10,38,18,000
4		Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	12,13,13,142
5		Amount to be deposited in Designated Account – 70% or 100%, If 4 is greater than 1, then 70% of the balance receivables of Ongoing project will be deposited in designated Account. If 4 is lesser than 1, then 100% of the balance receivables of Ongoing project will be deposited in designated Account.	8,49,19,199

This Certificate is being issued for RERA compliance for M/s Sunrise Sai Developers Private Limited (Promotor's Name- Paras Kumar) and is based on the records and documents produced before me and explanations provided to me by the management of the company

For, B R K & CO.
Chartered Accountants
FRN - 025078C


(Barun Kumar)
M.No. 432289
Partner
Patna, 12th April, 2025
UDIN : 25432289BMLZUF9650



Annexure - A
Statement for calculation of Receivables from the Sales of the Ongoing Real Estate Project
Sold Inventory

(Amount in Rs.)

Sr. No	Flat/ Shop/ Office	No of Flat	Unit Consideration as per Agreement/Letter of Allotment	Received Amount	Balance Receivable
1	Flat	2	1,30,00,000	45,36,191	84,63,809
2	Shop	1	58,18,000	11,91,429	46,26,571
3	Office	1	45,00,000	95,238	44,04,762
Total		4	2,33,18,000	58,22,858	1,74,95,142

(Unsold Inventory Valuation)
of the Residential/commercial premises @ Rs per sq ft.

(Amount in Rs.)

Sr. No	Flat/ Shop/ Office	No of Flat	Estimated Amount of Sale proceeds
1	Flat	13	8,45,00,000
2	Shop	1	58,18,000
3	Office	3	1,35,00,000
Total		17	10,38,18,000

