



ANSHUL HOMES

Developing Bihar, Developing India

ANNEXURE-A

Quarterly Progress Report for quarter ending **March**/June/Sept/December of MARCH 2022

I. PARTICULARS OF PROJECT

Project Registration Number	BRERAP00031-1/87/R-85/2018	Name of Project/Phase of Registered Project	MANNAT ENCLAVE
Name of Promoter	RAHUL KUMAR	Project Address	
Name of Co-promoter	-		
Project Registration is valid up to	03-12-2020		
Starting date of Project or Phase of the Project	03-07-2017		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	RESIDENTIAL	
Period of validity of map by the Competent Authority	31-05-2020		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments -
	1. 1 BHK - 2. 2 BHK, - 3. 3 BHK - 4. Shop - 5. Bungalow - 6. Plot etc. -	2676 SFT 13,824 SFT	04 16	1. Booked/ Allotted - 0 2. Sold - 10

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	-
		2. Sold	-

ANSHUL HOMES PVT. LTD.

Office : 89B, Patliputra Colony, Opp. Notredame Academy, Patna - 800 013

Web. : www.anshulhomes.com / Anshulhomes.in

Email. : info@anshulhomes.in / anshulhomes@gmail.com

Call : +91 9523096176 / 0612-2578893

IV. Construction Progress of the Project1. Building / Wing / Layout Number **MANNAT ENCLAVE** (To be filled for each Building / Wing)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100%
2.	Basements (if any)	N.A
3.	Podiums (if any)	N.A
4.	Plinth	100%
5.	Stilt Floor	N.A
6.	Slabs of Super Structure	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	ALL- 100%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	ALL- 100%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	ALL - 100%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	ALL- 100%
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	ALL EXCEPT EC & CRZ WHICH IS NOT APPLICABLE

V. Amenities and Common Area and External Infrastructure Development Works)

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	N.A	N.A	
2.	Water Supply	YES	100%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES-SEPTIC TANK	100%	
4.	Storm Water Drains	YES	100%	
5.	Landscaping & Tree Planting	N.A	N.A	
6.	Street Lighting	N.A	N.A	
7.	Community Buildings	NO	-	
8.	Treatment and Disposal of Sewage and Sullage Water	N.A		
9.	Solid Waste Management & Disposal	N.A	-	
10.	Water Conservation / Rain Water Harvesting	YES	YES	
11.	Energy Management	NO	-	
12.	Fire Protection and Fire Safety Requirements	YES	100 %	
13.	Closed Parking	YES	100%	
14.	Open Parking	NO	0	
15.	Electrical Meter Room, Sub-Station, Receiving Station	ELECTRIC PANEL	100%	
16.	TRANSFORMER	YES	100%	

VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING	
S. No.	Particulars
1.	Front Elevation.
2.	Rear Elevation
3.	Side Elevation


VII. Financial Progress of the Project		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	74331010001376
2.	Estimated Cost of the Project including land cost at the start of the Quarter	53,000,000
3.	Amount received during the Quarter	116,160
4.	Actual Cost Incurred during the Quarter	90,500
5.	Net amount at end of the Quarter	25,660
6.	Total expenditure on Project till date	19,366,484
7.	Details of Mortgage or Charge, if any, created on the Land and the projects	NIL

VIII. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	NA
2.	Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NA
2.	Agreement for Sale	NA

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Anshul Homes Pvt. Ltd.

Signature of Promoter  Director

Name:


Date :

2	3
Project Account No.	74331010001376
Estimated Cost of the Project including land cost at the start of the quarter	53000000
Amount received during the Quarter	116160
Actual cost during the Quarter	90500
Net Amount at end of the Quarter	25660
Total Expenditure on Project till date	19366484
Detail of Mortgage or charge, If any, created on the Land and the projects	NIL

VIII. MISCELLANEOUS

A	List of Legal Cases (If any)	
1	Case No.	NIL
2	Name of parties	NIL
B	Sale/ Agreement for sale during the quarter	
1	Sale Deed	NIL
2	Agreement for Sale	NIL



**FOR VIVEKANAND ASHISH PRANAY & CO.
CHARTERED ACCOUNTANTS**



Signature of Promoter

Name: RAHUL KUMAR

Date : 15-04-22

(CA. PRANAY KUMAR)

PARTNER

MEM.NO.-433157