

ANSHUL HOMES PRIVATE LIMITED
89B, PATLIPUTRA COLONY, NEAR NOTRE DAME ACADEMY, PATNA-800013

Progress Report

F.Y: 2018-19 Qtr-4(janauary-march)

PEARL ENCLAVE

PARTICULAR	AMOUNT (RS)	PARTICULAR	AMOUNT (RS)
Material & other Expense	4,186,906.00	Cash Receipt from customer	1,778,036.00
		Excess of income over expenditure	2,408,870.00
	4,186,906.00		4,186,906.00


Fancy Choudhary
M.NB-433157
Date: 12-04-19

PROGRESS PROGRESS FORMAT- DEC'2018

	CONSTRUCTION STATUS: PEARL ENCLAVE			
	PERIOD: JAN'19-MARCH'19			
	LOCATION: 70 FEET, HULLUK PUR			
S.No	Floor	Structural	Civil & Finishing	Building Services
1	BASEMENT	90%	80%	0%
2	GROUND FLOOR	100%	55%	0%
3	1st FLOOR	100%	75%	80%
4	2nd FLOOR	100%	65%	70%
5	3rd FLOOR	100%	80%	70%
6	4th FLOOR	100%	70%	70%
11	TERRACE	100%	50%	0%

	INTERNAL DEVELOPMENT		REMARKS	
1	ROAD NETWORK		NA	
2	ELECTRICAL(Cabling, Genset etc.)		10%	
3	LIGHTING		0%	
4	SEWARAGE NETWORK		0%	
5	LIFT		5%	LIFT ON SITE

Anshul Homes Pvt. Ltd.
Director