

To,
The Chairman,
Real Estate Regulatory Authority,
Bihar, Patna.

SUB: Submission of Quarterly Report of **Fourth Quarter (2024-2025)** ie. **01.01.2025 to 31.03.2025** of "**SILVER OAK**", Opp. RPS Engineering College, Kothwan, Patna,
Project Registration Number. **BRERAP00914-2/76/R-1207/2021**

Dear Sir,

With reference to the above mentioned subject and as per the requirement of quarterly reports compliance, we are hereby submitting the project quarterly Report for the **Fourth Quarter (2024- 2025)** for the project named "**SILVER OAK**" Situated at Kothwan, P.S. and P.O.-Khagaul, District-Patna in the State of Bihar, land bearing Mauza-Kothwan, Thana No. 37 (Thirty Seven), Khata No. 148 and 160 (One Forty Eight and One Hundred Sixty), Part of Survey Plot No. 64, 70 and 67 and (Sixty Four, Seventy and Sixty Seven) and Tauzi-Bihar Government.

A detailed quarterly report of the project is attached along with this letter as Annexure - A.

Kindly acknowledge the receipt of the same.

Thanking You,

M V Realcon Pvt. Ltd.

M V REALCON PVT. LTD.



Director

DIRECTOR.

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March 2025.

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U45201BR2007PTC046123	Name of Firm	M V Realcon Pvt. Ltd.
Firm Address :	#410, Ozone Plaza, Service Road, RPS More, Bailey Road Danapur, Patna – 801503		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA			
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	2	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	1	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00914-2/76/R-1207/2021	Name of Project/Phase of Registered Project	SILVER OAK
Name of Promoter	M V Realcon Pvt. Ltd.	Project Address	Opp. RPS Engineering College, Kothwan, Patna
Name of Co-promoter			
Project Registration is valid up to	10-03-2026		
Starting date of Project or Phase of the Project	13-09-2021		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority			

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS						
Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments - 117	Total Number of Apartments in Promoter's share -58	Total Number of Apartments in Landowner's share -59
2 Tower	1. 1 BHK				1. Booked / Allotted - 34	3. Booked/ Allotted- 0
	2. 2 BHK	18	727.43			
	3. 3 BHK	20	886.41			
	4. 3 BHK	40	894.81			
	5. 3 BHK	36	962.73		2. Sold-	
	6. Penthouse	3				Sold - 0
	7. Shop					
	8. Bungalow					
	9. Plot etc.				Percentage of booking - 57%	Percentage of booking - 0%

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	117
		1. Booked/Allotted	- 34
2 Tower	117	2. Sold	-

V. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	State Level Environment Impact Assessment Authority, Bihar	11/02/2020	22/04/2020	
2.	Fire N.O.C.	State Fire Officer	27/12/2019	24/01/2020	
3.	Water Supply Permission				
4.	NOC from Airport Authority of India	Airports Authority of India		21/01/2020	
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. 67/20-21 (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	90%	10.03.2026
2.	Basements (if any)	50%	10.03.2026
3.	Podiums (if any)	30%	10.03.2026
4.	Plinth	40%	10.03.2026
5.	Stilt Floor	50%	10.03.2026
6.	Slabs of Super Structure	75%	10.03.2026
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	70%	10.03.2026
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	30%	10.03.2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	50%	10.03.2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	30%	10.03.2026
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0%	10.03.2026

	Requirements as me be required to complete project as per Specifications in Agreement of Sale.		
	Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	10.03.2026
2.	Water Supply	YES	0%	10.03.2026
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	10.03.2026
4.	Storm Water Drains	YES	0%	10.03.2026
5.	Landscaping & Tree Planting	YES	0%	10.03.2026
6.	Street Lighting	YES	0%	10.03.2026
7.	Community Buildings			
8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	10.03.2026
9.	Solid Waste Management & Disposal	YES	0%	10.03.2026
10.	Water Conservation / Rain Water Harvesting	YES	0%	10.03.2026
11.	Energy Management			

12.	Fire Protection and Fire Safety Requirements	YES	0%	10.03.2026
13.	Closed Parking	YES	0%	10.03.2026
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	10.03.2026
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	NO		
2.	Water Supply	NO		
3.	Sewerage Chambers Septic Tank	NO		
4	Drains	NO		
5.	Parks, Land Scaping and Tree Planting	NO		
6.	Street Lighting	NO		
7.	Disposal of sewage & sullage water	NO		
8.	Water conservation/Rain Water Harvesting	NO		
9.	Energy Management	NO		

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	Attached
	2.	Rear Elevation	Attached
	3.	Side Elevation	Attached
(B)		Photograph of each floor	Attached

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No. 43208073757	
2.	Estimated Cost of the Project including land cost at the start of the Project	51,59,22,599/-
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	51,14,55,199/-
4.	Any Variation in Development Cost which is declared at the start of the Project .	
5.	Amount received during the Quarter	1,07,28,007/-
6.	Actual Cost Incurred during the Quarter	1,57,57,010/-
7.	Net amount at end of the Quarter	
8.	Total expenditure on Project till date	25,87,90,960/-
9.	Cumulative fund collected till the end of Quarter in question	15,32,05,585/-
10.	Cumulative expenditure done till the end of Quarter in question	25,87,90,960/-

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	
2.	Name of Parties	
3.	No of Execution Cases against this project Case No. Name of Parties	
4.	No of Suo - Moto cases against this project Case No. Name of Parties	
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	1
3.	No. of possessions given to allottees	
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

M V REALCON PVT. LTD.



Director

Signature of Promoter

Name: Abhishek Kumar

SWIMMING POOL



TOWER-1



 GPS Map Camera

Patna, Bihar, India

J23x+xff, Kothawan Rd, Rps Nagar, Kaliket Nagar,
Patna, Bihar 801503, India

Lat 25.605624° Long 85.048205°

15/04/2025 12:12 PM GMT +05:30

 Google

TOWER-1



TOWER-2



 GPS Map Camera

Patna, Bihar, India

J23x+xff, Kothawan Rd, Rps Nagar, Kaliket Nagar,
Patna, Bihar 801503, India

Lat 25.605447° Long 85.048614°

15/04/2025 12:11 PM GMT +05:30

 Google

Form No. 3

CHARTERED ACCOUNTANT'S CERTIFICATE

Cost of Real Estate Project - SILVER OAK
Bihar RERA Registration Number BRERAP00914-2/76/R-1207/2021

For the Quarter Ended on March 31, 2025

S. No	Particulars	Amount (In Rs.)	
		Estimated	Incurred & Paid
		Column -A	Column -B
1	i Land Cost:		
a	Acquisition Cost of Land or Development Rights, Lease Premium, Lease Rent, Interest cost incurred or payable on Land Cost and Legal Cost.	44,67,400	44,67,400
b	Amount of premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR from Local Authority or State Government or any Statutory Authority.	-	-
c	Additional Cost of TDR (if any)	-	-
d	Amounts Payable to State Government or competent Authority or any other Statutory Authority of the State or Central Government towards Stamp Duty, transfer charges, registration fees etc.	-	-
e	Land Premium Payable as per annual statement of rates (ASR) for redevelopment of land owned by Public Authorities.	-	-
f	Under Rehabilitation Scheme:	-	-
(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer (in Column-A)	-	-
(ii)	Actual Cost of Construction of Rehab building incurred as per books of accounts as Verified by the CA (in Column- B) Note: (For total cost of construction incurred, minimum of (i) or (ii) is to be considered)	-	-
(iii)	Cost towards clearance of land of all or any encumbrances including cost of removal of legal/ illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost.	-	-
(iv)	Cost of ASR linked premium fees, Charges and Security Deposits or Maintainance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-	-
Sub-Total of Land Cost		44,67,400	44,67,400



ii	Development Cost/ Cost of Construction:		
a(i)	Estimated cost of construction at the start of the project (Refer Note A)	47,16,66,940	-
a(ii)	Actual cost of construction incurred as per the books of accounts as verified by the CA (Column-B)	-	24,66,82,522
a(iii)	On-site expenditure for development of entire project excluding cost of construction as per (i) or (ii) above i.e. Salaries, Consultant Fees, Site Overheads, Development Works, Cost of Services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.	3,97,88,259	55,79,081
b	Payment of Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority.	-	-
c	Principal Sum and Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-	20,61,957
Sub-Total of Development Cost		51,14,55,199	25,43,23,560
2	Total Estimated Cost of the Real Estate Project (1(i)+1(ii)) of Estimated Column -A	51,59,22,599	
3	Total Cost Incurred and Paid of the Real Estate Project (1(i)+1(ii)) of the incurred Column -B	25,87,90,960	
4	Percentage of completion of Construction Work (as per project architect's certificate on completion of project)	52.53%	
5	Proportion of the Cost Incurred on Land Cost and Construction Cost to the total estimated cost. (3/2)%	50.16%	
6	Amount which can be withdrawn from the Designated Account Total Estimated Cost * Proportion of Cost Incurred and Paid (Sr. Number 2 * Sr. Number 5)	25,87,90,960	
7 Less:	Amount Withdrawn till date of this certificate as per the Books of Accounts and Bank Statement	11,49,39,711	
8	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	14,38,51,249	

Note A: The Estimated Cost is taken as per the management representation, Chartered Engineer Certificate and Bank Loan Sanction.

This Certificate is being issued for RERA compliance for MV Realcon Private Limited and is based on the records and documents produced before me and explanations provided to us by the management of the company.

For V N & Co.
Chartered Accountants
Firm Registration No. 030297C

Vaibhaw Kumar
Vaibhaw Kumar
Partner

Membership No. 439525

Date: April 15, 2025

UDIN: 25439525BMKVMG2152



(ADDITIONAL INFORMATION FOR ONGOING PROJECTS)

S. No.	Particulars	Amount (Rs.)
1	Estimated balance cost to complete the real estate project (Difference of Total Estimated Project Cost less Cost Incurred)	25,71,31,639
2	Balance amount of receivables from sold apartments as per Annexure-A to this certificate (as certified by Chartered Accountant as verified from the records and books of accounts)	7,57,16,102
3	(i) Balance Unsold area to be certified by management and to be verified by CA from the records and books of accounts (in Sq. Mtr.)	3,843.74
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (Calculated as per ASR multiplied to unsold area as on date of certificate to be calculated and certified by CA) as per Annexure-A to this certificate.	11,46,92,248
4	Estimated Receivables of ongoing Project sum of 2+ 3(ii)	19,04,08,350
5	Amount to be deposited in Designated Account - 70% or 100%, if 4 is greater than 1, then 70% of the Balance Receivables of ongoing project will be deposited in designated account. If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in Designated Account.	19,04,08,350

This Certificate is being issued for RERA compliance for MV Realcon Private Limited and is based on the records and documents produced before me and explanations provided to us by the management of the company.

For V N & CO.

Chartered Accountants

Firm Registration No. 030297C



Vaibhaw Kumar

Partner

Membership No. 439525

Date: April 15, 2025

UDIN: 25439525BMKVMG2152



Annexure-A

Statement of Calculation of Receivables from the Sales of Ongoing Real Estate Project

Sold Inventory

(Amount in Rs.)

S. No.	Flat No.	Carpet Area (In Sq. Mtr)	Unit Consideration as per Agreement/ Letter of Allotment	Received Amount	Balance Receivable
1	T1-104	96.85	44,20,860	32,20,861	11,99,999
2	T1-506	96.85	44,75,000	32,92,067	11,82,933
3	T1-501	96.85	79,75,000	68,78,438	10,96,562
4	T1-303	96.85	84,00,000	72,45,000	11,55,000
5	T1-904	96.85	66,11,000	51,23,528	14,87,472
6	T1-504	96.85	71,00,000	59,80,951	11,19,049
7	T1-301	96.85	73,68,100	63,54,286	10,13,814
8	T1-106	96.85	73,00,000	63,59,712	9,40,288
9	T1-704	96.85	44,41,000	33,92,080	10,48,920
10	T1-503	96.85	78,51,000	59,65,284	18,85,716
11	T1-304	96.85	75,00,000	64,68,750	10,31,250
12	T1-302	96.07	77,85,000	67,14,564	10,70,436
13	T1-706	96.85	44,50,000	11,51,000	32,99,000
14	T1-701	96.85	80,00,000	69,00,000	11,00,000
15	T1-305	96.07	80,00,000	69,00,000	11,00,000
16	T1-901	96.85	80,00,000	66,23,274	13,76,726
17	T1-101	96.85	70,00,000	37,15,240	32,84,760
18	T1-502	96.07	61,00,000	43,80,952	17,19,048
19	T1-903	96.85	84,00,000	2,38,095	81,61,905
20	T2-605	105.74	44,98,000	30,92,375	14,05,625
21	T2-205	105.74	65,51,000	50,77,022	14,73,978
22	T2-806	105.74	67,00,000	46,06,249	20,93,751
23	T2-401	105.74	44,98,000	30,92,376	14,05,624
24	T2-203	77.06	54,00,000	41,85,000	12,15,000
25	T2-805	105.74	81,00,000	55,68,750	25,31,250
26	T2-206	105.74	44,50,000	5,00,000	39,50,000
27	T2-801	105.74	44,50,000	2,30,000	42,20,000
28	T2-803	77.06	54,00,000	9,90,100	44,09,900
29	T2-604	77.06	64,00,000	46,97,141	17,02,859
30	T2-201	105.74	44,98,000	23,77,229	21,20,771
31	T2-906	105.74	79,00,000	54,31,249	24,68,751
32	T2-405	105.74	80,00,000	55,00,000	25,00,000
33	T2-1002	182.53	1,04,00,000	28,10,476	75,89,524
34	T2-1001	182.59	1,05,00,000	81,43,809	23,56,191

