

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March/June/Sept/December of 2024-25
(year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	UD0510BR1991 PTC 004624	Name of Firm KUTIR HOUSING DEVELOPERS AND CONSULTANTS PVT. LTD	
Firm Address :	13/1, Anandpuri, West Boring Canal Road, Patna-800001		
Total Experience of promoter in Real Estate sector	33 years -		
Total Experience in Real Estate after Implementation of RERA	7 years		
No of Project done Before Implementation of RERA	☒ Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	Residential ———	20 Projects
No of Project done After Implementation of RERA	☒ Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	Residential ———	3 Projects

II. PARTICULARS OF PROJECT			
Project Registration Number BRERAPO0306-5/142/R-1273/2022		Name of Project/Phase of Registered Project	Sudevi Kutir
Name of Promoter Ashok Kumar Sinha		Project Address Mahavir Colony, Beys, Patna	
Name of Co-promoter Sanjay Kumar Sinha			
Project Registration is valid up to	01-11-2024		
Starting date of Project or Phase of the Project	23-02-2022		
Type of Project or Phase of the Project	☒ Residential 2. Commercial 3. Residential- cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	03-12-2023		

Ashok Kumar Sinha

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS						
Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - 6 Flats	Total Number of Apartments in Landowner's share - 6 Flats
1	1. 1 BHK X	4 Flats	35.773 Sq. mtr.		1. Booked / Allotted - 1	3. Booked/ Allotted - Nil
	2. 2 BHK, —	4 Flats	42.915 Sq. mtr.			
	3. 3 BHK —	4 Flats	55.85 Sq. mtr.			
	4. Shop X	X				
	5. Bungalow X	X				
	6. Plot etc. X	X				
					2. Sold- 1	Sold - Nil
					Percentage of booking 33%	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
1	12	1. Booked/Allotted	1
		2. Sold	1


V. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

[Handwritten Signature]

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To be filled for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	No	
2.	Basements (if any)	No	
3.	Podiums (if any)	100%	
4.	Plinth	100%	
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100%	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	90%	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100%	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100%	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	90%	



	requirements as me be required to complete project as per Specifications in Agreement of Sale.		
	Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done. (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	No		
2.	Water Supply	Yes	100%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	No		
4.	Storm Water Drains	No		
5.	Landscaping & Tree Planting	No		
6.	Street Lighting	No		
7.	Community Buildings	No		
8.	Treatment and Disposal of Sewage and Sullage Water	No		
9.	Solid Waste Management & Disposal	No		
10.	Water Conservation / Rain Water Harvesting	No		
11.	Energy-Management	Yes	100%	

Asst. Manager

12.	Fire Protection and Fire Safety Requirements	No		
13.	Closed Parking	No		
14.	Open Parking	No		
15.	Electrical Meter Room, Sub-Station, Receiving Station	No		
16.	Others (Option to Add More)	No		

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of - certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

Asbal

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No. 445820110000573	
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	
4.	Any Variation in Development Cost which is declared at the start of the Project.	
5.	Amount received during the Quarter	00
6.	Actual Cost Incurred during the Quarter	35,00,000 :-
7.	Net amount at end of the Quarter	
8.	Total expenditure on Project till date	2,60,00000 :-
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarter in question	


XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	

Asst. Commr.

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	No
1.	Case No.	
2.	Name of Parties	
3.	No of Execution Cases against this project Case No. Name of Parties	
4.	No of Suo - Moto cases against this project Case No. Name of Parties	
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	Nil
2.	Agreement for Sale	Nil
3.	No. of possessions given to allottees	1
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.



Signature of Promoter

Name:

Date: