

ANNEXURE-A

Quarterly Progress Report for quarter ending Sept of 2022 (Year)

I.PARTICULARS OF PROJECT			
ProjectRegistrationNumber	BRERAP01030-2/941/R-696/2019	NameofProject/Phase ofRegisteredProject	Karta Griham
NameofPromoter	Griham Developers Pvt .Ltd	ProjectAddress	Kothwan Road ,Patna
Name of Co-promoter	N.A		
Project Registration is valid up to	15.09.2023		
Starting date of Project or Phase Of the Project	15.04.2019		
Type of Project o r Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial4,Plottedproject	Residential	
Period of validity of map by the Competent Authority	22.12.2023		


II.DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	ApartmentType		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments-
TWO	1. 1BHK	-	73774 sq.ft.	80	1. Booked/ Allotted- 5 2. Sold- NIL
	2. 2BHK,	- 23			
	3. 3BHK	- 53			
	4. 4 BHK	- 04			
	5.Bungalow	-			
	6. Plot etc.	-			

Figures shown total no of apartment booked/allotted till date

III.DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES			
Building/BlockNumber	Total Number of Sanctioned Garages	TotalNumberofGarages:	
		1. Booked/Allotted	- 5
TWO	92	2. Sold	- NIL

Figures shown total no of garages booked/allotted till date


IV. Construction Progress of the Project			
1. Building/Wing /Layout Number Block "A" & "B"_(To be added for each Building/Wing)			
S.No. (1)	Tasks/ Activity(2)	PercentageofActualWorkDone(A sondateoftheCertificate) (3)	
		BLOCK - A	BLOCK- B
1.	Excavation(ifany)	NA	NA
2.	Basements(ifany)	NA	NA

For Griham Developers Pvt. L.

 Managing Director

3.	Podiums(if any)	NA	NA
4.	Plinth	100%	100%
5.	Stilt Floor	100%	100%
6.	Slabs of Super Structure	100%	16%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/Premises.	90%	NIL
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	NIL	NIL
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	80%	NIL
10.	External plumbing and external plaster, elevation, completion of terraces with water proofing of the Building/Wing.	70%	NIL
11.	Installation of Lifts water pumps, Fire Fighting Fittings and Equipment as per CFONOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZNOC, Finishing to entrance lobby/s, plinth protection, paving of areas apartment to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	NIL	NIL

V. Amenities and Common Area and External Infrastructure Development Works				
S.No.	Common Areas and Facilities	Proposed(Yes/No)	Percentage of actual Work Done(As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	30%	
2.	Water Supply	YES	50%	

For Griham Developers Pvt. Ltd.


Managing Director

3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	60%	
4.	Storm Water Drains	YES	NOT STARTED	
5.	Landscaping & Tree Planting	YES	50%	
6.	Street lighting	NA	NA	
7.	Community Buildings	NA	NA	
8.	Treatment and Disposal of Sewage and Sullage Water	NA	NA	
9.	Solid Waste Management & Disposal	NA	NA	
10.	Water Conservation/Rain Water Harvesting	YES	NOT STARTED	
11.	Energy Management	NA	NA	
12.	Fire Protection and Fire Safety Requirements	YES	NOT STARTED	
13.	Closed Parking	YES	STRUCTURAL WORK COMPLETED	
14.	Open Parking	YES	NOT STARTED	
15.	Electrical Meter Room, Sub- Station, Receiving Station	YES	NOT STARTED	
16.	Others (Option to Add More)			


VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING

S.No.	Particulars
1.	Front Elevation. Attached
2.	Rear Elevation Attached
3.	Side Elevation Attached

VII. Financial Progress of the Project

S.No.	Particulars	Amount (In Rs.)
-------	-------------	-----------------

For Griham Developers Pvt. Ltd.


Managing Director

4

(1)	(2)	(3)
1.	Project Account No.	38362324411
2.	Estimated Cost of the Project including land cost at the start of the Project	13, 20, 00, 000
3.	Amount received from allottee during the Quarter	601000.00
4.	Actual Cost Incurred during the Quarter	2170119.20
5.	Net amount at end of the Quarter	(-1569119.2)
6.	Total expenditure on Project till date	55630602.05
7.	Details of Mortgage or Charge, if any, created on the Land and the projects	NA

VIII.MISCELLANEOUS


A	List of Legal Cases (if any)- NA	
1.	CaseNo.	NA
2.	Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	
1.	SaleDeed	NIL
2.	Agreement for Sale	2

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter
Name: Mukesh Kumar
Sinha
Date:26-03-2023

For Griham Developers Pvt. Ltd.


Managing Director

26.03.23