

ANNEXURE-A

Quarterly Progress Report for quarter ending March of 2025 (Year)

I. PARTICULARS OF PROJECT

ProjectRegistrationNumber	BRERAP01030-2/941/R-696/2019	NameofProject/Phase ofRegisteredProject	Karta Griham
NameofPromoter	Griham Developers Pvt .Ltd	ProjectAddress	Kothiwan Road ,Patna
Name of Co-promoter	N.A		
Project Registration is valid up to	15.09.2023 + 9 Month Covid		
Starting date of Project or Phase Of the Project	15.04.2019		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	22.12.2023 + 9 Month Covid		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	ApartmentType	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments- Booked/ Allotted-25
TWO	1. 1BHK - 2. 2BHK, - 23 3. 3BHK - 53 4. 4 BHK - 04 5. Bungalow - 6. Plot etc. -	73774 sq.ft.	80	1. Sold- 18

Figures shown total no. of apartment booked/allotted till date

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES

Building/BlockNumber	Total Number of Sanctioned Garages	TotalNumberofGarages:	
		1. Booked/Allotted	25
TWO	92	2. Sold	18

Figures shown total no of garages booked/allotted till date

IV. Construction Progress of the Project

1. Building/Wing /Layout Number **Block "A" & "B"** (To be added for each Building/Wing)

S.No. (1)	Tasks/ Activity(2)	PercentageofActualWorkDone(A sondateoftheCertificate) (3)	
		BLOCK - A	BLOCK- B
1.	Excavation(ifany)	NA	NA
2.	Basements(ifany)	NA	NA

Griham Developers Pvt. Ltd.

(Signature)
Managing Director

3.	Podiums(if any)	NA	NA
4.	Plinth	100%	100%
5.	Stilt Floor	100%	100%
6.	Slabs of Super Structure	100%	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/Premises.	100%	98%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	100%	95 %
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100%	90%
10.	External plumbing and external plaster, elevation, completion of terraces with water proofing of the Building/Wing.	100%	95%
11.	Installation of Lifts water pumps, Fire Fighting Fittings and Equipment as per CFONOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZNOC, Finishing to entrance lobby/s, plinth protection, paving of areas apartment to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	90%	65%

V. Amenities and Common Area and External Infrastructure Development Works

S.No.	Common Areas and Facilities	Proposed(Yes/No)	Percentage of actual Work Done(As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads &Footpaths	YES	100%	
2.	Water Supply	YES	100%	

For Griham Developers Pvt. Ltd.


Mukund V. Zil
Managing Director

3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	100%	
4.	Storm Water Drains	YES	92%	
5.	Landscaping & Tree Planting	YES	100%	
6.	Street lighting	NA	NA	
7.	Community Buildings	NA	NA	
8.	Treatment and Disposal of Sewage and Sullage Water	NA	NA	
9.	Solid Waste Management & Disposal	NA	NA	
10.	Water Conservation/Rain Water Harvesting	YES	95%	
11.	Energy Management	NA	NA	
12.	Fire Protection and Fire Safety Requirements	YES	90%	
13.	Closed Parking	YES	100%	
14.	Open Parking	YES	87%	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	88%	
16.	Others (Option to Add More)			

VI. PHOTOGRAPH OF THE BLOCKS(EACH BLOCK) OF THE BUILDING		
S.No.	Particulars	
1.	Front Elevation.	Attached
2.	Rear Elevation	Attached
3.	Side Elevation	Attached

VII. Financial Progress of the Project		
S.No.	Particulars	Amount(In Rs.)

For Griham Developers Pvt. Ltd.


Managing Director

(1)	(2)	(3)
1.	Project Account No.	38362324411
2.	Estimated Cost of the Project including land cost at the start of the Project	13, 20, 00, 000
3.	Amount received from allottee during the Quarter	3368709
4.	Actual Cost Incurred during the Quarter	2983004.64
5.	Net amount at end of the Quarter	(385704.36)
6.	Total expenditure on Project till date	149205025.9
7.	Details of Mortgage or Charge, if any, created on the Land and the projects	NA

VIII.MISCELLANEOUS


Note:-Flat No 302 ,Block B, Booking Canceled on customer's request & amount refunded

A	List of Legal Cases (if any)- NA	
1.	CaseNo.	NA
2.	Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	
1.	SaleDeed	1
2.	Agreement for Sale	2

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter
Name: Mukesh Kumar
Sinha
Date:15.04.2025

For Griham Developers Pvt. Ltd.

Managing Director