

ANNEXURE-A

Quarterly Progress Report for quarter ending June of 2024 (Year)

I. PARTICULARS OF PROJECT

Project Registration Number	BRERAP01030-2/941/R-696/2019	Name of Project/Phase of Registered Project	Karta Griham
Name of Promoter	Griham Developers Pvt. Ltd	Project Address	Kothwan Road, Patna
Name of Co-promoter	N.A		
Project Registration is valid up to	15.09.2023		
Starting date of Project or Phase Of the Project	15.04.2019		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	22.12.2023 + 9 Month Covid		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments-
TWO	1. 1BHK - 2. 2BHK, - 23 3. 3BHK - 53 4. 4 BHK - 04 5. Bungalow - 6. Plot etc. -	73774 sq.ft.	80	Booked/ Allotted-21 1. Sold- 15

Figures shown total no. of apartment booked/allotted till date

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES

Building/Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	21
TWO	92	2. Sold	15

Figures shown total no of garages booked/allotted till date

IV. Construction Progress of the Project

1. Building/Wing /Layout Number Block "A" & "B" (To be added for each Building/Wing)

S.No. (1)	Tasks/ Activity (2)	Percentage of Actual Work Done (A son date of the Certificate) (3)	
		BLOCK - A	BLOCK - B
1.	Excavation (if any)	NA	NA
2.	Basements (if any)	NA	NA

For Griham Developers Pvt. Ltd.

Munish Kumar
Managing Director

3.	Podiums(if any)	NA	NA
4.	Plinth	100%	100%
5.	Stilt Floor	100%	100%
6.	Slabs of Super Structure	100%	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/Premises.	100%	90%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	100%	70 %
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100%	80%
10.	External plumbing and external plaster, elevation, completion of terraces with water proofing of the Building/Wing.	95%	50%
11.	Installation of Lifts water pumps, Fire Fighting Fittings and Equipment as per CFONOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZNOC, Finishing to entrance lobby/s, plinth protection, paving of areas apartment to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	85%	NIL

V. Amenities and Common Area and External Infrastructure Development Works				
S.No.	Common Areas and Facilities	Proposed(Yes/No)	Percentage of actual Work Done(As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	85%	
2.	Water Supply	YES	80%	

For Griham Developers Pvt. L



Managing Dir

3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	95%	
4.	Storm Water Drains	YES	NOT STARTED	
5.	Landscaping & Tree Planting	YES	95%	
6.	Street lighting	NA	NA	
7.	Community Buildings	NA	NA	
8.	Treatment and Disposal of Sewage and Sullage Water	NA	NA	
9.	Solid Waste Management & Disposal	NA	NA	
10.	Water Conservation/Rain Water Harvesting	YES	NOT STARTED	
11.	Energy Management	NA	NA	
12.	Fire Protection and Fire Safety Requirements	YES	65%	
13.	Closed Parking	YES	STRUCTURAL WORK COMPLETED	
14.	Open Parking	YES	40%	
15.	Electrical Meter Room, Sub- Station, Receiving Station	YES	60%	
16.	Others (Option to Add More)			

VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING		
S.No.	Particulars	
1.	Front Elevation.	Attached
2.	Rear Elevation	Attached
3.	Side Elevation	Attached

VII. Financial Progress of the Project		
S.No.	Particulars	Amount (In Rs.)

For Griham Developers Pvt. L

Munish Kumar
Managing Dir.

(1)	(2)	(3)
1.	Project Account No.	38362324411
2.	Estimated Cost of the Project including land cost at the start of the Project	13, 20, 00, 000
3.	Amount received from allottee during the Quarter	11665000
4.	Actual Cost Incurred during the Quarter	10907795
5.	Net amount at end of the Quarter	757205
6.	Total expenditure on Project till date	139176459.3
7.	Details of Mortgage or Charge, if any, created on the Land and the projects	NA

VIII.MISCELLANEOUS

Note:- Flat No 302 ,Block B, Booking Canceled on customer's request & amount refunded

A List of Legal Cases (if any)- NA

1.	CaseNo.	NA
2.	Name of Parties	NA

B Sale/Agreement for Sale during the Quarter

1.	SaleDeed	3
2.	Agreement for Sale	NIL

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter

Name: Mukesh Kumar
Sinha

Date:11.07.2024

For Griham Developers Pvt. Ltd.

Mukesh Kumar Sinha
Managing Director