

QUARTERLY PROGRESS REPORT FOR RERA BIHAR

Apr - Jun, 2019

ABSTRACT

This report documents and describes the updates on project work progress, with updates on status of financials, bookings in the project along with status of the approvals for the quarter.

PROJECT NAME

SAI AMRITA ENCLAVE

PROMOTER NAME

AASTIK BUILDCON PVT. LTD.

RERA REGISTRATION NO.

BRERAP00098-4/241/R-224/2018



Report Drafted by Limpid Construction Consulting LLP

For AASTIK BUILDCON PVT. LTD.

For AASTIK BUILDCON PVT. LTD.

Director

PROJECT QUARTERLY PROGRESS STATUS

Quarter: Apr-Jun, 2019

Project Description: Located in one of the upcoming neighborhoods of Patna, with reputed schools and top facility hospitals just around the corner. The project comprises of two residential towers with B+G+8 floors each.

Progress Update of each Block/Wing separately


Block A

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Excavation	Yes	100%	Overall excavation works complete.
2	Foundation Works	Yes	100%	Overall foundation works complete.
3	Basement	Yes	55%	Basement slab works complete. Construction of Ramps and Lift walls pending. Basement Retaining wall construction complete. Finishing works yet to start.
4	Slabs of structure	Yes	4%	Ground floor Slab Shuttering works under progress.
5	Walls	Yes	0%	Brickwork erection and other subsequent activities yet to start.
6	Internal Plaster & Putty	Yes	0%	
7	Flooring inside units and common areas	Yes	0%	
8	Doors and Window to each of unit and common areas	Yes	0%	
9	Sanitary fittings within the unit including water proofing and plumbing	Yes	0%	
10	Electrical fitting within the unit	Yes	0%	
11	Staircase, lift walls and lobbies at each floor	Yes	0%	Basement to GF staircase shuttering and reinforcement works under progress.

Project Quarterly Progress Status - Sai Amrita Enclave
Quarter Apr-Jun, 2019

Page 1 of 10

For AASTIK BUILDCON Pvt. Ltd.



Director

Progress Update of each Block/Wing separately

Block A


S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
12	Water tank	Yes	0%	
13	External Plumbing works and completion of terrace with waterproofing of the building if specified.	Yes	0%	
14	External Plaster	Yes	0%	
15	External Paint	Yes	0%	
16	Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas, compound walls and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works)	Yes	0%	

For AASTIK BUILDCON PVT. Ltd.

[Signature]

Director

PROGRESS CHART (Block A)



For AASTIK BUILDCON PM. Ltd.

[Signature]

Director

Progress Update of each Block/Wing separately


Block B

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Excavation	Yes	100%	Overall excavation works complete.
2	Foundation Works	Yes	100%	Overall foundation works complete.
3	Basement	Yes	65%	Lift walls yet to be constructed. 1 out of 2 ramps casted, retaining wall casting complete, and backfilling works also complete. Finishing works yet to start.
4	Slabs of structure	Yes	30%	Slab casting up to 2nd floor complete.
5	Walls	Yes	0%	Brickwork and subsequent finishing activities yet to start.
6	Internal Plaster & Putty	Yes	0%	
7	Flooring inside units and common areas	Yes	0%	
8	Doors and Window to each of unit and common areas	Yes	0%	
9	Sanitary fittings within the unit including water proofing and plumbing	Yes	0%	
10	Electrical fitting within the unit	Yes	0%	
11	Staircase, lift walls and lobbies at each floor	Yes	4%	Staircase framing works up to 2 nd floor complete. Lift wall and lobby construction works not started as of yet.
12	Water tank	Yes	0%	
13	External Plumbing works and completion of terrace with waterproofing of the building if specified.	Yes	0%	
14	External Plaster	Yes	0%	
15	External Paint	Yes	0%	

Project Quarterly Progress Status - Sai Amrita Enclave
Quarter Apr-Jun, 2019

Page 4 of 10

For AASTIK BUILDCON PVT. LTD.




Director

Progress Update of each Block/Wing separately

Block B


S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
16	Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas, compound walls and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works)	Yes	0%	

For AASTIK BUILDCON PVT. LTD.



Director

PROGRESS CHART (Block B)



Project Quarterly Progress Status - Sai Amrita Enclave
Quarter Apr-Jun, 2019

Page 6 of 10

For AASTIK BUILDCON Pvt. Ltd.
[Signature]
Director

Progress Update for Common Areas, Facilities and Amenities in the Project

S. No.	Description	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Compound Walls	Yes	0%	Compound wall construction yet to start.
2	Water supply	Yes	40%	Boring works complete and supply pipes installation balance.

For AASTIK BUILDCON PM. *Adi*

Homu
Director

Update on number and types of flats/plots booked during the quarter

S.No	Unit Type	No. of Flats / Plot Booked				No. of Garages/ Covered Parking Booked			
		Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance	Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance
1	2BHK	3	1	1	3	3	1	1	3
2	3BHK	23	3	2	24	23	3	2	24

Status of financials in the project up to 30th Jun, 2019

S.No.	Description	Amount (in lacs Rs.)
1	Amounts received from allottees against booking of units (for builder's share)	136.128
2	Expenditure done towards completion of project	223.99
3	Balance in Designated Bank A/c as on this quarter end	0

Status of Approvals

A. Approval Received

S. No.	Description	Date of Receipt
1	Airport Clearance	30.12.16
2	Sanctioning of Building Plan	16.01.17
3	RERA Registration	29.10.18

B. Approval Applied

S. No.	Description	Expected Date
NA	NA	NA

C. Approvals to be applied

S. No.	Description	Expected Date of application
NA	NA	NA

D. Modifications amendments or revisions, if any, issued by competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project -
NA

Project Site Photographs

Block A



Project Quarterly Progress Status - Sai Amrita Enclave
Quarter Apr-Jun, 2019

Page 9 of 10

For AASTIK BUILDCON Pvt. Ltd.

[Signature]

Director

Block B



Project Quarterly Progress Status - Sai Amrita Enclave
Quarter Apr-Jun, 2019

Page 10 of 10

For AASTIK BUILDCON Pvt. Ltd.
Hanuman
Director