

QUARTERLY PROGRESS REPORT FOR RERA BIHAR

Apr - Jun, 2020

ABSTRACT

This report documents and describes the updates on project work progress, with updates on status of financials, bookings in the project along with status of the approvals for the quarter.

PROJECT NAME

SAI AMRITA ENCLAVE


PROMOTER NAME

AASTIK BUILDCON PVT. LTD.

RERA REGISTRATION NO.

BRERAP00098-4/241/R-224/2018

For AASTIK BUILDCON PVT. LTD.



Director

Report Drafted by Limpid Construction Consulting LLP



PROJECT QUARTERLY PROGRESS STATUS

Quarter: Apr - Jun, 2020

Project Description: Located in one of the upcoming neighborhoods of Patna, with reputed schools and top facility hospitals just around the corner. The project comprises of two residential towers with B+G+8 floors each.

Progress Update of each Block/Wing separately

Block A

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Excavation	Yes	100%	Overall excavation works complete.
2	Foundation Works	Yes	100%	Overall foundation works complete.
3	Basement	Yes	59%	Basement slab works complete. Construction of Ramps and Lift walls pending. Basement Retaining wall construction complete. Finishing works yet to start.
4	Ground floor	Yes	50%	Ground floor slab casting complete. Finishing works yet to start.
5	Slabs of structure	Yes	4%	1 st floor column casting complete, shuttering works ongoing.
6	Walls	Yes	0%	Brickwork erection and other subsequent activities yet to start.
7	Internal Plaster & Putty	Yes	0%	
8	Flooring inside units and common areas	Yes	0%	
9	Doors and Window to each of unit and common areas	Yes	0%	
10	Sanitary fittings within the unit including water proofing and plumbing	Yes	0%	

For AASTIK BUILDCON PVT. LTD.

[Signature]


Project Quarterly Progress Status - Sai Amrita Enclave
Quarter Apr-Jun, 2020

Director


Progress Update of each Block/Wing separately

Block A

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
11	Electrical fitting within the unit	Yes	0%	
12	Staircase, lift walls and lobbies at each floor	Yes	1%	Basement to GF staircase shuttering and reinforcement works under progress.
13	Water tank	Yes	0%	
14	External Plumbing works and completion of terrace with waterproofing of the building if specified.	Yes	0%	
15	External Plaster	Yes	0%	
16	External Paint	Yes	0%	
17	Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas, compound walls and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works)	Yes	11%	Installation of submersible pump complete.

For AASTIK BUILDCON PVT. LTD.

Director

PROGRESS CHART (Block A)



For AASTIK BUILDCON PVT. LTD.

[Signature]
Director

Progress Update of each Block/Wing separately

Block B

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Excavation	Yes	100%	Overall excavation works complete.
2	Foundation Works	Yes	100%	Overall foundation works complete.
3	Basement	Yes	73%	Lift walls yet to be constructed. 1 out of 2 ramps casted, retaining wall casting complete, and backfilling works also complete. Finishing works is started.
4	Ground floor	Yes	50%	Ground floor slab casting complete. Finishing works yet to start.
5	Slabs of structure	Yes	38%	Slab casting upto 3 rd floor complete and 4 th floor column casting under progress.
6	Walls	Yes	9%	Brickwork under progress on 1 st floor.
7	Internal Plaster & Putty	Yes	0%	
8	Flooring inside units and common areas	Yes	0%	
9	Doors and Window to each of unit and common areas	Yes	0%	
10	Sanitary fittings within the unit including water proofing and plumbing	Yes	0%	
11	Electrical fitting within the unit	Yes	0%	
12	Staircase, lift walls and lobbies at each floor	Yes	4%	Staircase works complete upto 3 rd floor. Lift wall and lobby construction works started.
13	Water tank	Yes	0%	
14	External Plumbing works and completion of terrace with waterproofing of the building if specified.	Yes	0%	
15	External Plaster	Yes	0%	
16	External Paint	Yes	0%	

For AASTIK BUILDCON.PVT.LTD.

[Signature]


Director

Progress Update of each Block/Wing separately

Block B

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
17	Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas, compound walls and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works)	Yes	0%	


For AASTIK BUILDCON PVT. LTD.



Director

Project Quarterly Progress Status - Sai Amrita Enclave
Quarter Apr-Jun, 2020

PROGRESS CHART (Block B)



For AASTIK BUILDCON PVT. LTD.

[Signature]
Director

Progress Update for Common Areas, Facilities and Amenities in the Project

S. No.	Description	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Compound Walls	Yes	0%	Compound wall construction yet to start.
2	Water supply	Yes	40%	Boring works complete and supply pipes installation balance.

Update on number and types of flats/plots booked during the quarter

S.No.	Unit Type	No. of Flats / Plot Booked				No. of Garages/ Covered Parking Booked			
		Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance	Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance
1	2BHK	6	0	0	6	6	0	0	6
2	3BHK	30	1	2	29	30	1	2	29

Status of financials in the project up to 30th June, 2020

S.No.	Description	Amount (in lacs Rs.)
1	Amounts received from allottees against booking of units(for builder's share)	466.12
2	Expenditure done towards completion of project	301.7
3	Balance in Designated Bank A/c as on this quarter end	0.00

Status of Approvals

A. Approval Received

S. No.	Description	Date of Receipt
1	Airport Clearance	30.12.16
2	Sanctioning of Building Plan	16.01.17
3	RERA Registration	29.10.18

B. Approval Applied

S. No.	Description	Expected Date
NA	NA	NA

C. Approvals to be applied

S. No.	Description	Expected Date of application
NA	NA	NA

D. Modifications amendments or revisions, if any, issued by competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project - NA


For AASTIK BUILDCON PVT. LTD.



Director

Project Site Photographs

Block A



For AASTIK BUILDCON PVT. LTD.

[Signature]
Director

Block B

