

# QUARTERLY PROGRESS REPORT FOR RERA BIHAR

Jan - Mar, 2020

## ABSTRACT

This report documents and describes the updates on project work progress, with updates on status of financials, bookings in the project along with

## PROJECT NAME

**SUSHEELA ENCLAVE**

## PROMOTER NAME

**PATLIPUTRA ENGINEERS PVT. LTD.**

## RERA REGISTRATION NO.

**BRERAP00063-2/44/R-15/2018**

## PROJECT QUARTERLY PROGRESS STATUS

Quarter: Jan – Mar, 2020

**Project Description:** *A Residential Building Project of B+G+4 floors having 2BHK and 3BHK flats. Consisting 33 flats.*


### Progress Update of each Block/Wing separately (Block A)

| S. No. | Task/Activity                                                                                      | Applicable (Yes/No) | Percentage of Work Done | Remarks                                                                                                                                              |
|--------|----------------------------------------------------------------------------------------------------|---------------------|-------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1      | Excavation                                                                                         | Yes                 | 100%                    | Overall excavation works complete.                                                                                                                   |
| 2      | Foundation Works                                                                                   | Yes                 | 100%                    | Overall foundation works complete.                                                                                                                   |
| 3      | Basement                                                                                           | Yes                 | 85%                     | Basement works: Retaining wall complete. Ramp is constructed. Finishing works yet to start.                                                          |
| 4      | Slabs of structure                                                                                 | Yes                 | 72%                     | Ground floor, 1 <sup>st</sup> floor, 2 <sup>nd</sup> & 3 <sup>rd</sup> floor casting complete. 4 <sup>th</sup> Floor slab shuttering under progress. |
| 5      | Walls                                                                                              | Yes                 | 0%                      | Brickwork and subsequent finishing activities yet to start.                                                                                          |
| 6      | Internal Plaster & Putty                                                                           | Yes                 | 0%                      |                                                                                                                                                      |
| 7      | Flooring inside units and common areas                                                             | Yes                 | 0%                      |                                                                                                                                                      |
| 8      | Doors and Window to each of unit and common areas                                                  | Yes                 | 0%                      |                                                                                                                                                      |
| 9      | Sanitary fittings within the unit including water proofing and plumbing                            | Yes                 | 0%                      |                                                                                                                                                      |
| 10     | Electrical fitting within the unit                                                                 | Yes                 | 0%                      |                                                                                                                                                      |
| 11     | Staircase, lift walls and lobbies at each floor                                                    | Yes                 | 7%                      | Staircase upto 3 <sup>rd</sup> Floor is completed.                                                                                                   |
| 12     | Water tank                                                                                         | Yes                 | 0%                      |                                                                                                                                                      |
| 13     | External Plumbing works and completion of terrace with waterproofing of the building if specified. | Yes                 | 0%                      |                                                                                                                                                      |

**Progress Update of each Block/Wing separately (Block A)**

| S. No. | Task/Activity                                                                                                                                                                                                                                                                                                  | Applicable (Yes/No) | Percentage of Work Done | Remarks                                                               |
|--------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|-------------------------|-----------------------------------------------------------------------|
| 14     | External Plaster                                                                                                                                                                                                                                                                                               | Yes                 | 0%                      |                                                                       |
| 15     | External Paint                                                                                                                                                                                                                                                                                                 | Yes                 | 0%                      |                                                                       |
| 16     | Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works) | Yes                 | 17%                     | Submersible pump has been installed. Entrance gate erection complete. |

## PROGRESS CHART




**Progress Update of each Block/Wing separately (Block B)**

| S. No. | Task/Activity                                                                                      | Applicable (Yes/No) | Percentage of Work Done | Remarks                                                                                                                                  |
|--------|----------------------------------------------------------------------------------------------------|---------------------|-------------------------|------------------------------------------------------------------------------------------------------------------------------------------|
| 1      | Excavation                                                                                         | Yes                 | 100%                    | Overall excavation works complete.                                                                                                       |
| 2      | Foundation Works                                                                                   | Yes                 | 100%                    | Overall foundation works complete.                                                                                                       |
| 3      | Basement                                                                                           | Yes                 | 84%                     | Basement base slab casting complete. Retaining wall constructed, Rubble soling and PCC work also complete. Finishing works yet to start. |
| 4      | Slabs of structure                                                                                 | Yes                 | 57%                     | Ground floor and 1 <sup>st</sup> & 2 <sup>nd</sup> floor slab casted. 3 <sup>rd</sup> floor Slab shuttering work under progress.         |
| 5      | Walls                                                                                              | Yes                 | 0%                      | Brickwork and subsequent finishing work yet to start.                                                                                    |
| 6      | Internal Plaster & Putty                                                                           | Yes                 | 0%                      |                                                                                                                                          |
| 7      | Flooring inside units and common areas                                                             | Yes                 | 0%                      |                                                                                                                                          |
| 8      | Doors and Window to each of unit and common areas                                                  | Yes                 | 0%                      |                                                                                                                                          |
| 9      | Sanitary fittings within the unit including water proofing and plumbing                            | Yes                 | 0%                      |                                                                                                                                          |
| 10     | Electrical fitting within the unit                                                                 | Yes                 | 0%                      |                                                                                                                                          |
| 11     | Staircase, lift walls and lobbies at each floor                                                    | Yes                 | 6%                      | Staircase structure upto 2 <sup>nd</sup> floor casted.                                                                                   |
| 12     | Water tank                                                                                         | Yes                 | 0%                      |                                                                                                                                          |
| 13     | External Plumbing works and completion of terrace with waterproofing of the building if specified. | Yes                 | 0%                      |                                                                                                                                          |
| 14     | External Plaster                                                                                   | Yes                 | 0%                      |                                                                                                                                          |
| 15     | External Paint                                                                                     | Yes                 | 0%                      |                                                                                                                                          |

**Progress Update of each Block/Wing separately (Block B)**

| <b>S. No.</b> | <b>Task/Activity</b>                                                                                                                                                                                                                                                                                           | <b>Applicable (Yes/No)</b> | <b>Percentage of Work Done</b> | <b>Remarks</b>                                                        |
|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|--------------------------------|-----------------------------------------------------------------------|
| 16            | Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works) | Yes                        | 17%                            | Submersible pump has been installed. Entrance gate erection complete. |

## PROGRESS CHART



**Progress Update for Common Areas, Facilities and Amenities in the Project**

| S. No. | Description    | Applicable (Yes/No) | Percentage of Work Done | Remarks                                                            |
|--------|----------------|---------------------|-------------------------|--------------------------------------------------------------------|
| 1      | Compound Walls | Yes                 | 80%                     | Compound wall brickwork complete and finishing works yet to start. |
| 2      | Water supply   | Yes                 | 40%                     | Boring works complete and supply pipes installation balance.       |

**Update on number and types of flats/plots booked during the quarter**

| S.No | Unit Type | Total No. of Units in builder's Share | No. of Flats / Plot Booked |                       |                          |                 | No. of Garages/ Covered Parking Booked |                       |                          |                 |
|------|-----------|---------------------------------------|----------------------------|-----------------------|--------------------------|-----------------|----------------------------------------|-----------------------|--------------------------|-----------------|
|      |           |                                       | Opening Balance            | Booked in the quarter | Cancelled in the quarter | Closing Balance | Opening Balance                        | Booked in the quarter | Cancelled in the quarter | Closing Balance |
| 1    | 3 BHK     | 12                                    | 8                          | 0                     | 0                        | 8               | 8                                      | 0                     | 0                        | 8               |
| 2    | 2 BHK     | 5                                     | 3                          | 0                     | 0                        | 3               | 3                                      | 0                     | 0                        | 3               |

**Status of financials in the project up to 31<sup>st</sup> March, 2020**

| S.No. | Description                                                                              | Amount (in Rs.)  |
|-------|------------------------------------------------------------------------------------------|------------------|
| 1     | Amounts received from allottees against booking of units(for builder's share) (Incl GST) | 2,56,94,137.45/- |
| 2     | Expenditure done towards completion of project (Incl GST paid on units)                  | 3,78,33,962.27/- |
| 3     | Balance in Designated Bank A/c as on this quarter end                                    | 5,67,017.01/-    |

**Status of Approvals****A. Approval Received**

| S. No. | Description                  | Date of Receipt |
|--------|------------------------------|-----------------|
| 1      | Sanctioning of Building Plan | 25.06.17        |
| 2      | RERA Registration            | 05.05.18        |

**B. Approval Applied**

| S. No. | Description | Expected Date |
|--------|-------------|---------------|
| NA     | NA          | NA            |

**C. Approvals to be applied**

| S. No. | Description | Expected Date of application |
|--------|-------------|------------------------------|
| NA     | NA          | NA                           |

**D. Modifications amendments or revisions, if any, issued by competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project - NA**

## Project Site Photographs

