

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March/June/sept/December of 2025
(year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies		Name of Firm	Sri Khelari Builders & Construction Pvt. Ltd.
Firm Address :	Shubham Samridhi Complex, Vishwasaraiya Nagar Patna		
Total Experience of promoter in Real Estate sector	22 Years		
Total Experience in Real Estate after Implementation of RERA	9 Years		
No of Project done Before Implementation of RERA	☒ 1. Residential ☐ 2. Commercial ☐ 3. Residential- cum Commercial ☐ 4. Plotted project	5	
No of Project done After Implementation of RERA	☒ 1. Residential ☐ 2. Commercial ☐ 3. Residential- cum Commercial ☐ 4. Plotted project	3	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERA000994/127/R-1819/2022	Name of Project/Phase of Registered Project	Rajeshwar Enclave
Name of Promoter	Suman Kumar	Project Address	
Name of Co-promoter	—	Digba - AHMS Elevated Road, Ghurdaur-	
Project Registration is valid up to	31-12-2025	Sikandarpur, East Gola Road, Near	
Starting date of Project or Phase of the Project	15-11-2021	Majestic Tanki City, Patna	
Type of Project or Phase of the Project	☒ 1. Residential ☐ 2. Commercial ☐ 3. Residential- cum-Commercial ☐ 4. Plotted project		
Period of validity of map by the Competent Authority	3 Years		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - Total Number of Apartments in Landowner's share -
5 Blocks	1. 1 BHK		126737	144	73
	2. 2 BHK, -				3. Booked/ Allotted - 0
	3. 3 BHK				71
	4. Shop				2. Sold- 0
	5. Bungalow				Sold - 0
	6. Plot etc.				
					Percentage of booking 1.3%
					Percentage of booking 0%

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
5 Blocks	139	1. Booked/Allotted	139
		2. Sold	1
			0

V. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	YES/NPD	14-2-19	10-8-2021	
2.	Fire N.O.C.	YES/State fire office	4-2-19	19-2-2019	
3.	Water Supply Permission	NA			
4.	NOC from Airport Authority of India	YES			
5.	Other Approval(s), if any, required for the Project.	NA			

VI - CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	50%	
2.	Basements (if any)	50%	
3.	Podiums (if any)	—	
4.	Plinth	100%	
5.	Stilt Floor	—	
6.	Slabs of Super Structure	75%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	20%	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	10%	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0%	

	requirements as may be required to complete project as per Specifications in Agreement of Sale.		
	Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	0%	
2.	Water Supply	Yes	0%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	0%	
4.	Storm Water Drains	No	—	
5.	Landscaping & Tree Planting	Yes	0%	
6.	Street Lighting	Yes	0%	
7.	Community Buildings	No	—	
8.	Treatment and Disposal of Sewage and Sullage Water	No	—	
9.	Solid Waste Management & Disposal	Yes	0%	
10.	Water Conservation / Rain Water Harvesting	Yes	0%	
11.	Energy Management	No	—	

12.	Fire Protection and Fire Safety Requirements	Yes	0%	
13.	Closed Parking	Yes	0%	
14.	Open Parking	No	—	
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	0%	
16.	Others (Option to Add More)	No	—	

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank	N	N	N
4.	Drains	I	I	I
5.	Parks, Land Scaping and Tree Planting	L	L	L
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	✓
	2.	Rear Elevation	✓
	3.	Side Elevation	✓
(B)		Photograph of each floor	✓

X. FINANCIAL PROGRESS OF THE PROJECT

S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	5135521399
2.	Estimated Cost of the Project including land cost at the start of the Project	296.
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	206.
4.	Any Variation in Development Cost which is declared at the start of the Project.	—
5.	Amount received during the Quarter	—
6.	Actual Cost Incurred during the Quarter	4191000
7.	Net amount at end of the Quarter	—
8.	Total expenditure on Project till date	73427000
9.	Cumulative fund collected till the end of Quarter in question	2476190
10.	Cumulative expenditure done till the end of Quarter in question	73427000

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS	
A	List of Legal Cases (if any) – On Project / Promoter
1.	Case No. _____
2.	Name of Parties _____
3.	No of Execution Cases against this project Case No. _____ Name of Parties _____
4.	No of Suo - Moto cases against this project Case No. _____ Name of Parties _____
5.	No of Certificate cases /PDR cases against this project Case No. _____ Name of Parties _____
B	Sale/Agreement for Sale during the Quarter
1.	Sale Deed _____
2.	Agreement for Sale _____
3.	No. of possessions given to allottees _____
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART	
Weather the project in progress is as per time schedule or lagging behind?	

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.



Signature of Promoter

Name: Sunam Kumar

Date: 5-4-2025