

Er. Satyendra Pd. Singh  
B.Sc. Engg. (civil)  
Engineer License No.-03/ER/2015-16  
Nagar Parisad Danapur, Nizamat

**OFFICE:-**  
Design Solution  
FR/8 Lav Kush Tower  
Exhibition Road, Patna

**TO WHOM IT MY CONCERN**

From,  
Er. Satyendra Pd Singh  
Engineer License No.-03/ER/2015-16

To,  
Ashwani Enterprises PVT.LTD.,  
Sir,

This is to certify that the Residential Building (G+4) of Sri. Harihar Prasad, Sri Sadhu Sharan Rai, S/O- Sri Ramprit Rai and others, having Khesra Plot No.- 1763(Part), Thana No.- 40, Khata No.- 300, Tauzi no.-5164, at Mauza.- Bhusaula Danapur, Thana.-Phulwari, Distt.- Patna. Foundation Work and 2nd floor roof casting has been completed in the Building according to the design and drawing. The Building Plan Case no is 20/2016-17. The developer of this building M/S Ashwani Enterprises PVT.LTD. It is also Certified that the Structural Design Including Safety from Hazards Based On Soil Conditions has been Duly Incorporated in the Design of The building.

Thanking You  
Your's

*Satyendra Pd Singh*

Signature of Technical Person

Name of Technical person

*Er. Satyendra Pd. Singh*  
B.Sc. Engg. (Civil)  
Reg. No.-03/ER/2015-16/NPDN  
Nagar Parisad Danapur, Nizamat

CA. U. K. Ray Partner  
M.Com., F.C.A., A.C.S., AIMIA



CA. G. Ganguli Partner  
B.Com. (Hons.). F.C.A., A.C.S.

**U.RAY & ASSOCIATES**  
CHARTERED ACCOUNTANTS

BF-210, Sector-I, Saltlake City, Kolkata - 700064  
Tele. : 033-40046190, (M) : 9830935183, Email : utpal.ca@gmail.com

**INDEPENDENT AUDITOR'S REPORT**

Dated 27/02/2020

Real Estate Regulatory Authority

6<sup>th</sup> Floor,

Bihar State Building Construction Corporation Campus

Hospital Road,

Shastri Nagar,

Patna- 800023

BIHAR

**SUB: Certificate for Quarterly Return as on 31/12/2019**

Dear Sir,

We have been appointed by ASHWANI ENTERPRISE PRIVATE LIMITED having Registered Office at Ashwani Residency, NH-98, Bagga Tola, Yakubpur Nagar, Phulwarisarif, Patna – 801505, Bihar, vide their appointment letter dated 01/02/2019 to Certify Expenditure Statement for construction of Ashwani Enclave "A", having RERA Registration No. BRERAP00453- 1/282/R259/2018, Designated Account No. 726501010050101, Union Bank Of India, for the Period ending 31/12/2019.

Accordingly, We have verified the Books of Accounts of company for the Period mentioned above and it is correct as on that date.

The Statement have also been approved by Board of Directors in its meeting held on 12/01/2020.Yours faithfully,

For U. Ray & Associates

Chartered Accountants

(CA. U.K. RAY)



Membership Number – 051530

Firm's Registration Number – 32537E

UDIN- 20051530 A A A A A A 2886

| FINANCIAL INFORMATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                      |                                            |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|--------------------------------------------|
| FOR THE PURPOSE OF QUARTERLY RETURN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                      |                                            |
| FOR THE QUARTER ENDED ON 31/12/2019                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                      |                                            |
| <b>Subject:</b> Certificate of amount incurred for Construction of ASHWANI ENCLAVE "A" II Tower/Block/Building(s) _____ situated on Khazra no./Plot No. 1763(P) demarcated by its boundaries (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village _____, Tehsil _____ Competent Authority/Development Authority, District-PATNA, PIN-801505, admeasuring sq. meter area, being developed by ASHWANI ENTERPRISES PVT LTD [Promoter] having RERA Registration No. - BRERAP00453-1/282/R259/2018, Designated A/C No. -726501010050101-----Bank Name-UNION BANK OF INDIA |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                      |                                            |
| S.No.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Particulars                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Total Cost Estimated | Amount incurred (actual out-flow) till now |
| 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 3                    | 4                                          |
| 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | <b>Project Clearance Fees</b><br>(a) Fees paid to RERA<br>(b) Fees paid to Local Authority<br>(c) Consultant/Architect Fees (directly attributable to project)<br>(d) Any other (specify)                                                                                                                                                                                                                                                                                                                                  | 158,600.00           | 52,000.00                                  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | <b>SUB TOTAL FEES PAID (in Rs.)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | 158,600.00           | 52,000.00                                  |
| 3A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | <b>Cost of Development And construction</b><br>(a) Cost of services (water, electricity to construction site), Site Overheads;<br>(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);<br>(c) Cost of material actually purchased;<br>(d) Cost of <b>Salary and Wages</b> (excluding cost of salaries of employees of the company not directly attached to project); | 1,313,415.00         | 245,160.00                                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | <b>Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                               | 1,313,415.00         | 245,160.00                                 |
| 3B                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | <b>Cost of construction incurred (As Certified by Project Engineer)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                    | 1,313,415.00         | 245,160.00                                 |
| 3C                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | <b>Total Construction Cost (Lower of 3A and 3B.)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | 1,313,415.00         | 245,160.00                                 |
| 3D                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | <b>Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)</b>                                                                                                                                                                                                                                                                                                                                   |                      |                                            |
| 3                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | <b>TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C+3D)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | 1,313,415.00         | 245,160.00                                 |
| 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | <b>TOTAL COST OF PROJECT</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | 1,472,015.00         | 297,160.00                                 |
| 6                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Total amount received from allottees till date since Inception of the Project (in Rs.)                                                                                                                                                                                                                                                                                                                                                                                                                                     |                      | 16,155,761.00                              |
| 7                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 70% Amount to be deposited in Designated Account (0.7*Row 7)                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                      | 11,309,033.00                              |
| 8                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)                                                                                                                                                                                                                                                                                                                                                         |                      | 19,174,604.00                              |
| 9                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the                                                                                                                                                                                                                                                                                                                                                              |                      | 14,916,632.00                              |
| 10                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Balance available in Designated A/c.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                      | 102,873.00                                 |
| 11                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 - Row 10)                                                                                                                                                                                                                                                                                                                                                                                                                          |                      | 4,257,972.00                               |

This certificate is being issued on specific request of ASHWANI ENTERPRISES PVT LTD for BIHAR RERA compliance. The certification is based on the information and records produced before us and is true to the best of our knowledge and belief.

For U RAY & ASSOCIATES  
Chartered Accountants

CA. U.R. RAY  
PARTNER  
UDIN:-

Membership Number- 051530  
Firm's Registration Number- 325374E

