

CA. U. K. Ray Partner
M.Com., F.C.A., A.C.S., AIMIA

CA. G. Ganguli Partner
B.Com. (Hons.), F.C.A., A.C.S.



U.RAY & ASSOCIATES
CHARTERED ACCOUNTANTS

BF-210, Sector-I, Saltlake City, Kolkata - 7000
Tele.: 033-40046190, (M): 9830935183, Email: utpal.ca@gmail.com

INDEPENDENT AUDITOR'S REPORT

Dated : 31/07/2019

Real Estate Regulatory Authority

6th Floor,
Bihar State Building Constuction Coropration Compus
Hospital Road,
Shastri Nagar,
Patna – 800023
BIHAR

Sub : Certificate for Quarterly Return as on 30/06/2019

Deare Sir,

We have been appointed by ASHWANI ENTERPRISE PRIVATE LIMITED having Registered Office at Ashwani Residency, NH-98, Bagga Tola, Yakubpur Nagar, Phulwarisarif, Patna – 801 505, Bihar, vide their appointment letter dated 01/02/2019 to Certify Expenditure Statement for Construction of Ashwani Enclave "A", having RERA Registration No. BRERAP00453-1/282/R259/2018, Designated Account No. 726501010050101, Union Bank of India, for the period ending 30/06/2019

Accordingly, we have verified the Books of Accounts of the Company for the period mentioned above and it is correct as on that date.

The Statement have also been approved by the Board of Directors in its meeting held on 21/06/2019

Yours faithfully,

For U. Ray & Associates
Chartered Accountants

(**CA. U. K. Ray**)

Partner

Membership Number – 051530

Firm's Registration Number – 325374E

UDIN – 19051530AAAAAC6658



FINANCIAL INFORMATION			
FOR THE PURPOSE OF QUARTERLY RETURN			
FOR THE QUARTER ENDED ON 30/06/2019			
Subject: Certificate of amount incurred for Construction of ASHWANI ENCLAVE "A" II Tower/Block/Building(s) _____ situated on Khasra no./Plot No. 1763(P) demarcated by its boundaries (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village _____, Tehsil _____ Competent Authority/Development Authority, District-PATNA, PIN-801505, admeasuring sq. meter area, being developed by ASHWINI ENTERPRISES PVT LTD [Promoter] having RERA Registration No. -BRERAP00453-1/282/R259/2018, Designated A/C No.-726501010050101-----Bank Name-UNION BANK OF INDIA			
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	158,600.00	35,580.00
	SUB TOTAL FEES PAID (in Rs.)	158,600.00	35,580.00
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site), Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	1,313,415.00	1,080,600.00
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	1,313,415.00	1,080,600.00
3B	Cost of construction incurred (As Certified by Project Engineer)	1,313,415.00	1,080,600.00
3C	Total Construction Cost (Lower of 3A and 3B.)	1,313,415.00	1,080,600.00
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)		
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	1,313,415.00	1,080,600.00
4	TOTAL COST OF PROJECT	1,472,015.00	1,116,180.00
6	Total amount received from allottees till date since Inception of the Project (in Rs.)		15,055,761.00
7	70% Amount to be deposited in Designated Account (0.7*Row 7)		10,539,032.70
8	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)		16,230,574.00
9	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated		13,735,187.00
10	Balance available in Designated A/c.		366,531.00
11	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)		2,495,387.00
This certificate is being issued on specific request of ASHWANI ENTERPRISES PVT LTD for BIHAR RERA compliance. The certification is based on the information and records produced before us and is true to the best of our knowledge and belief. For U RAY & ASSOCIATES Chartered Accountants (CA. U.R. Ray) Membership Number-051530 Firm's Registration Number-325374E UDIN - 19051530AAAAAC6658			

Er. Satyendra Pd. Singh
B.Sc. Engg. (civil)
Engineer License No.-03/ER/2015-16
Nagar Parisad Danapur, Nizamat

OFFICE:-
Design Solution
FR/8 Lav Kush Tower
Exhibition Road, Patna

TO WHOM IT MY CONCERN

From,
Er. Satyendra Pd Singh
Engineer License No.-03/ER/2015-16

To,
Ashwani Enterprises PVT.LTD.,
Sir,

This is to certify that the Residential Building (G+4) of Sri. Harihar Prasad, Sri Sadhu Sharan Rai, S/O- Sri Ramprit Rai and others, having Khesra Plot No.- 1763(Part), Thana No.- 40, Khata No.- 300, Tauzi no.-5164, at Mauza.- Bhusaula Danapur, Thana.-Phulwari, Distt.- Patna. Foundation Work and 1st floor roof casting has been completed in the Building according to the design and drawing. The Building Plan Case no is 20/2016-17. The developer of this building M/S Ashwani Enterprises PVT.LTD. It is also Certified that the Structural Design Including Safety from Hazards Based On Soil Conditions has been Duly Incorporated in the Design of The building.

Thanking You

Your's

Satyendra Pd Singh

Signature of Technical Person

Name of Technical person

Er. Satyendra Pd. Singh
B.Sc. Engg. (Civil)
Reg. No.-03/ER/2015-16/NPDN
Nagar Parisad Danapur, Nizamat