

FORM-7[REGULATION-9]

Quarterly progress report for quarter ending **DEC-2024**.

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	DEED NO.-504 GSTIN-10ACQFS1896JIZO	Name of Firm	SANKALP CONSTRUCTION
Firm Address:	Ground Floor, Das Kutir, East Lohanipur, Kadamkuan, Patna-800003.		
Total Experience of promoter in Real Estate sector	Experience of promoter in Real Estate Sector Since 25/07/2014.		
Total Experience in Real Estate After Implementation of RERA	Since RERA establish in Bihar		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential-cum Commercial 4. Plotted project	NIL NIL NIL NIL	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential-cum Commercial 4. Plotted project	1 (One) NIL NIL NIL	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00567-1/172/R-1294/2022	Name of Project/Phase of Registered Project	Das Emclave
Name of Promoter	Sankalp Construction	Project Address	Das kutir, East Lohanipur, Kadamkuan, Patna
Name of Co-promoter	NIL	-	-
Project Registration is valid upto	30/11/2025	-	-
Starting date of Project or Phase Of the Project	Dec-2021		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	21/06/2026	-	-

For  
**Sankalp Construction**  
सांकल्प कंस्ट्रक्शन  
Partner

  
ER. PANKAJ KR. KARI  
(EMPANELLED ENGINEER)  
EMP. No.-BR/UDHD/CE/23-0012  
UDHD, Bihar

ER. PANKAJ KR. KARI  
(EMPANELLED ENGINEER)  
EMP. No.-BR/UDHD/CE/23-0012  
UDHD, Bihar



### III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments  (Builder's Share) 9+13=25	Total Number of Apartments in Promoter's share-	Total Number of Apartments in Landowner's share-
					1. Booked /Allotted- Up to Last - 25 Add During the Qtr- Nil Total = 25	3. Booked/ Allotted- Nil Sold - Nil
	1. 1BHK	1	711			
	2. 2BHK,-	8	6238			
	3. 3BHK	16	16751			
	4. Shop	-				
	5. Bungalow	-				
	6. Plot etc.	-				
					Percentage of booking- 100%	Percentage of booking- Nil


### IV. DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES

Building/Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- 25
1	48	2. Sold	- Nil

### V. DETAIL OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S.No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A	-	-	-
2.	Fire N.O.C.	State fire officer cum Director, Bihar - Patna	28/09/20	24/12/2020	2072
3.	Water Supply Permission	N/A	-	-	-
4.	NOC from Airport Authority of India	N/A	-	-	-
5.	Other Approval(s), if any, required for the Project.	N/A	-	-	-

For  
Sankalp Construction  
  
 Partner

  
 ER. PANKAJ KR. KARI  
 (EMPANELLED ENGINEER)  
 EMP. No.-BR/UDHD/ICE/23-0012  
 UDHD, Bihar

ER. PANKAJ KR. KARI  
 (EMPANELLED ENGINEER)  
 EMP. No. BR/UDHD/ICE/23-0012  
 UDHD, Bihar

## VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. \_\_\_\_\_ (To be added for each Building/Wing)

S.No. (1)	Tasks/Activity(2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	70%	
3.	Podiums (if any)	No	
4.	Plinth	100%	
5.	Stilt Floor	80%	
6.	Slabs of Super Structure	Up to 5 <sup>th</sup> floor 80% Area Completed	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	Up to 5 <sup>th</sup> floor 80% Area Brick work & Plaster Completed Up to 4 <sup>th</sup> floor flooring area completed Up to 4 <sup>th</sup> floor Area doors Completed	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Work Start	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	Over Head tank work Completed	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	Work Started	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas Appurtenant to Building/Wing, Compound Wall and all other	One Water Pump Completed	

For  
**Sankalp Construction**

*(Signature)*  
**Partner**


*(Signature)*  
**ER. PANKAJ K.R. KARN**  
(EMPANELLED ENGINEER)  
EMP. No. BR/UDHD/CE/23-0012  
UDHD, Bihar


**ER. PANKAJ K.R. KARN**  
(EMPANELLED ENGINEER)  
EMP. No. BR/UDHD/CE/23-0012  
UDHD, Bihar



requirements as may be required to complete project as per Specifications in Agreement of Sale.		
Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	Set back field Completed	-
2.	Water Supply	Yes	80% Work Done	-
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	Work started	-
4.	Storm Water Drains	Yes	Work started	-
5.	Landscaping & Tree Planting	Yes	Not Done	-
6.	Street Lighting	Yes	Not Done	-
7.	Community Buildings	No	No	-
8.	Treatment and Disposal of Sewage and Sullage Water	-	-	-
9.	Solid Waste Management & Disposal	No	Not Done	-
10.	Water Conservation/Rain Water Harvesting	Yes	Work started	-
11.	Energy Management	Yes	Not Done	-

For  
Sankalp Construction  
  
 Partner

  
**ER. PANKAJ KR. KAR** IN  
 (EMPANELLED ENGINEER)  
 EMP. No. - BR/UDHD/CE/23-0012  
 UDHD, Bihar

12.	Fire Protection and Fire Safety Requirements	Yes	Not Done	-
13.	Closed Parking	Yes	Not Done	-
14.	Open Parking	No	No	-
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	Meter Room Work Start	-
16.	Others (Option to Add More)	-	-	-

**VIII. EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT**

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As On date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	Yes	Set back filing Completed	-
2.	Water Supply	Yes	80% Work Done	-
3.	Sewerage Chambers Septic Tank	Yes	Work Started	-
4.	Drains	Yes	Work Started	-
5.	Parks, Land Scaping and Tree Planting	Yes	Not Done	-
6.	Street Lighting	Yes	Not Done	-
7.	Disposal of sewage & sullage water	Yes	Not Done	-
8.	Water conservation/Rain Water Harvesting	Yes	Not Done	-
9.	Energy Management	Yes	Not Done	-


For  
Sankalp Construction  
अपेक्षित अंश के  
Partner


ER. PANKAJ KR. KARIN  
(EMPANELLED ENGINEER)  
EMP. No.-BR/UDHD/CL/23-0012  
UDHD, Bihar

IX. GEOTAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT			
(A)	Sr.No.		
	1.	Front Elevation	✓
	2.	Rear Elevation	✓
	3.	Side Elevation	✓
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT		
S.No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	CENTRAL BANK OF INDIA, A/C NO.-5129020731
2.	Estimated Cost of the Project including land cost at the start of the Project	Development cost 1156.00 Lakh, Firm land cost 45.92 Lakh, Land owner cost 1501.08 Lakh
3.	Estimated Development Cost of the Project at the Start of the Project. (Excluding Land Cost)	Development cost 1156.00 Lakh
4.	Any Variation in Development Cost which is declared at the start of the Project.	NA
5.	Amount received during the Quarter (Including Own Fund)	5550000.00
6.	Actual Cost Incurred during the Quarter (Money Spent)	6443944.00
7.	Net amount at end of the Quarter	2453083.00
8.	Total expenditure on Project till date	109249696.00
9.	Cumulative fund collected till the end of Quarter in Question (Including Own Fund)	111702779.00
10.	Cumulative expenditure done till the end of Quarter in question	109249696.00

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	

For  
Sankalp Construction  
  
 Partner

  
 ER. PANKAJ KR. KAR  
 (EMPANELLED ENGINEER)  
 EMP. No.-BR/UDHD/CE/23-0012  
 UDHD, Bihar



<b>XII.MISCELLANEOUS</b>	
<b>A</b>	ListofLegalCases(ifany)–OnProject/Promoter
1.	CaseNo. (a)Partition Suit 86/22, Rita Biswas Vs Shekhar Das ( Disposed ) Dated 22.11.2023, (b)C.Mis Honable High Cort Patna 982/23 (Disposed ) Dated 13.11.2023 (c)Rera Complain Case No. 118/23 (d)CWJC Honable High Cort Patna / 8398 / 2024, Case Disposed (e) L.P.A – 1045/2024
2.	NameofParties
3.	NoofExecutionCasesagainstthisproject CaseNo. NameofParties
4.	NoofSuo-Motocasesagainstthis project CaseNo. NameofParties
5.	NoofCertificatecases/PDRcasesagainstthis project CaseNo. NameofParties
<b>B</b>	Sale/AgreementforSale during the Quarter
1.	SaleDeed Nil
2.	AgreementforSale Total Agreement for Sale - 10
3.	No.ofpossessionsgiventoallottees
<b>XIII.PERCENTAGEOFWORKALONGWITHMILESTONECHART</b>	
Weathertheprojectinprogressisaspertimescheduleorlaggingbehind?	

**Undertaking:**

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes


For this undertaking may serve.

**Sankalp Construction**  
Signature of Promoter  
Name: RUPESH KUMAR SINGH  
PARTNER  
Date: 09/01/2025.

  
ER. PANKAJ KR. KARI  
(EMPANELLED ENGINEER)  
EMP. No.-BR/UDHD/CE/23-0012  
UDHD, Bihar



  
ER. PANKAJ KR. KARN  
(EMPANELLED ENGINEER)  
EMP. No.-BR/UDHD/CE/23-0012  
UDHD, Bihar


For  
Sankalp Construction  
  
Partner

 GPS Map Camera

Patna, Bihar, India  
J544+fc6, East Lohanipur, Lohanipur, Patna, Bihar 800003, India  
Lat 25.606089° Long 85.156293°  
10/01/25 02:38 PM GMT +05:30

 Google

  
ER. PANKAJ KR. KARN  
(EMPANELLED ENGINEER)  
EMP. No.-ER/UDHD/CE/23-0012  
UDHD, Bihar

For Sankalp Construction  
  
Partner

 GPS Map Camera

Patna, Bihar, India  
J544+9gh, Bhusan Ln, East Lohanipur, Lohanipur, Patna, Bihar  
800003, India

Lat 25.60596° Long 85.156246°  
10/01/25 02:40 PM GMT +05:30

 Google

For  
Sankalp Construction  
Partner

ER. PANKAJ K.  
EMPANELLED ENGINEER  
EMP. No. BR/UDHD/CR/23-0012  
UDHD, Bihar

GPS Map Camera

Patna, Bihar, India  
J544+9gh, Bhusan Ln, East Lohanipur, Lohanipur, Patna, Bihar  
800003, India  
Lat 25.605954° Long 85.156276°  
10/01/25 02:39 PM GMT +05:30

Google

