

GURUDEV INFRA HOMES (INDIA) PVT. LTD.**Builders & Developers****Pent House R.K. Niwas, Road No. 2 Extension, Rajbansinagar, Patna-800023**

Ref. No.

Date

ANNEXURE - A

Quarterly Progress Report for quarter ending Sept, 2022

I. PARTICULARS OF PROJECT					
Project Registration Number	BRERAP00457-2/6966r-729-2019	Name of Project/ Phase of Registered Project	BUDDHA REGENCY		
Name of Promoter	Gurudev Infra Homes Pvt. Ltd.				
Name of Co-promoter					
Project Registration is valid up to	31.12.2023				
Starting date of Project or Phase of the Project	16.08.2019				
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential			
Period of validity of map by the Competent Authority	07.10.2019				

II. DISCLOSURE OF SOLD/ BOOKED INVENTORY OF APARTMENTS					
Building/ Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartment-1 Booked - 2 1. Booked - 3	
Block-E	1. 1 BHK - 2. 2 BHK - 2 3. 3 BHK - 3 4. Shop - 5. Bungalow - 6. Plot etc.		1		

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES				
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages : 1 Booked/ Allotted	5	
Block-E	19	5		

IV Construction Progress of the Project		
1	Building/ Wing/ Layout Number	(To beaded for each Building/ Wing)
S No	Tasks / Activity	Percentage of Actual Work Done (As on date of the Certificate)
(1)	(2)	(3)
1	Excavation (if any)	Done
2	Basements (if any)	Done
3	Podiums (if any)	Na
4	Plinth	Yes
5	Still Floor	Yes
6	Slabs of Super Structure	6th Floor Completed
7	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/ Premises	Internal Walls & Plaster is on progress

GURUDEV INFRA HOMES (INDIA) PVT. LTD.

Rajesh Rayan Kumar

DIRECTOR

8	Sanitary Fittings within the Flat/ Premises, Electrical Fittings within the Flat/ Premises	No		
9	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks	5th Floor Completed Stair Case Lift and Lobby		
10	External Plumbing and external plaster elevation, completion of terraces with waterproofing of the Building/ Wing	No		
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, mechanical Equipment, compliance to conditions of environment/ CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/ Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale Any other activities.	No		
V. Amenities and Common Area and External Infrastructure Development Works.				
Sl. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of Actual Work Done (As on date of the Certificate)	Detaileds
1	2	3	4	5
1	Internal Roads & Footpaths	Yes	No	
2	Water Supply	Yes	No	
3	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	No	
4	Storm Water Drains	No	No	
5	Landscaping & Tree Planting	Yes	No	
6	Street Lighting	Yes	No	
7	Community Buildings	No	No	
8	Treatment and Disposal of Sewage and Sullage Water	No	No	
9	Solid Waste Management & Disposal	No	No	
10	Water Conservation / Rain Water Harvesting	Yes	No	
11	Energy Management	No	No	
12	Fire Protection and Fire Safety Requirements	Yes	No	
13	Closed Parking	Yes	No	
14	Open Parking	Yes	No	
15	Electrical Meter Room, Sub-Station, Receiving Station	Yes	No	
16	Others (Option to Add More)		No	
VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING				
S. No.	Particulars			
1	Front Elevation.			
2	Rear Elevation.			
3	Side Elevation.			

GURDEV INFRA HOMES (INDIA) PVT. LTD.
Rajeev Ranjan Kumar
 DIRECTOR

VII. Financial Progress of the Project					
S No	Particulars			Amount (in Rs.)	
(1)	(2)			(3)	
1	Project Account No.			3719552354	
2	Estimated Cost of the Project with land at the start of the Quarter			2,75,00,000.00	
3	Amount received during the Quarter			14,41,000.00	
4	Actual Cost Incurred during the Quarter			20,85,000.00	
5	New Amounting at end of the Quarter			11.00	
6	Total expenditure on Porject tilld dated			1,50,28,336.00	
7	Details of Mortgage or Charge, if any, created on the Land and the projects				
VIII. MISCELLANEOUS					
A	List of Legal Cases (if any)				
1	Case No.	No			
2	Name of Parties	Na			
B	Sale / Agreeent for Sale During the Quarter				
1	Sale Deed	No			
2	Agreement for Sale	3			

Undertaking :
I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executiving this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentiooned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter

Name :

Date :

GURUDEV INFRA HOMES (INDIA) PVT. LTD.
Rajesh Rajan Kumar
DIRECTOR

FORM No. 1
[See Regulation 3]

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money From Designated Account)

To,

Date.....

Gurudev infra homes (india) pvt. Ltd.
R.k. Niwas, Road No-2 Extension,
Rajbansinagar, Patna- 800023

Subject:- Certificate of Percentage of work executed in the project having 1 No. of Building Block-E of the Phase-1 bearing the Registration No- BRERAP00457-2/6966r-729-2019 and being developed on the Khata No- 222, Plot No- 926 demarcated by its boundaries (latitude and longitude of the end points) of the land situated in Mohalla- Vidyut Colony Near Maharani Petrol Pump Survey Mauja- Bodhgaya, P.S.- Bodhgaya Dist- Gaya admeasuring- 221.4. Decimal. area being developed by the Promoter Gurudev infra homes (india) pvt. Ltd.

Sir,

I/We AJIT SINGH have under taken assignment as Architect/Licensed Survey or of certifying Percentage of execution of Work of the "BUDDHA REGENCY" Building(s)/..... Block-E of the Project, situated on the plot bearing C.S. no...../Survey No...../ Plot No 56,58(O),74,79,80,81,85(N) Mohalla- Vidyut Colony Near Maharani Petrol Pump Survey Mauja- Bodhgaya, P.S.- Bodhgaya Dist- Gaya Following technical professionals are appointed by Owners/Promoter:-

- (i) Sri AJIT SINGH as Architect;
- (ii) Er. BRAJESH KUMAR SINHA as Structural Consultant
- (iii) Sri PRASHANT GAURAV as Electrical/Plumbing Consultant
- (iv) Sri VIKRAM KUMAR as Site Supervisor

Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project, I certify that a person the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number BRERAP00457-2/6966r-729-2019 under Bihar RERA is as per table A here in below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table.

TABLE-A

IV. Construction Progress of the Project		
1. Building/ Wing/ Layout Number..... (To beaded for each Building/ Wing)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on Date of the Certificate) (3)
1	Excavation (if any)	Done
2	Basements (if any)	Done
3	Podiums (if any)	NA
4	Plinth	Yes
5	Stilt Floor	Yes
6	Slabs of Super Structure	6 th Floor Completed
7	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/ Premises.	Internal Walls & Plaster is on Progress
8	Sanitary Fittings within the Flat/ Premises, Electrical Fittings within the Flat/ Premises	No
9	Starcases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	6 th Floor Completed Stair Case Lift & Lobby
10	External Plumbing and external plaster elevation, completion of terraces with waterproofing of the Building/ Wing.	No
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, mechanical Equipment, compliance to conditions of environment/ CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/ Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	No

V. Amenities and Common Area and External Infrastructure Development Works				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1	Internal Roads & Footpaths	Yes	No	
2	Water Supply	Yes	No	
3	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	No	
4	Storm Water Drains	No	No	
5	Landscaping & Tree Planting	Yes	No	
6	Street Lighting	Yes	No	
7	Community Buildings	No	No	
8	Treatment and Disposal of Sewage and Sullage Water	No	No	
9	Solid Waste Management & Disposal	No	No	
10	Water Conservation / Rain Water Harvesting	Yes	No	
11	Energy Management	No	No	
12	Fire Protection and Fire Safety Requirements	Yes	No	
13	Closed Parking	Yes	No	
14	Open Parking	Yes	No	
15	Electrical Meter Room, Sub-Station, Receiving Station	Yes	No	
16	Others (Option to Add More)		No	

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) of L.S/Architect
(Registration No./ License No.)



BUDDHA REGENCY

Developers:- Gurudev Infra Homes (India) Pvt. Ltd.,
Add- R.k. Niwas, Road No-2 Extension, Rajbansinagar, Patna- 800023
Block-E of the Project, situated on the plot no 56,58(O),74,79,80,81,85(N)
Mohalla- Vidyut Colony Near Maharani Petrol Pump Survey Mauja-
Bodhgaya, P.S.- Bodhgaya Dist- Gaya
RERA NO- - BRERAP00457-2/6966/R-729-2019
Quarterly Report From 01/07/2022 to 30/09/2022

1.	Quarterly up-to-date status of project (Physical and Financial)	BUDDHA REGENCY
	Status of the Project :-	On going
A	Status of construction of each building with photographs	On going
B	Status of construction of each Floor with Photographs	Attached
C	Status of construction of internal Infrastructure and common area with photographs	Attached
D	Details of the fund received through booking or other means (equity, loan etc.) money spent, balance available, the proposed plan for sourcing the funds etc.	a) Amount Received from Booking of Flats is 14,41,000.00 b) Money spent on Material work is 19,40,223.00 c) Money spent on contractors on above mentioned construction work 9,01,225.00 d) Balance available is 777.00 e) Other administrative expensive till now 10,13,500.00 f) Proposed plan for Sourcing the Funds by Raising Capital through Equity & from Booking of Flats.
2.	Quarterly up-to-date list of number and	

	types of apartments or plots, as the case may be, booked	
A	List of number and type of apartments or plots, booked (Opening balance, booked during the quarter and closing balance):	Op. Booking= 3 Booked during the quarter=2 Cl. Booking= 5
B	List of Number of (Covered Only) booked (Opening balance, booked during the quarter and closing balance):	Op. Booking= 3 Booked during the quarter=2 Cl. Booking= 5
3.	Quarterly up-to-date list of approvals taken and the approvals which are pending subsequent to commencement certificate	NA
	Status of approvals:-	-----
A	Approvals Received during the quarter	-----
B	Approvals applied and expected date of receipt	-----
C	Approvals to be applied and date planned for application	-----
D	Modifications, amendment or revisions, if any, issued by the competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project.	-----

This certificate is being issued on specific request of Gurudev Infra Homes (India) Pvt. Ltd. for RERA compliance. The Certification is based on the information and records produced before me and are true to the best of my knowledge and belief.

For Mandavewala and associates
Chartered Accountants
FRN- 327768E



VIKASH SULTANIA
Partner

Membership No- 302991



Place: Patna
Date: