

GURUDEV INFRA HOMES (INDIA) PVT. LTD.

FORM-7

Bulkies & Developers**Pent House R.K. Niwas, Road No. 2 Extension, Rajbansalnagar, Patna-800023**

Quarterly Progress Report for quarter ending Mar - 2025

I. PARTICULARS OF PROJECT

Project Registration Number	BRERA/P00457-2/696/r-729-2019	Name of Project/ Phase of Registered Project	
Name of Promoter	Gurudev Infra Homes Pvt. Ltd.	Buddha Regency	
Name of Co-promoter			
Project Registration is valid up to	31.12.2023		
Starting date of Project or Phase of the Project	16.08.2019		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum- Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	07.10.2019		

II. DISCLOSURE OF SOLD/ BOOKED INVENTORY OF APARTMENTS

Building/ Block Number	Apartment Type	Carpet Area	Total Number of Sanctioned apartments	Total Number of Apartment
Block-E	1. 1 BHK - 2. 2 BHK - 14 3. 3 BHK - 14 4. Shop - 5. Bungalow - 6. Plot etc.-			1. Booked/ Allotted- 6 2. Sold - 1

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages : 1. Booked - Allotted -
Block-E	19	7

Fire N.O.C.

YES

GURUDEV INFRA HOMES (INDIA) PVT. LTD.
Rajeev Ranjan Kumar

DIRECTOR

Construction Progress of the Project				
Building/ Wing/ Layout Number (To beaded for each Building/ Wing)				
No.	Tasks / Activity			Percentage of Actual Work Done (As on date of the Certificate)
(1)	(2)			(3)
1	Excavation (if any)			Done
2	Basements (if any)			Done
3	Podiums (if any)			No
4	Plinth			Yes
5	Stilt Floor			Yes
6	Slabs of Super Structure			6th Floor Completed
7	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/ Premises.			All Works are on going
8	Sanitary Fittings within the Flat/ Premises, Electrical Fittings within the Flat/ Premises			On going
9	Star cases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.			6th Floor Completed Stair Case Li and Lobby
10	External Plumbing and external plaster elevation, completion of terraces with waterproofing of the Building/ Wing.			On going
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, mechanical Equipment, compliance to conditions of environment/ CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/ Wing, Compound Wall and all other requirements as me be required to complete project as per specifications in Agreement of Sale. Any other activities.			No
VI. Amenities and Common Area and Externakl Infrastructure Development Works.				
No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual work done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1	Internal Roads & Footpaths	Yes	No	
2	Water Supply	Yes	No	
3	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	No	
4	Storm Water Drains	No	No	
5	Landscaping & Tree Planting	Yes	No	
6	Street Lighting	Yes	No	

GURDEV INFRA HOMES (INDIA) PVT. LTD.
Rajeev Ranjan Kumar
 DIRECTOR

	Community Buildings	No	No	
	Treatment and Disposal of Sewage and Sullage Water	No	No	
	Solid Waste Management & Disposal	No	No	
10	Water Conservation / Rain Water Harvesting	Yes	No	
11	Energy Management	No	No	
12	Fire Protection and Fire Safety Requirements	Yes	No	
13	Closed Parking	Yes	No	
14	Open Parking	Yes	No	
15	Electrical Meter Room, Sub-Station, Receiving Station	Yes	No	
16	Others (Option to Add More)		No	

VII A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

	PROPOSED YES/NO	PERCENTAGE OF ACTUAL WORK DONE (As on date of Certificate)	Details
1.	Internal roads and foot paths		
2.	Water supply		
3.	Sewerage Chambers Septic Tank		
4.	Drains		
5.	Parks, Land Scaping and Tree Planting		
6.	Street Lighting		
7.	Disposal of sewage & sullage water		

GURUDEV INFRA HOMES (INDIA) PVT. LTD.
Rajeev Ranjan Kumar

DIRECTOR

	Disposal of sewage & sullage water			
8.	Water conservation/ Rain water Harvesting			
9.	Energy Management			

VIII GEO TAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT

(A)	S. No.		
	1	Front Elevation	Yes
	2	Rear Elevation	Yes
	3	Side Elevation	Yes
(B)	4.	Photograph of each floor	Yes

IX. Financial Progress of the Project

S. No.	Particulars	Amount (in Rs.)
(1)	(2)	(3)
1	Project Account No.	3719552354
2	Estimated Cost of the project including land cost at the start of the project	Rs. 5,00,50,000.00
3	Amount received during the Quarter	Rs. 2,85,000.00
4	Actual Cost Incurred during the Quarter	Rs. 2,93,165.00
5	Net Amount at end of the Quarter	Rs. 3,578.00.00
6	Total expenditure on Project till dated	Rs 2,78,3730.00
7	Cumulative fund collected till the end of Quarter in question	Rs. 2,85,000.00
8.	Cumulative expenditure done till the end of Quarter in question	Rs. 2,93,165.00

X.	MISCELLANEOUS	
A	List of Legal Cases (if any)	
1	Case No.	No
2	Name of Parties	Na
B	Sale / Agreement for Sale During the Quarter	No
1	Sale Deed	1
2	Agreement for Sale	No

XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Whether the project in progress is as per time schedule or lagging behind – Project is Delaying No Booking is Started Except Block E	
---	--

GURUDEV INFRA HOMES (INDIA) PVT. LTD.

Rajeev Ranjan Kumar

DISPATCH

Undertaking

I hereby affirm, declare and undertake that all the details stated above are true to the best of my own knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to Apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

ENDORSED WITH FULL POWER AT 121

Rajeev Rayan

Signature of Promisor

Name

Date 15.03.2015

FORM No. 1
[See Regulation 3]

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for
withdrawal of Money From Designated Account)

RERA Reg No – BRERAP00457-2/696/R-729-2019

March 2025

Date.....

To,

Gurudev infra homes (india) pvt. Ltd.
R.k. Niwas, Road No-2 Extension,
Rajbansinagar, Patna- 800023

Subject:- Certificate of Percentage of work executed in the project having 1 No. of Building Block-E of the Phase-I bearing the Registration No- BRERAP00457-2/696r-729-2019 and being developed on the Khata No- 222, Plot No- 926 demarcated by its boundaries (latitude and longitude of the end points) of the land situated in Mohalla- Vidyut Colony Near Maharani Petrol Pump Survey Mauja- Bodhgaya, P.S.- Bodhgaya Dist- Gaya admeasuring-..... Decimal. area being developed by the Promoter Gurudev infra homes (india) pvt. Ltd.

Sir,

I/We AJIT SINGH have under taken assignment as Architect/Licensed Survey or of certifying Percentage of execution of Work of the "BUDDHA REGENCY" Building(s)/..... Block-E of the Project, situated on the plot bearing C.S. no...../Survey No...../ Plot No 56,58(O),74,79,80,81,85(N) Mohalla- Vidyut Colony Near Maharani Petrol Pump Survey Mauja- Bodhgaya, P.S.- Bodhgaya Dist- Gaya Lat 24.708632 ° Long 84.965712° Following technical professionals are appointed by Owners/Promoter:-

- (i) Sri AJIT SINGH as Architect;
- (ii) Er. BRAJESH KUMAR SINHA as Structural Consultant
- (iii) Sri PRASHANT GAURAV as Electrical/Plumbing Consultant
- (iv) Sri VIKRAM KUMAR as Site Supervisor

Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project, I certify that a person the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number BRERAP00457-2/696r-729-2019 under Bihar RERA is as per table A here in below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table.




AJIT SINGH
ARCHITECT
EMP. No.-CA/2012/56055
UDHD, BIHAR

TABLE-A

Construction Progress of the Project

(To be filled for each Building/ Wing)

1. Building/ Wing/ Layout Number.....		Percentage of Actual Work Done (As on Date of the Certificate)
S. No. (1)	Tasks / Activity (2)	(3)
1	Excavation (if any)	Done
2	Basements (if any)	Done
3	Podiums (if any)	NA
4	Plinth	Yes
5	Stilt Floor	Yes
6	Slabs of Super Structure	6 th Floor Completed
7	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/ Premises.	Almost Completed
8	Sanitary Fittings within the Flat/ Premises, Electrical Fittings within the Flat/ Premises	On Progress
9	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	6 th Floor Completed Stair Case Lift & Lobby
10	External Plumbing and external plaster elevation, completion of terraces with waterproofing of the Building/ Wing.	Internal Plaster 90% Completed External Plaster 100% Completed
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, mechanical Equipment, compliance to conditions of environment/ CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/ Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	Electrical fitting started


AJIT SINGH

ARCHITECT

EMP. No.-CA/2012/560


UDHD, BIHAR

Amenities and Common Area and External Infrastructure Development Works				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1	Internal Roads & Footpaths	Yes	No	
2	Water Supply	Yes	No	
3	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	No	
4	Storm Water Drains	No	No	
5	Landscaping & Tree Planting	Yes	No	
6	Street Lighting	Yes	No	
7	Community Buildings	No	No	
8	Treatment and Disposal of Sewage and Sullage Water	No	No	
9	Solid Waste Management & Disposal	No	No	
10	Water Conservation / Rain Water Harvesting	Yes	No	
11	Energy Management	No	No	
12	Fire Protection and Fire Safety Requirements	Yes	No	
13	Closed Parking	Yes	Completed	
14	Open Parking	Yes	No	
15	Electrical Meter Room, Sub-Station, Receiving Station	Yes	No	
16	Others (Option to Add More)		No	

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) of L.S/Architect

(Registration No./ License No.....)


AJIT SINGH
 ARCHITECT

BMP No.-GA/2012/56055
 UDHD, BIHAR

BUDDHA REGENCY

Developers:- Gurudev Infra Homes (India) Pvt. Ltd.,

Add- R.k. Niwas, Road No-2 Extension, Rajbansinagar, Patna- 800023
Block-E of the Project, situated on the plot no 56,58(O),74,79,80,81,85(N)
Mohalla- Vidyut Colony Near Maharani Petrol Pump Survey Mauja-

Bodhgaya, P.S.- Bodhgaya Dist- Gaya

RERA NO- - BRERAP00457-2/6966/R-729-2019

Quarterly Report From 01/01/2025 to 31/03/2025

1.	Quarterly up-to-date status of project (Physical and Financial)	BUDDHA REGENCY
	Status of the Project :-	On going
A	Status of construction of each building with photographs	On going
B	Status of construction of each Floor with Photographs	Attached
C	Status of construction of internal Infrastructure and common area with photographs	Attached
D	Details of the fund received through booking or other means (equity, loan etc.) money spent, balance available, the proposed plan for sourcing the funds etc.	a) Amount Received from Booking of Flats is 2,85,000.00 b) Money spent on Material work is 2,18,000.00 c) Money spent on contractors on above mentioned construction work 75,000.00 d) Balance available is 3,578.00 e) Other administrative/Services expensive is 0.00 f) Bank charges Rs. 165.00/- Proposed plan for Sourcing the Funds by Raising Capital through Equity & from Booking of Flats.

2.	Quarterly up-to-date list of number and types of apartments or plots, as the case may be, booked	
A	List of number and type of apartments or plots, booked (Opening balance, booked during the quarter and closing balance):	Op. Booking= 7 Booked during the quarter=0 Cl. Booking= 7
B	List of Number of (Covered Only) booked (Opening balance, booked during the quarter and closing balance):	Op. Booking= 7 Booked during the quarter=0 Cl. Booking= 7
3.	Quarterly up-to-date list of approvals taken and the approvals which are pending subsequent to commencement certificate	NA
	Status of approvals:-	-----
A	Approvals Received during the quarter	-----
B	Approvals applied and expected date of receipt	-----
C	Approvals to be applied and date planned for application	-----
D	Modifications, amendment or revisions, if any, issued by the competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project.	-----

This certificate is being issued on specific request of Gurudev Infra Homes (India) Pvt. Ltd. for RERA compliance. The Certification is based on the information and records produced before me and are true to the best of my knowledge and belief.

For Mandavewala and associates

Chartered Accountants

FRN- 327768E

VIKASH
SULTANIA

Digitally signed by
VIKASH SULTANIA
Date: 2025.04.15
16:07:05 +05:30'

VIKASH SULTANIA

Partner

Membership No- 302991

Place: Patna

Date: 15/04/2025