

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending June of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN NO. U70100BR2016PTC025896	Name of Firm	BRINDA RESIDENCY PRIVATE LIMITED
Firm Address :	11, KAUTILYAPURI COLONY, OPPOSITE SSP RESIDENCE, GAYA-823001		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA	07 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential-cum Commercial 4. Plotted project	00	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential-cum Commercial 4. Plotted project	02	RESIDENTIAL - CUM - COMMERCIAL

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00690-004/176/R-1654/2024	Name of Project/Phase of Registered Project	DR. RL VERMA BRINDA COMPLEX
Name of Promoter	BRINDA RESIDENCY PRIVATE LIMITED	Project Address	ANUGRAHPURI COLONY, RAMPUR CHANDAUTI, GAYA
Name of Co-promoter	N/A		
Project Registration is valid up to	05/06/2028		
Starting date of Project or Phase of the Project	01/03/2024		
Type of Project or Phase of the Project	Residential-Cum-Commercial		
Period of validity of map by the Competent Authority	5 YEARS		

Brinda Residency Pvt. Ltd.

 Director

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building	Apartment Type		Carpet	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK	02	925.59	FLAT-13 SHOP-08	1. Booked / Allotted -01	3. Booked/ Allotted-NIL Sold -NIL
	2. 2 BHK, -	02	1284.64			
	3. 3 BHK	08	7045.84		2. Sold-NIL	
	4. 4 BHK	01	1062.34			
	5. Shop	08	6498.26		Percentage of booking 55%	Percentage of booking 0%
	6. Hall					
	7. Bungalow					
	8. Plot etc.					

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- NIL
	13	2. Sold	- NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format

Brinda Residency Pvt. Ltd.



Director

1.	Excavation (if any)	100%	
2.	Basements (if any)	N/A	
3.	Podiums (if any)	N/A	
4.	Plinth	100%	
5.	Stilt Floor	0%	26-04-2026
6.	Slabs of Super Structure	10%	26-04-2026
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%	28-06-2026
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	28-06-2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	28-06-2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	28-06-2026
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities	0%	28-06-2026

Brinda Residency Pvt. Ltd.

AGC

Director

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	
2.	Water Supply	YES	0%	26-08-2027
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	26-08-2027
4.	Storm Water Drains	YES	0%	26-08-2027
5.	Landscaping & Tree Planting	YES	0%	26-08-2027
6.	Street Lighting	YES	0%	26-08-2027
7.	Community Buildings	NO	N/A	
8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	26-08-2027
9.	Solid Waste Management & Disposal	YES	0%	26-08-2027
10.	Water Conservation / Rain Water Harvesting	YES	0%	26-08-2027
11.	Energy Management	YES	0%	26-08-2027
12.	Fire Protection and Fire Safety Requirements	YES	0%	26-08-2027
13.	Closed Parking	YES	0%	26-08-2027
14.	Open Parking	NO	N/A	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	26-08-2027
16.	Others (Option to Add More)			

Brinda Residency Pvt. Ltd.



Director

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

Brinda Residency Pvt. Ltd.



Director

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	7532925590
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	6,00,000=00
6.	Actual Cost Incurred during the Quarter	6,11,725=00
7.	Net amount at end of the Quarter	4,98,537=00
8.	Total expenditure on Project till date	6,12,463=00
9.	Cumulative fund collected till the end of Quarter in question	NIL
10.	Cumulative expenditure done till the end of Quarter in question	NIL

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL

Brinda Residency Pvt. Ltd.



Director

2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Brinda Residency Pvt. Ltd.



Director

Signature of Promoter

Name:

Date:



163, A P Colony, Gaya, Bihar 823001, India

Latitude
24.78464°

Longitude
84.98311333333335°

Local 03:52:29 PM
GMT 10:22:29 AM

Altitude 115 m
Wednesday, 03.07.2024



205, Hanuman Nagar, Gaya, Bihar 823001, India

Latitude
24.78459°

Longitude
84.98300666666667°

Local 03:50:37 PM
GMT 10:20:37 AM

Altitude 115 m
Wednesday, 03.07.2024



GPS Map
Camera Lite

205, Hanuman Nagar, Gaya, Bihar 823001, India

Latitude
24.784715°

Longitude
84.98301000000001°

Local 03:50:50 PM
GMT 10:20:50 AM

Altitude 115 m
Wednesday, 03.07.2024



GPS Map
Camera Lite

205, Hanuman Nagar, Gaya, Bihar 823001, India

Latitude
24.78460166666667°

Longitude
84.98307666666666°

Local 03:51:34 PM
GMT 10:21:34 AM

Altitude 115 m
Wednesday, 03.07.2024