

# QUARTERLY PROGRESS REPORT FOR RERA BIHAR

Jan – Mar, 2021

## ABSTRACT

This report documents and describes the updates on project work progress, with updates on status of financials, bookings in the project along with status of the approvals for the quarter.

## PROJECT NAME

**AANIKET PRAMILA PALACE**

## PROMOTER NAME

**AANIKET HOMES PRIVATE LIMITED**

## RERA REGISTRATION NO.

**BRERAP00797-1/582/R-239/2018**

## PROJECT QUARTERLY PROGRESS STATUS

Quarter: Jan – Mar, 2021

**Project Description:** *A G+3F residential building consisting of 32 flats.*


### Progress Update of each Block/Wing separately

| S. No. | Task/Activity                                                           | Applicable (Yes/No) | Percentage of Work Done | Remarks                                                                                                                                                                                                |
|--------|-------------------------------------------------------------------------|---------------------|-------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1      | Excavation                                                              | Yes                 | 100%                    | All excavation works complete.                                                                                                                                                                         |
| 2      | Foundation Works                                                        | Yes                 | 100%                    | All piling works and pile cap works complete.                                                                                                                                                          |
| 3      | Ground floor                                                            | Yes                 | 93%                     | Plinth beam casted, sand filling and brick soling & PCC complete. Finishing works under progress in full swing.                                                                                        |
| 5      | Slabs of super- structure                                               | Yes                 | 100%                    | Overall Slab construction is complete.                                                                                                                                                                 |
| 6      | Walls                                                                   | Yes                 | 100%                    | Overall brickwork complete.                                                                                                                                                                            |
| 7      | Internal Plaster & Putty                                                | Yes                 | 85%                     | Plastering works & 1 <sup>st</sup> coat putty work completed on 1 <sup>st</sup> , 2 <sup>nd</sup> , and 3 <sup>rd</sup> floors and 2 <sup>nd</sup> Coat Putty works started and ongoing in full swing. |
| 8      | Flooring inside units and common areas                                  | Yes                 | 100%                    | Overall Flooring Work Complete.                                                                                                                                                                        |
| 9      | Doors and Window to each of unit and common areas                       | Yes                 | 34%                     | Door frame & Door pannel installation near about to complete, Window frames and panel installation pending.                                                                                            |
| 10     | Sanitary fittings within the unit including water proofing and plumbing | Yes                 | 100%                    | Overall Sanitary fitting Work complete.                                                                                                                                                                |
| 11     | Electrical fitting within the unit                                      | Yes                 | 91%                     | Electrical conduit installation & wire laying complete. Switch board installation under progress in full swing.                                                                                        |

**Progress Update of each Block/Wing separately**

| S. No. | Task/Activity                                                                                                                                                                                                                                                                                                                  | Applicable (Yes/No) | Percentage of Work Done | Remarks                                                                                                                                                     |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|-------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 12     | Staircase, lift walls and lobbies at each floor                                                                                                                                                                                                                                                                                | Yes                 | 70%                     | Staircase structure completed upto terrace. Lift walls completed upto terrace floor. Staircase, Lift wall, and lobby finishing works ongoing in full swing. |
| 13     | Water tank                                                                                                                                                                                                                                                                                                                     | Yes                 | 100%                    | Overall Water tank work complete.                                                                                                                           |
| 14     | External Plumbing works and completion of terrace with waterproofing of the building if specified.                                                                                                                                                                                                                             | Yes                 | 95%                     | Waterproofing work complete & External plumbing works nearing completion.                                                                                   |
| 15     | External Plaster                                                                                                                                                                                                                                                                                                               | Yes                 | 100%                    | Overall External plastering works complete.                                                                                                                 |
| 16     | External Paint                                                                                                                                                                                                                                                                                                                 | Yes                 | 100%                    | Overall external painting work complete.                                                                                                                    |
| 17     | Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas, compound walls and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works) | Yes                 | 14%                     | Submersible Pump is installed.                                                                                                                              |

## PROGRESS CHART



**Progress update for Common Areas, Facilities and Amenities in the Project**

| S. No. | Description    | Applicable (Yes/No) | Percentage of Work Done | Remarks                                                                 |
|--------|----------------|---------------------|-------------------------|-------------------------------------------------------------------------|
| 1      | Compound Walls | Yes                 | 90%                     | Compound wall erection complete. Finishing works ongoing in full swing. |
| 2      | Water supply   | Yes                 | 100%                    | Tube-well Boring works complete.                                        |

**Update on number and types of flats/plots booked during the quarter**

| S.No | Unit Type | Total No. of Units in builder's Share | No. of Flats / Plot Booked |                       |                          |                 | No. of Garages/ Covered Parking Booked |                       |                          |                 |
|------|-----------|---------------------------------------|----------------------------|-----------------------|--------------------------|-----------------|----------------------------------------|-----------------------|--------------------------|-----------------|
|      |           |                                       | Opening Balance            | Booked in the quarter | Cancelled in the quarter | Closing Balance | Opening Balance                        | Booked in the quarter | Cancelled in the quarter | Closing Balance |
| 1    | 3 BHK     | 13                                    | 10                         | 2                     | 0                        | 12              | 10                                     | 2                     | 0                        | 12              |
| 2    | 2 BHK     | 3                                     | 2                          | 0                     | 0                        | 2               | 2                                      | 0                     | 0                        | 2               |

**Status of financials in the project up to 31<sup>st</sup> March, 2021**

| S.No. | Description                                                                   | Amount (in Rs.)  |
|-------|-------------------------------------------------------------------------------|------------------|
| 1     | Amounts received from allottees against booking of units(for builder's share) | 6,41,41,577.16/- |
| 2     | Expenditure done towards completion of project                                | 5,03,64,873.00/- |

**Status of Approvals****A. Approval Received**

| S. No. | Description                  | Date of Receipt |
|--------|------------------------------|-----------------|
| 1      | Provisional Fire Clearance   | 30.11.17        |
| 2      | Sanctioning of Building Plan | 24.08.18        |
| 3      | RERA Registration            | 01.11.18        |

**B. Approval Applied**

| S. No. | Description | Expected Date |
|--------|-------------|---------------|
| NA     | NA          | NA            |

**C. Approvals to be applied**

| S. No. | Description | Expected Date of application |
|--------|-------------|------------------------------|
| NA     | NA          | NA                           |

**D. Modifications amendments or revisions, if any, issued by competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project -  
NA**

## Project Site Photographs



