

QUARTERLY PROGRESS REPORT FOR RERA BIHAR

Apr - Jun, 2019

ABSTRACT

This report documents and describes the updates on project work progress, with updates on status of financials, bookings in the project along with status of the approvals for the quarter.

PROJECT NAME

DEVI DAYAL ENCLAVE

PROMOTER NAME

S.M ENGICON PVT. LTD.

RERA REGISTRATION NO.

BRERAP00615-1/453/R-235/2018.



PROJECT QUARTERLY PROGRESS STATUS

Quarter: Apr-Jun, 2019

Project Description: *A G+3 floor residential project consisting of 10 flats.*


Progress Update of each Block/Wing separately

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Excavation	Yes	100%	Overall excavation works complete.
2	Foundation Works	Yes	100%	Overall foundation works complete.
3	Ground floor	Yes	83%	Plinth beam casting and structure works are completed, finishing works under progress.
4	Slabs of super- structure	Yes	100%	Overall structural works complete.
5	Walls	Yes	100%	Overall Brick work completed.
6	Internal Plaster & Putty	Yes	89%	2 nd coat putty works balance in some places.
7	Flooring inside units and common areas	Yes	95%	Flooring/tiling works pending in ground floor units. Rest all floor flooring/tiling works complete.
8	Doors and Window to each of unit and common areas	Yes	98%	Door window installation almost complete.
9	Sanitary fittings within the unit including water proofing and plumbing	Yes	96%	All sanitary fittings installation almost complete.
10	Electrical fitting within the unit	Yes	96%	Wiring and Installation of switch boards almost complete.
11	Staircase, lift walls and lobbies at each floor	Yes	95%	Overall structural works complete. Finishing touches are being applied.
12	Water tank	Yes	100%	Complete and functional

Progress Update of each Block/Wing separately

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
13	External Plumbing works and completion of terrace with waterproofing of the building if specified.	Yes	100%	Installation of pipes, complete.
14	External Plaster	Yes	100%	Overall external plumbing works complete.
15	External Paint	Yes	49%	External Putty works complete, painting works yet to start.
16	Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas, compound walls and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works)	Yes	76%	Installation of pumps- complete Electrical fittings in common areas- complete Lift machine and Lift installation- complete Plinth protection- complete Paving of common areas- ongoing Sewage connection- complete

PROGRESS CHART



Progress Update for Common Areas, Facilities and Amenities in the Project

S. No.	Description	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Compound Walls	Yes	50%	Compound wall finishing yet to start.
2	Water supply	Yes	100%	Boring works complete and supply pipes installation complete.
3	Sewerage	Yes	100%	Sewage line connected to the main sewer pipes.
4	Transformer, Electrical Meter Rooms, Sub- Station	Yes	100%	Installation complete.

Update on number and types of flats/plots booked during the quarter

S.No	Unit Type	Total No. of Units in builder's Share	No. of Flats / Plot Booked				No. of Garages/ Covered Parking Booked			
			Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance	Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance
1	3 BHK	5	4	1	1	4	4	1	1	4

Status of financials in the project up to 30th Jun, 2019

S.No.	Description	Amount (in Rs.)
1	Amounts received from allottees against booking of units(for builder's share)	1,25,51,400.00/-
2	Expenditure done towards completion of project	1,50,83,708.00/-
3	Balance in Designated Bank A/c as on this quarter end	5,41,126.69/-

Status of Approvals**A. Approval Received**

S. No.	Description	Date of Receipt
1	Sanctioning of Building Plan	22.05.18
2	RERA Registration	01.11.18

B. Approval Applied

S. No.	Description	Expected Date
NA	NA	NA

C. Approvals to be applied

S. No.	Description	Expected Date of application
NA	NA	NA

D. Modifications amendments or revisions, if any, issued by competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project - NA

Project Site Photographs





