

FORM-7

[REGULATION -9]

Quarterly Progress Report for quarter ending September '24

1. PARTICULARS OF PROJECT			
Project Registration no	BRERAP00379-031/37/R-1684/2024	Name of Project /Phase of registered Project	ROYAL Gayatri Arcade
Name of The Promoters	Royal Premium Developers Pvt Ltd	Project Address	Off Exhibition Road, Patna
Project Registration is Valid up to	31.03.2029		
Starting Date of Project	02.5.2024		
Type of Project or phase of the Project	Residential		
Period of Validity of Map by the competent Authority	10.01.2029		
Name of Co-Promoters	-----		

II DISCLOSER OF SOLD /BOOKED INVENTORY OF APARTMENTS

Building / Block no	Apartment type	Carpet Area	Total no of Sanction Apartment	Total no of Apartment
	1.3 BHK	890 SFT 950 sft	1	1.Booked/allotted -2 2.Sold-Nil

III. DISCLOSURE OF SOLD/ BOOKED Inventory of Garages

(if already filed along with registration Application then there is no need of further filling)

Building Block no	Total no of Sanction Garages	Total no of garages	
1	20	1.Booked/ Alloted	02
		2.Sold	18

Royal Premium Developers Pvt Ltd.


 Authorised Signatory

IV.DETAILS OF Building Approvals					
(If already filed along with registration Application then there is no need of further filling)					
S no	Name of the Approval NOC/ Permission / Certificate	Issuing Authority	Applied Date	Issuance date	Enclosed as Annexure no
1	NOC for environment	N.A.			
2	Fire NOC	Yes			
3	Water supply permission	N.A.			
4	Noc from Airport authority of India	N.A.			
5	Other Approvals(s)if any required for the project	N.A.			
V.Construction Progress of The Project					

S no	Task/ activity	Percentage of Actual work done
1	Excavation (if any)	100 %
2	Basement (if any)	100%
3	Podiums	0%
4	Plinth	0%
5	Stilt Floor	0%
6	Slab of Super Structure	0%
7	INTERNAL WALL, INTERNAL PLASTER FLOORING , DOOR AND Window within Flat	0%
8	Sanitary fitting / Electrical fitting	0%
9	Stair case , lift well and lobbies at each floor level overhead and underground water tank	0%
10	Exteral plumbing and external plaster	0%
11	Installation of lift , water pump fire Fighting and equipment as per CFO NOC , Electrical fitting , machnical equipment , compliance to condition of environment	0%
12	Any other activities	N.A.

VI. amenities and common area and external infrastructure Development work

S no	Common area and facilities	Proposed (yes/ no)	Percentage of Actual work (as per the date of Certificate)	Details

Royal Premium Developers Pvt. Ltd


Authorised Signatory

(1)	(2)	(3)	(4)	(5)
1.	Internal Road and footpath	No	0%	
2	Water supply	Yes	0%	
3	Sewerage (Chamber, line , Septic Tank , STP)	Yes	0%	
4	Storm Water Drain	No	0%	
5	Land scaping and tree planting	Yes	0%	
6	Street lighting	Yes	0%	
7.	Community Building	No	0%	
8	Treatment and Disposal of sewage and Sullage water	No	0%	
9	Solid waste Management and disposal	No	0%	
10	Water conservation / rain water harvesting	No	0%	
11	Energy Management	No	0%	
12	Fire protection and fire safety requirement	No	0%	
13	Closed Parking	Yes	0%	
14	Open Parking	Yes	0%	
15	Electrical meter Room . Sub Station , Receiving Station	Yes	0%	
16	Other (Option to add more)	No	0%	

VI. A External and internal Development works in case of Plotted Development				
1	Internal Road and footpath	No	0%	
2	Water Supply	Yes	0%	
3	Sewerage Chamber Septic tank	Yes	0%	
4	Drain	Yes	0%	
5	Park, land Scaping and tree planting	Yes	0%	
6	Street lighting	No	0%	
7	Dosposal of Sewage and sullage water	No	0%	
8	Water Conservation / Rain Water	No	0%	

Royal Premium Developers Pvt. Ltd.

Akshita
Authorised Signatory

	Harvesting			
9	Energy Management	No	0%	

VII. Geo Tagged and date Photo graph of (Each Block) of the Project

S no			
1.	Front Elevation	Yes	
2	Rear Elevation	Yes	
3	Side Elevation	Yes	
4	Photo Graph of Each floor	Yes	

VIII	Financial Progress of the project	
S no	Particulars	Amount (IN Rs)
1	Project Account no	120026798500
2	Estimated cost of the project including Land cost at the start of the project	512 L
3	Amount received during quarter	Nil
4	Actual cost incurred during the quarter	835850+12600+75000=923450/-
5	Net amount at end of the quarter	923450/-
6	Total expenditure on project till date	923450/-
7	Cumulative fund collected till end of quarter in question	No
8	Cumulative Expenditure done till the end of quarter in question	923450/-

IX details of mortgage of charge if any created


No any Charge Created

X Miscellaneous

X Miscellaneous

A	List of Legal cases (if Any)	No
1	Case no	No
2	Name of Parties	No
B	Sale / Agreement for sale during the quarter	No
1	Sale deed	No
2	Agreement for sale	No
XI	Percentage of Work along with MileStone Chart	


Royal Premium Developers Pvt. Ltd.


Authorised Signatory

Undertaking

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from .I am/we are executing undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve .

Royal Premium Developers Pvt. Ltd.


Authorised Signatory

Signature of Promoter

Name: ANUP KUMAR MISHRA.

Date : 05/10/2024