

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

(For the Period OCT 19 To DEC 19)

Cost of Real Estate Project Registration Number : BRERAP00722-1/532/R-304/2018

Sr No.		Particulars	Amount Rs. In Lakh Estimated Incurred	
1. i) Land Cost:				
a)	Acquisition Cost of Land or Development Rights, lease Premium lease rent, interest cost incurred or payable on Land Cost and legal cost			
b)	Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive under DCR from Local Authority or State Government or any Statutory Authority.			
c)	Acquisition cost of TDR (if any)			
d)	Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and Land Premium payable as per annual statement of rates (ASR) for		6.85	6.85
f)	development of land owned by public authorities			
g)	Under Rehabilitation scheme:			
i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer			
ii)	Actual Cost of construction of rehab building incurred as per the books of accounts as verified by the CA Note: (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)			
iii)	Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit accomodation, overhead cost,			
iv)	Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whtsoever payable to any authorities towards and in project of rehabilitation.			
Sub Total of LAND COST Rs			6.85	6.85



ii) Development Cost / Cost of Construction:

a (i)	Estimated Cost of Construction as certified by Engineer	355	
(ii)	Actual Cost of construction incurred as per the books of accounts as verified by the CA		37.21
	Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		
a.) (iii)	On-site expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, sewerage), cost of machineries and equipment including its hire and maintenance costs, consumables etc.		5.95
	All costs directly incurred to complete the construction of the buildings/ wings of the project registered.		
b)	Payment of Taxes, cess, fees, charges, premiums interest etc to any statutory Authority.		2.55
c)	Principal sum and interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;		
	Sub Total of Development Cost	355	45.71
2	Total Estimated Cost of the Real Estate Project [1(i + ii(ii)) of Estimated Column		361.85
3	Total Cost Incurred of the Real Estate Project [1(i + 1(ii)) of Incurred Column		52.56
4	% completion of Construction Work (as per Project Architect's Certificate)		
5	Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cosr. (3/2 %)		14.00%
6	Amount which can be withdrawn from the Designated Account Total Estimated Cost X Prportion of cost incurred (Sr. number 2 X Sr. number 5) Less: Amount withdrawn till date of this certificate as per the books of accounts and Bank Statement		50.66 6.35
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate		44.31

This certificate is being issued for RERA compliance for the Company ADITYA NIWAS DEVELOPERS LLP and is based on the records and documents produced before me and explanations provided to me by the management of the company.

(AMITANSHU BHASKAR)

PARTNER
ADS & Co (021664N)



Mem No S11802
UDIN:20511802AAAAAD7915

Date: 15/01/2020

(ADDITIONAL INFORMATION FOR ONGOING PROJECTS)

Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)		
1		309.29
(calculated as per the Form IV)		
2	Balance amount of receivables from sold apartments as per annexure A to this Certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	0
3 i	Balance unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	1045 Sq mt
3 ii	Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA)	
	as per Annexure A to this certificate	446.59
4	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	446.59
5	Amount to be deposited in Designed Account - 70% or 100%	
	If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated account If 4 is lesser than 1, than 100% of the balance receivables of ongoing project will be deposited in designated Account.	312.613

This Certificate is being issued for RERA compliance for the Company [Promoter's Name] and is based on

Yours Faithfully


AMITANSHU BHASKAR

PARTNER

ADS & Co (021664N)

Mem No 511802

UDIN:20511802AAAAAD7915

Place: Patna

Date: 15/01/2020



Annexure A

Statement for calculation of Receivables from the sales of the Ongoing Real Estate Project

[illegible]

(Unsold Inventory Valuation)

Ready Recknor Rate as on the date of Certificate
of the Residential premises Rs 42731 Per sm.

Sr No	Flat No	Carpet Area (in Sq. mts)	Unit Consideration as per Read Reckoner Rate
1	201	87.81	3,752,400.00
2	202	72.37	3,092,550.00
3	203	91.26	3,899,475.00
4	204	96.93	4,141,950.00
5	301	87.81	3,752,400.00
6	302	72.37	3,092,550.00
7	303	91.26	3,899,475.00
8	304	96.93	4,141,950.00
9	401	87.81	3,752,400.00
10	402	72.37	3,092,550.00
11	403	91.26	3,899,475.00
12	404	96.93	4,141,950.00



Quarterly Progress Report

Project Name: Indra Complex

RERA Reg No. BRERAP00722-1/532/R-304/2018

Financial Report (OCT 2019 TO DEC 2019)

Sl No	No of Apartment	No of Booked Flat	Booking Advance	Opening Balance	Closing Balance	No. Of Covered Parking	No of Booked	Opening Balance	Closing Balance
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	One (1)	0 Zero	Nil	Nil	Nil	25	0	0	0

Physical Report (OCT 2019 TO DEC 2019)

Sl No	Status of Construction	Work Details
(1)	(2)	(3)
1	Preparation for foundation work is in progress	(4)

