

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March/June/sep/December of 2024
(year)

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U45200 BR1997 PTC 007874	Name of Firm	Tribhuvan Dev. & Construction Pvt Ltd.
Firm Address :	G/1, MBS Tribhuvan Garden, BSEB Colony, Paha.		
Total Experience of promoter in Real Estate sector	24 (Twenty four) Years.		
Total Experience in Real Estate after Implementation of RERA	Six Years		
No of Project done Before Implementation of RERA	☒ 1. Residential ☐ 2. Commercial ☐ 3. Residential- cum Commercial ☐ 4. Plotted project	→ 8 Projects ↑ N.A ↓	
No of Project done After Implementation of RERA	☒ 1. Residential ☐ 2. Commercial ☐ 3. Residential- cum Commercial ☐ 4. Plotted project	2 Projects ↑ N.A ↓	

II. PARTICULARS OF PROJECT

Project Registration Number	BRERA P00257-003 102/R-1657/2024	Name of Project/Phase of Registered Project	Tribhuvan Residency
Name of Promoter	Tribhuvan Dev. Const. Pvt Ltd.	Project Address	Vijay Nagar, Shivpuram.
Name of Co-promoter	N.A.		
Project Registration is valid up to	22/12/2029		
Starting date of Project or Phase of the Project	15th January 2024 06th March-24.		
Type of Project or Phase of the Project	☒ 1. Residential ☐ 2. Commercial ☐ 3. Residential- cum-Commercial ☐ 4. Plotted project		
Period of validity of map by the Competent Authority		5 Years.	

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building / Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow 6. Plot etc.		10 Flats	1. Booked / Allotted - 9 2. Sold - 0	3. Booked/ Allotted - 0 Sold - 0
				Percentage of booking	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:
		1. Booked/Allotted - 2
	10	2. Sold - 0

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C. / Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N.A.			
2.	Fire N.O.C.	N.A.			
3.	Water Supply Permission	N.A.			
4.	NOC from Airport Authority of India	N.A.			
5.	Other Approval(s), if any, required for the Project.	N.A.			

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	—	—
2.	Basements (if any)	—	—
3.	Podiums (if any)	—	—
4.	Plinth	100 %	—
5.	Stilt Floor	100 %	—
6.	Slabs of Super Structure	35 %	15/11/2024
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0 %	15/01/2025
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0 %	30/11/2025
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	50 %	15/x/2025
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0 %	30/x/2025
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	Water pump and Compound Wall done	30/03/2025

	requirements as me be required to complete project as per Specifications in Agreement of Sale.		
	Any other activities.	—	—

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	—	—	—
2.	Water Supply	—	20%	31/12/2025
3.	Sewerage (Chamber, Line, Septic Tank, STP)	—	—	31/12/25
4.	Storm Water Drains	—	—	—
5.	Landscaping & Tree Planting	—	—	30/03/26
6.	Street Lighting	—	—	
7.	Community Buildings	—	—	
8.	Treatment and Disposal of Sewage and Sullage Water	—	—	
9.	Solid Waste Management & Disposal	—	—	
10.	Water Conservation / Rain Water Harvesting	30/03/2026	—	30/3/26
11.	Energy Management	—	—	

12.	Fire Protection and Fire Safety Requirements	—	—	
13.	Closed Parking	—	—	
14.	Open Parking	30/11/2025	40%	
15.	Electrical Meter Room, Sub-Station, Receiving Station	—	—	
16.	Others (Option to Add More)	—	—	

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	—	—	
2.	Water Supply	—	—	
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	Yes
	2.	Rear Elevation	Yes.
	3.	Side Elevation	Yes.
(B)		Photograph of each floor	Yes.

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	4459224100000003
2.	Estimated Cost of the Project including land cost at the start of the Project	N.A
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	N.A
4.	Any Variation in Development Cost which is declared at the start of the Project.	N.A
5.	Amount received during the Quarter	Rs. 21,30,000=00
6.	Actual Cost Incurred during the Quarter	N.A
7.	Net amount at end of the Quarter	Rs. 19,18,145=50
8.	Total expenditure on Project till date	Rs. 52,71,854=50
9.	Cumulative fund collected till the end of Quarter in question	N.A
10.	Cumulative expenditure done till the end of Quarter in question	N.A

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	

XII. MISCELLANEOUS

A	List of Legal Cases (if any) – On Project / Promoter	NO
1.	Case No.	
2.	Name of Parties	N.A
3.	No of Execution Cases against this project Case No. Name of Parties	N.A N.A
4.	No of Suo - Moto cases against this project Case No. Name of Parties	N.A
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	N.A
B	Sale/Agreement for Sale during the Quarter	N.A
1.	Sale Deed	N.A
2.	Agreement for Sale	N.A
3.	No. of possessions given to allottees	N.A


XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Tribhuvan Developers & Constructions (Pvt.) Ltd.


Signature of Promoter

Name: Prithvi Kuma

Date: 29/10/2021