

**FORM-7
REGULATION-9]**

Quarterly progress report for quarter ending March/June/sept/December of
December 2022-23 (01-10-2022 to 31-12-2022)
(year)

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00856-1/570/R-430/2019	Name of Project/Phase of Registered Project	UTTAM CITY
Name of Promoter	DHARMENDRA SHASI CONSTRUCTION COMPANY PRIVATE LIMITED	Project Address	PLOTNO- 176 KHATANO- 204 THANA NO- 24, MAUZA- MAINPURA, DIST-DANAPUR, PATNA
Name of Co-promoter			
Project Registration is valid up to	03/05/2023		
Starting date of Project or Phase of the Project	20/09/2018		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum- Commercial4, Plotted project	RESIDENTIAL	
Period of validity of map by the Competent Authority			

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments -
	1. 1 BHK -			88	1. Booked/ Allotted -
	2. 2 BHK, -	2 BHK			
	3. 3 BHK -	3 BHK			
	4. Shop -				
	5. Bungalow -				2. Sold -
	6. Plot etc. -				

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	-
	88	2. Sold	-

IV. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

V. CONSTRUCTION PROGRESS OF THE PROJECT			
1. Plan Case No. _____ (To be filled for each Building / Wing)			
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	
		BLOCK-(A)	BLOCK-(B)
1.	Excavation (if any)	100%	100%
2.	Basements (if any)	NO	100%
3.	Podiums (if any)	NO	NO
4.	Plinth	100%	100%
5.	Stilt Floor	0%	0%
6.	Slabs of Super Structure	100%	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100%	70%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	100%	65%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100%	70%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100%	70%

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	WATER PUMP INSTALLED 100%	WATER PUMP INSTALLED 70%
-----	--	-------------------------------------	------------------------------------

VI. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)		Details
(1)	(2)	(3)	(4) BLOCK-(A) BLOCK-(B)		(5)
1.	Internal Roads & Footpaths	YES	60%	40%	
2.	Water Supply	YES	100%	70%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	100%	60%	
4.	Storm Water Drains	YES	100%	65%	
5.	Landscaping & Tree Planting	YES	0%	0%	
6.	Street Lighting	YES	0%	0%	
7.	Community Buildings	YES	100%	45%	
8.	Treatment and Disposal of Sewage and Sullage Water	YES	100%	65%	
9.	Solid Waste Management & Disposal	YES	0%	0%	
10.	Water Conservation / Rain Water Harvesting	YES	100%	55%	
11.	Energy Management	YES	100%	65%	
12.	Fire Protection and Fire Safety Requirements	YES	100%	10%	

13.	Closed Parking	NO	-	-	
14.	Open Parking	YES	100%	65%	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	100%	0%	
16.	Others (Option to Add More)	-	-	-	

VI A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUALWORK DONE (As on date of certificate) BLOCK-(A) BLOCK-(B)		Details
1.	Internal Roads and foot paths	YES	ON PROGRESS	ON PROGRESS	
2.	Water Supply	YES	ON PROGRESS	ON PROGRESS	
3.	Sewerage Chambers Septic Tank	YES	ON PROGRESS	ON PROGRESS	
4	Drains	YES	ON PROGRESS	ON PROGRESS	
5.	Parks, Land Scaping and Tree Planting	YES	ON PROGRESS	ON PROGRESS	
6.	Street Lighting	YES	ON PROGRESS	ON PROGRESS	
7.	Disposal of sewage & sullage water	NO	NO	NO	
8.	Water conservation/Rain Water Harvesting	YES	ON PROGRESS	ON PROGRESS	
9.	Energy Management	NO	NO	NO	

VII. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	ATTACHED
	2.	Rear Elevation	ATTACHED

	3.	Side Elevation	ATTACHED
(B)		Photograph of each floor	ATTACHED

VIII. FINANCIAL PROGRESS OF THE PROJECT

S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	201002700381
2.	Estimated Cost of the Project including land cost at the start of the Project	148900000/-
3.	Amount received during the Quarter	1532007/-
4.	Actual Cost Incurred during the Quarter	1469159.96/-
5.	Net amount at end of the Quarter	145579.08/-
6.	Total expenditure on Project till date	54585058.89/-
7.	Cumulative fund collected till the end of Quarter in question	-
8.	Cumulative expenditure done till the end of Quarter in question	54585058.89/-

IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

X. MISCELLANEOUS

A	List of Legal Cases (if any)	
1.	Case No.	NO ANY
2.	Name of Parties	NO ANY
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NO ANY
2.	Agreement for Sale	NO ANY

XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Dharmendra Shasi Construction Company Pvt. Ltd.
Dharmendra Kumar
Director

Signature of Promoter

Name:

Date: