



Ref. : GDM 11/23/07

Date : 11.07.23

FORM-7
[REGULATION-9]

ANNEXURE-A

Quarterly Progress Report for quarter ending JUNE 2023.

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00408-2//1222/R-1171/2021	Name of Project	Lakshmi Heights
Name of Promoter	Grihlakshmi construction Pvt Ltd	Project Address	Abhiyanta Nagar, Near Indane Gas Godam, Bailey Road Patna.
Name of Co-Promoter	N/A		
Project Registration is valid up to	14-03-2025		
Starting date of Project	22-07-2021		
Type of Project	Residential Cum-Commercial		
Period of Validity of map by the Competent Authority			

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of Sanctioned Apartments	Total Numbers of apartments-125
	Residential				
Block-A	3 BHK	5	5386.45	5	1. Booked
Block-B	3 BHK	120	135800.4	120	Allotted-16
	Shop	38	8459.66		2. Sold- N/A

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES

Grih Lakshmi Construction Pvt. Ltd.

Saikat Kumar
Managing Director



E-Mail : cwadhirajkumar@gmail.com / gulshandhiraj.bo@gmail.com

Building/Block Number	Total Number of Sanctioned Garages	Total Number of Garages :	125
BLOCK-A	5	1. Booked/Allotted	16
BLOCK-B	120	2. Sold	N/A

IV. Construction Progress of the Project

1. Building- Block A Work not been Started.

2. Building- Block-B

S.No.	Tasks/Activity	Percentage of Actual Work Done (As on date of the certificate)
1	Excavation	Block –B is completed (95%)
2	Basements	Block-B is Completed (80%)
3	Podiums(if any)	Nil
4	Ground Floor	Ground floor Structure Completed
5	1 st Floor	First floor Structure Completed and Brick work is completed. Plaster and wooden work is under progress. Bathroom tiles is under progress. Marble work is under process.
6	2 nd Floor	Second floor Structure Completed and Brick work is completed.
7	3 rd Floor	Third Floor Structure completed and Brick work is completed.
8	4 th floor	Forth Floor Structure completed and Brick work is completed.
9	5 th floor	Fifth Floor Structure completed and Brick work is completed
10	6 th floor	Sixth floor Structure completed and Brick work is under process
11	7 th floor	Seventh floor structure completed
12	8 th floor	Eighth floor column pilar casting is completed floor casting is under progress

Grih Lakshmi Construction Pvt. Ltd.

Saraj Kumar

Managing Director




13	Sanitary Fittings within the Flat /Premises, Electrical Fittings within the Flat/Permisess	Plumber and Electrician wiring is under progress
	Staircases,Lift Wells and Lobbies at each floor level,overhead and Underground Water tanks	Upto 8 th floor(staircase & Lift Pit)
14	Installation of Lifts, Water pumps, Fire Fighting's and Equipment as per CFO NOC,ElectricalFittings,Mechanical Equipment, compliance to conditions of environment/CRZ NOC Finishing to entrance lobby, plinth protection, paving of areas appurtenant to Building/Wing,Compound wall and all other requirement as my be required to complete project as per specifications in Agreement of sale.	Nil

V. Amenities and Common Area and External Infrastructure Development works.

All Amenities and common Area And Infrastructure Development work not been started.

Grih Lakshmi Construction Pvt. Ltd.

Sunjay Kumar
Managing Director



VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING

S.No.	Particulars
1.	<p data-bbox="284 443 491 477">Front Elevation-</p>  <div data-bbox="363 1529 635 1809">  <p data-bbox="379 1731 523 1776">Google</p> </div> <div data-bbox="651 1518 1437 1787"> <p data-bbox="1225 1462 1437 1496">GPS Map Camera</p> <p data-bbox="651 1529 1050 1574">Danapur, Bihar, India</p> <p data-bbox="651 1574 1433 1619">Abhiyanta Nagar, Bailey Rd, Shri Krishna Puram, Danapur,</p> <p data-bbox="651 1619 922 1664">Bihar 801503, India</p> <p data-bbox="651 1664 866 1709">Lat 25.617597°</p> <p data-bbox="651 1709 898 1753">Long 85.053055°</p> <p data-bbox="651 1753 1106 1798">07/07/23 09:57 AM GMT +05:30</p> </div>


Grih Lakshmi Construction Pvt. Ltd.

Sandeep Kumar

Managing Director

2.

Rear Elevation-




Grin Lakshmi Construction Pvt. Ltd.

Sandeep Kumar

Managing Director

3.



Side Elevation-



Giri Lakshmi Construction Pvt. Ltd.

Surey Kumar
Managing Director

3. Interior Part Photo-



Grih Lakshmi Construction Pvt. Ltd.

Santay Kumar
Managing Director



VII. Financial progress of the project

S. No.	Particulars	Amounts(In Rs.)
(1)	(2)	
1.	Project Account No.	50537153830
2.	Estimated Cost of the projects including land cost at the start of the Quarter	44,58,00,000
3.	Amount received during the Quarter	65,02,502
4.	Actual cost Incurred during the Quarter	66,93,383
5.	Net amount at end of the Quarter	-190881

Shri Lakshmi Construction Pvt. Ltd.

Satish Kumar
Managing Director


6.	Total expenditure on project till date	11,31,60,101
7.	Details of Mortgage or charge, if any, created in the land and the projects	N/A

VIII. MISCELLANEOUS		
A	List of Legal Cases(if any)	
1.	Case No.	N/A
2	Name of Parties	N/A
B	Sale/ Agreement for sale during the Quarter	
1.	Sale Deed	N/A
2.	Agreement for sale	1

Undertaking :

I/We solemnly affirm, declare and undertake that all the details stated above are to the best of my/our knowledge and nothing material has been concealed here from. I am/We are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking serve.

Grih Lakshmi Construction Pvt. Ltd.


Managing Director

Signature of Promoter

Name: Grih Lakshmi Construction Pvt Ltd

Date: 12-07-2023